


# Los Alamos National Laboratory


UNIVERSITY OF CALIFORNIA



Environmental Restoration Project  
MS M992  
Los Alamos, New Mexico 87545  
505-667-0808/FAX 505-665-4747

Date: March 20, 1996  
Refer to: EM/ER:96-151

Mr. Ted Taylor, Program Manager  
US Department of Energy  
Los Alamos Area Office, MS A136  
Los Alamos, NM 87545



**SUBJECT: ENVIRONMENTAL RESTORATION (ER) PROJECT  
PROGRESS TRACKING SYSTEM (PTS) MONTHLY REPORT  
FOR FEBRUARY 1996**

Dear Ted:

Enclosed is the PTS Report diskette for the Los Alamos National Laboratory's ER Project monthly report for February 1996. We have addressed the January 1996 comments in the PTS report. General comments are addressed in this letter.

This month's PTS Report is based on Baseline Change Proposal (BCP) LANL-ER-96-023, effective January 2, 1996. As a result, the milestones listed in Attachment 1 are no longer a part of the currently approved reporting structure. They will not appear in PTS reports until such time as they fall within the current reporting window.

At the request of the Department of Energy (DOE) Albuquerque Operations Office-Environmental Restoration Division, the Laboratory has reclassified 35 of its PTS milestones from "EA" to "OTH." A complete list of the reclassified milestones is contained in Attachment 2.

Thank you for your review of the preliminary draft of the PTS Report for February 1996. We were able to incorporate all of your comments. As you noted in January's comment document, we are indeed "almost there," and quality does improve when the Laboratory is able to provide preliminary drafts to DOE-Los Alamos Area Office before final submission.



8120

TR

If you have any questions regarding this information, please call Jim Noel at 665-5737 or Michael Hatfield at 665-8910.

Sincerely,

  
Jorg Jansen  
Environmental Restoration

JJ/bp

Enclosure: PTS Monthly Report Diskette  
Attachment 1  
Attachment 2

Distribution (w/o enclosures):

T. Baca, EM, MS J591	B. Lupardus, EM/ER, MS E525
T. Glatzmaier, DDEES/ER, MS M992	D. McInroy, EM/ER, MS M992
D. Griswold, DOE-AL, MS A906	R. Sena, DOE-AL, MS A906
K. Kennedy, EM/ER, MS E525	R. Sutton, EM/ER, MS G787
M. Hatfield, Jacobs, MS M992	J. Vozella, LAAO, MS A316
T. Harmeson, BRDM, MS A906	R. Wood, DOE-AL, MS A906

Distribution (w/hard copy enclosure):

G. Allen, CST-18, MS E525, w/ADS 2001 copy  
R. Bohn, EM/ER, MS M992, w/ADS 2006 copy  
B. Driscoll, EPA  
B. Hoditschek, NMED  
D. Holmes, BUS/ER, MS M992  
G. Gould, ESA-DE, MS G787, w/ADS 2002 copy  
B. Martin, CST-18, MS E525, w/ADS 2003 copy  
J. Noel, EM/ER, MS M992  
A. Pratt, EES-13, MS J521, w/ADS 2004 copy  
M. Price, FSS-6, MS M984, w/ADS 2010 copy  
C. Rofer, EES-1, MS D462, w/ADS 2005 copy  
M. Salazar, EM/ER, MS M769, w/ADS 3001 copy  
L. Soholt, EM/ER, MS M992, w/ADSs 2105/2107 copy  
A. Tamayo, LAAO, MS A316  
S. Yanicak, NMED-AIP, MS J993  
EM/ER File, MS M992, w/ diskette  
RPF, MS M707

## Attachment 1

ADS Number	M/S Number	Title
2001	104A16008	TA-21 14.8 EPA Draft Complete Ph1
	104A09009	TA-21 14.2 EPA Draft Complete Ph1
	104A15011	TA-21 14.7 EPA Draft Complete Ph1
	104A30009	TA-21 16.4 EPA Draft Complete Ph1
	104522509	TA-32 Draft Ph II RFI Report to EPA
	104B09008	TA-0 Draft Inactive WWTP RFI Report to EPA Group 0-2
	104A27011 104B27009 Report to EPA	TA-21 16.3 EPA Draft Complete Ph1 TA-0 Draft Septic System 0-030(h) RFI
2002	244598595 Complete	TA-39 Landfills RPT Test Pit EPA Draft
	211304055	TA-36: EPA Draft Report Complete
2003	308508336	TA-33: AGG. VCA 4 EPA Draft Report Complete
	312508155	TA-33: EC1 EPA Draft Report Complete
	312508165	TA-33: EC1 EPA Approves ED Report
2004	4045404M4	TA-4/5: EPA Draft Complete
2005	N/A	
2006	N/A	
2105	N/A	
2107	N/A	
3001	3707114M1	TA-21 Begin Demolition of Bldgs. RB21 & 212

## Attachment 2

Milestone Title	PTS Planned Date	ADS Number
TA0: Submit Fnl Septic Sys 0-032 VCA Rpt	04/19/96	2001
TA0: Submit Fnl Septic Sys 0-030(i) VCA Rpt	07/24/96	2001
TA0: Submit Fnl Septic Sys 0-030(h) VCA Rpt	08/14/96	2001
TA0: Submit Fnl Septic Sys 0-030(o) VCA Rpt	08/22/96	2001
TA-1: HS VCA Report Draft to EPA [1-001d]	08/26/96	2001
TA0: Submit Fnl Septic Sys 0-030(j) VCA Rpt	08/29/96	2001
TA0: Submit Fnl Septic Sys 0-030(n) VCA Rpt	09/06/96	2001
TA73: Final VCA Rpt LA Airport 73-004a,b,73-006	10/28/96	2001
TA73: Cert Inspec LA Airport VCA 73-004a,b,-006	10/28/96	2001
TA73: Submit Final VCA Rpt LA Airport 73-005	10/28/96	2001
TA73: Certification Inspec LA Airport VCA 73-005	10/28/96	2001
TA33:AGG.VCA.3 EPA DRAFT REPORT COMPLETE	03/29/96	2003
TA33:AGG.VCA.2 EPA DRAFT REPORT COMPLETE	04/09/96	2003
TA-21: BEGIN FILTER BUILDINGS DEMOLITION	10/02/95	3001
TA-35: BEGIN PHASE 2 ACTIVITIES (BUILDING 7)	10/02/95	3001
TA-35: BEGIN PHASE 5 ACTIVITIES (UNDERGROUND DUCT WORK BLDG.2)	10/16/95	3001
TA-35: BEGIN PHASE 4 ACTIVITIES (UNDERGROUND DUCT WORK BLDG	11/06/95	3001
TA-35: BEGIN PHASE 6 ACTIVITIES (BASEMENT DUCT WORK BLDG 2)	01/02/96	3001
TA-16: TASK ORDER AWARDED	01/17/96	3001
TA-16: BEGIN STORAGE BLDG./GUARD STATION D&D	02/05/96	3001
TA-21: BEGIN DEMOLITION BUILDINGS NPB3 & NPB4	03/01/96	3001
TA-35: FINISH PHASE 6 ACTIVITIES (DUCTS IN BASEMENT BLDG2)	03/13/96	3001
TA-35: REMOVAL OF HOLDING TANK TSL-4 COMPLETED	03/20/96	3001
TA-35: REMOVAL OF HOLDING TANK TSL-5 COMPLETED	03/20/96	3001
TA-35: REMOVAL OF HOLDING TANK TSL-6 COMPLETED	03/20/96	3001
TA-21: SPB4 DEMOLITION COMPLETED	03/27/96	3001
TA-35: COMPLETE PHASE 4 ACTIVITIES	04/10/96	3001
TA-35: COMPLETE PHASE 5 ACTIVITIES	04/12/96	3001
TA-21: FILTER BUILDINGS DEMOLITION COMPLETED	04/29/96	3001
TA-16: COMPLETE STORAGE BLDG./GUARD STATION D&D	04/30/96	3001
TA-35: COMPLETE PHASE 3 ACTIVITIES	07/12/96	3001
TA-16: COMPLETE DECOMMISSIONING FACILITIES	07/19/96	3001
TA-35: COMPLETE PHASE 2 ACTIVITIES	08/16/96	3001
TA-35: PSP PROJECT COMPLETE	09/26/96	3001
TA-21: BEGIN DEMOLITION OF BLDGS. RB21 & 212	10/01/96	3001