



OCT **_6** 2014

Associate Director for ESH Environment, Safety, and Health P.O. Box 1663, MS K491 Los Alamos, New Mexico 87545 505-667-4218/Fax 505-665-3811

NMED Hazardous Waste Bureau



National Nuclear Security Administration Los Alamos Field Office, MS A316 Environmental Projects Office Los Alamos, New Mexico 87544 (505) 667-4255/FAX (505) 606-2132

Date: 0CT 0 6 2014 Refer To: ADESH-14-094

John Kieling, Bureau Chief Hazardous Waste Bureau New Mexico Environment Department 2905 Rodeo Park Drive East, Building 1 Santa Fe, NM 87505-6303

Subject: Submittal of the Response to Comments and Replacement Pages – Completion Report for the Sandia Canyon Grade-Control Structure

Dear Mr. Kieling:

Enclosed please find two hard copies with electronic files of the Response to comments and replacement pages – Completion Report for Sandia Canyon Grade-Control Structure. Also enclosed is an electronic copy of a redline strikeout version of the report that includes all changes made in response to the New Mexico Environment Department's approval with modifications dated September 5, 2014.

If you have any questions, please contact Steve Veenis at (505) 667-0013 (veenis@lanl.gov) or Ramoncita Massey at (505) 665-7771 (ramoncita.massey@nnsa.doe.gov).

Sincerely,

Michael T. Brandt, DrPH, CIH, Associate Director Environment, Safety, and Health Los Alamos National Laboratory Sincerely,

Fitter Magg

Peter Maggiore, Assistant Manager Environmental Projects Office Los Alamos Field Office



MB/PM/DM/SV:sm

Enclosures: Two hard copies with electronic files:

- (1) Response to the Approval with Modification for the Completion Report for Sandia Canyon Grade-Control Structure (LA-UR-14-27523)
- (2) Replacement Pages for the Completion Report Sandia Canyon Grade-Control Structure Revision 1 (LA-UR-14-27522)
- (3) An electronic copy of the redline-strikeout version of the plan that includes all changes and edits to the document
- Cy: (w/enc.) Hai Shen, DOE-NA-LA, MS A316 Ramoncita Massey, DOE-NA-LA, MS A316 John McCann, EP-CAP, MS M992 Public Reading Room (EPRR) RPF (electronic copy)
- Cy: (Letter and CD and/or DVD) Laurie King, EPA Region 6, Dallas, TX Steve Yanicak, NMED-DOE-OB, MS M894 Tim Goering, EP-CAP, MS M992 (w/ MS Word files on CD) PRS Database with ER ID
- Cy: (w/o enc.)

Tom Skibitski, NMED-DOE-OB (date-stamped letter emailed) lasomailbox@nnsa.doe.gov Annette Russell, DOE-NA-LA (date-stamped letter emailed) David Rhodes, DOE-NA-LA (date-stamped letter emailed) Kimberly Davis Lebak, DOE-NA-LA (date-stamped letter emailed) Dave McInroy, EP-CAP (date-stamped letter emailed) Michael Brandt, ADESH (date-stamped letter emailed)

Response to the Approval with Modifications for the Completion Report for Sandia Canyon Grade-Control Structure, Los Alamos National Laboratory, EPA ID No. NM0890010515, HWB-LANL-13-069, Dated September 5, 2014

INTRODUCTION

To facilitate review of this response, the New Mexico Environment Department's (NMED's) comments are included verbatim. The comments are divided into general and specific categories, as presented in the approval with modifications. Los Alamos National Laboratory's (LANL's or the Laboratory's) responses follow each NMED comment.

NMED Comment

1. NMED notes that a stockpile of sediment (estimated volume of approximately 150 cubic) located in a small south-entering ravine, had not been characterized and addressed in the Report. NMED is concerned with both the characterization and final disposition of the material. The Permittees appear to have relocated the excavated material to an area both sloped and upstream of the sediment retention basin above the Sandia grade-control structure. The Permittees must document in the Report the erosion controls implemented to prevent the sediment from continuing to be eroded and mobilized downstream. The Permittees must also specify for what type of flood event the fill site can withstand and describe procedures that will be implemented in the event of a significant rainfall event.

LANL Response

1. During the week of September 10, 2013, the site was inundated with unprecedented rainfall, exceeding 7 in. in a 1-wk time period in some areas of the Laboratory, with much of it falling during an extremely intense event that occurred between September 12 and 13, 2013. Roughly 600 yd³ of material was eroded from the site of the closed Los Alamos County (the County) landfill and deposited between the first and second steel-sheet piles. During the construction phase, the sediment was removed from that area by the contractor and stockpiled to construct a large run-on control north of the valley floor west of sheet piles one and two to retain additional materials that may erode from the landfill area. Los Alamos County (the County) has installed temporary controls above the project area and is working towards a final solution in the near future.

The remaining sediment was then placed in a small south-entering swale measuring approximately 50 by 120 ft southwest of the grade-control structure, and erosion controls were put in place to stabilize the area. The swale and fill area are above the canyon 100-yr floodplain and are not susceptible to significant upgradient run-on. The 100-year flood plain levels have been calculated and plotted for the Sandia Canyon drainage basin by LANL (LANL Engineering Standards Manual ISD 341-2). The established vegetation will resist potential erosion caused by rainfall falling directly on the fill area. Erosion controls for this area included lining the ravine with a polypropylene liner, track-walking the sediment to match existing contours, and hydroseeding. Four rows of wattles were also placed perpendicular to the slope of the swale. An earthen berm measuring approximately 30 ft was also constructed below the swale and hydroseeded to prevent any potential run-on from entering the wetlands area (Appendix D). The sediments in the stockpile were not sampled because much of it either came from the County landfill cover or was imported clean fill material and not material from the wetlands.

1

The wetland area and fill area has since withstood four additional flow events during the summer of 2014 over 50 cubic feet per second (cfs), with the largest storm being a 25-yr, 30-min event that generated an estimated peak discharge of 110 cfs. No significant erosion occurred after these events. The south-entering ravine and fill area as well as the entire project area have been inspected under the current construction general permit Storm Water Pollution Prevention Plan (SWPPP). The grade-control structure will continue to be inspected following rain events with discharges greater than 50 cfs and quarterly. If erosion or any indications of instability are observed, appropriate actions will be taken to ensure continued stability and functionality and will be documented in the annual performance report.

The text in section 3.4.2 of the report has been revised.

NMED Comment

 The Permittees report that a significant amount of rainfall (seven inches) occurred September 10 – 13th, 2013. NMED notes that this amount is greater than the 25-year, two-hour storm event that the grade-control structure was designed to withstand. Should regular storm events of this magnitude continue, the structure design may be inadequate.

LANL Response

2. The September 2013 rain event has a 1000-year return period based on information provided by NOAA. The grade-control structure was designed to withstand a 25-yr 2-h peak flow event of 500 cfs. NMED approved and accepted the design parameters in the "Approval with Modification, Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland" (NMED 2011, 208094). The overall project goals and objectives were to arrest the headcut in the lower portion of the wetland and to maintain hydrologic and geochemical conditions to minimize contaminant migration. The September 2013 rain event occurred after sheet piles two and three had already been constructed. Estimates vary on the return-interval magnitude of the event, but it was significantly greater than a 25-yr return interval. With the exception of the loss of newly planted vegetation and the displacement of some boulders in the cascade pool, no unusual erosion was noted above or below the sheet piles. Since that time, significant additional vegetation has been established (Appendix D). The wetland area has since had four additional flow events during the summer of 2014 over 50 cfs with the largest storm being a 25-yr, 30-min event that generated an estimated peak discharge of 110 cfs. No significant erosion occurred after these events. The south-entering swale as well as the entire project area is currently being inspected under the construction general permit SWPPP. The grade-control structure will also be inspected after every runoff event greater than 50 cfs and quarterly. If erosion or any indications of instability are observed, appropriate actions will be taken to ensure continued stability and function and will be documented in the annual performance report.

The text in section 3.4.2 of the report has been revised.

REFERENCES

NMED (New Mexico Environment Department), November 15, 2011. "Approval with Modification, Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland," New Mexico Environment Department letter to G.J. Rael (DOE-LASO) and M.J. Graham (LANL) from J.E. Kieling (NMED-HWB), Santa Fe, New Mexico. (NMED 2011, 208094)

CONTENTS

| 1.0 | INTRO | | 1 | |
|-----|-------------|-----------------------------|---|--|
| 2.0 | ENGINEERING | | | |
| | 2.1 | Design Objectives | 1 | |
| | 2.2 | Design Criteria | 2 | |
| | | 2.2.1 Base Flow Hydrology | 2 | |
| | | 2.2.2 Storm Flow Hydrology | 2 | |
| | | 2.2.3 Water Balance | 2 | |
| | | 2.2.4 Design Features | 2 | |
| | 2.3 | Permitting | 3 | |
| | | 2.3.1 General | 3 | |
| | | 2.3.2 Reporting | 3 | |
| 3.0 | CONS | | 3 | |
| | 3.1 | General | 3 | |
| | 3.2 | Safety and Health | 3 | |
| | 3.3 | Quality Control | 4 | |
| | 3.4 | Occurrences | 4 | |
| | | 3.4.1 Tar-Like Substance | 4 | |
| | | 3.4.2 Rainfall and Flooding | 4 | |
| | 3.5 | As-Built Drawings | 6 | |
| | 3.6 | Photo Documentation | 6 | |
| | 3.7 | Deviations | 6 | |
| 4.0 | REFE | RENCES | 7 | |

Figures

| Figure 1 | Location of Sandia Canyon grade-control structure9 |
|----------|--|
|----------|--|

Tables

| Table 1 | Permits and Permissions Obtained | . 11 |
|---------|--|------|
| Table 2 | Analytical Results for Sample CASA-13-34678 Using SW-846 EPA Method 8270 | . 11 |

Appendixes

| Appendix A | Sandia Canyon Wetland Hydrology |
|------------|---|
| Appendix B | Sandia Canyon Wetland Hydraulics |
| Appendix C | Sandia Canyon Wetland Grade-Control Structure As-Built Drawings |
| Appendix D | Photo Documentation |
| Appendix E | Sandia Canyon Wetland Run-On Control Design |

Acronyms and Abbreviations

| BMP | best management practice |
|---------|--|
| DOE | Department of Energy (U.S.) |
| DRO | diesel-range organics |
| EPA | Environmental Protection Agency (U.S.) |
| ES&H | environment, safety, and health |
| ET | evapotranspiration |
| gpd | gallons per day |
| HEC-RAS | Hydrologic Engineering Center River Analysis System (U.S. Army Corps of Engineers surface model) |
| IWD | integrated work document |
| LANL | Los Alamos National Laboratory |
| NMED | New Mexico Environment Department |
| NWP | nationwide permit |
| PAH | polycyclic aromatic hydrocarbon |
| RPF | Records Processing Facility |
| TPH | total petroleum hydrocarbons |
| USACE | U.S. Army Corps of Engineers |

 During the week of September 10, 2013, the site was inundated with unprecedented rainfall. Rainfall totals in some areas of the Laboratory exceeded 7 in. in a 1-wk time period, and much of the rain fell during an extremely intense event that occurred between September 12 and 13, 2013. These storm events were accompanied by record run-on, flooding, and erosion at the site.

On the morning of September 17, 2013, damage to the site was summarized as follows:

- The cascade pool lost roughly 25% of its boulders downstream.
- Roughly 75% of recently planted site-restoration plants were lost.
- The diversion pond overflowed, and some plastic lining was lost.

Cobbles rolled downstream from the rock aprons. Roughly 600 cubic yards of material from the Los Alamos County landfill was deposited between the first and second steel-sheet piles. During the construction phase, the sediment was removed from that area by the contractor and stockpiled to construct a large run-on control north of the valley floor west of sheet piles one and two to retain additional materials that may erode from the landfill area. Los Alamos County has installed temporary controls above the project area and is working towards a final solution in the near future.

The remaining sediment was then placed in a small south-entering swale measuring approximately 50 ft by 120 ft southwest of the grade-control structure and erosion controls were put in place for stabilization of the area. The swale and fill area are above the 100-year floodplain and are not susceptible to significant upgradient run-on. The 100-year flood plain levels have been calculated and plotted for the Sandia Canyon drainage basin by LANL (LANL Engineering Standards Manual). The established vegetation will resist potential erosion caused by rainfall falling directly on the fill area. Erosion controls for this area included lining the ravine with a polypropylene liner, track-walking the sediment to match existing contours, and hydroseeding. Four rows of wattles were also placed perpendicular to the slope of the swale. An earthen berm measuring approximately 30 ft was also constructed below the swale and hydroseeded to prevent any potential run-on from entering the wetlands area (Appendix D). The sediments in the stockpile were not sampled because much of it either came from the County landfill cover or was imported clean fill material and not material from the wetlands.

The wetland area and fill area has since withstood four additional flow events during the summer of 2014 over 50 cubic feet per second (cfs), with the largest storm being a 25-yr, 30-min event that generated an estimated peak discharge of 110 cfs. No significant erosion occurred after these events. The southentering ravine and fill area as well as the entire project area have been inspected under the current construction general permit Storm Water Pollution Prevention Plan (SWPPP). The grade-control structure will continue to be inspected following rain events with discharges greater than 50 cfs and quarterly. If erosion or any indications of instability are observed, appropriate actions will be taken to ensure continued stability and functionality and will be documented in the annual performance report.

The second event resulted in significant delays to completing construction. Extensive repairs were required, including the design and construction of best management practice (BMP) run-on control structures (see Appendix E), repair of the sump pond and diversion system, replacement of boulders and repair of the cascade pool liner, removal of deposited sediments and regrading, and replanting of the lost plants. One month of work was required to recover from this event.

The September 2013 rain event has a 1000-year return period based on information provided by NOAA. The grade-control structure was designed to withstand a 25-yr 2-h peak flow event of 500 cfs. NMED approved and accepted the design parameters in the "Approval with Modification, Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland." (NMED 2011, 208094) The overall project goals and objectives were to arrest the headcut in the lower portion of the wetland and to maintain hydrologic and geochemical conditions to minimize contaminant migration. The September 2013 rain event occurred after sheet piles two and three had already been constructed. Estimates vary on the return-interval magnitude of the event, but it was significantly greater than a 25-yr return interval. With the exception of the loss of newly planted vegetation and the displacement of some boulders in the cascade pool, no unusual erosion was noted above or below the sheet piles. Since that time, significant additional vegetation has been established (Appendix D). The wetland area has since had four additional flow events during the summer of 2014 over 50 cfs with the largest storm being a 25 yr, 30-min event that generated an estimated peak discharge of 110 cfs. No significant erosion occurred after these events. The south-entering swale as well as the entire project area is currently being inspected under the construction general permit SWPPP. The grade-control structure will also be inspected after every runoff event greater than 50 cfs and quarterly. If erosion or any indications of instability are observed, appropriate actions will be taken to ensure continued stability and function and will be documented in the annual performance report.

3.5 As-Built Drawings

A set of as-built drawings after construction for the grade-control structure can be found in Appendix C.

3.6 Photo Documentation

Photos of the grade-control structure can be found in Appendix D as well as photos of the run-on BMPs.

3.7 Deviations

The following deviation from the work plan occurred. NMED's approval with modification of the interim measures work plan required that "In the final design, the Permittees must propose to remove all post-1942 alluvial sediments that are present within reach S-2 of Sandia Canyon below the grade-control structure, and to place these sediments as fill behind the grade-control structure" (NMED 2011, 203806).

As previously discussed, the Sandia Wetland grade-control structure project was permitted under the USACE Nationwide Permit (NWP) 38 for Cleanup of Hazardous and Toxic Waste (USACE 2013, 251704). The Laboratory pursued permission from the USACE to fulfill the NMED requirement (LANL 2013, 251705), but it was concluded that NWP 38 General Condition 6 would be violated by the placement of sediments that contain toxic pollutants in toxic amounts into jurisdictional waters (USACE 2013, 251706). Thus, the Laboratory did not remove post-1942 alluvial sediments within reach S-2 of Sandia Canyon and use them as fill behind the grade-control structure.

4.0 REFERENCES

The following list includes all documents cited in this report. Parenthetical information following each reference provides the author(s), publication date, and ER ID. This information is also included in text citations. ER IDs are assigned by the Environmental Programs Directorate's Records Processing Facility (RPF) and are used to locate the document at the RPF and, where applicable, in the master reference set.

Copies of the master reference set are maintained at the NMED Hazardous Waste Bureau and the Directorate. The set was developed to ensure that the administrative authority has all material needed to review this document, and it is updated with every document submitted to the administrative authority. Documents previously submitted to the administrative authority are not included.

- LANL (Los Alamos National Laboratory), May 2011. "Interim Measures Work Plan for Stabilization of the Sandia Canyon Wetland," Los Alamos National Laboratory document LA-UR-11-2186, Los Alamos, New Mexico. (LANL 2011, 203454)
- LANL (Los Alamos National Laboratory), September 2011. "Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland," Los Alamos National Laboratory document LA-UR-11-5337, Los Alamos, New Mexico. (LANL 2011, 207053)
- LANL (Los Alamos National Laboratory), September 4, 2013. "Action No. SPA-2012-00050-ABQ Potential Removal and Placement of Sediments at Sandia Canyon Wetland," Los Alamos National Laboratory letter (ENV-DO-13-0073) to W. Oberle (USACE) from A.R. Grieggs (LANL) and G.E. Turner (DOE-NA-00-LA), Los Alamos, New Mexico. (LANL 2013, 251705)
- NMED (New Mexico Environment Department), January 4, 2011. "Approval with Modification, Phase II Investigation Work Plan for Sandia Canyon," New Mexico Environment Department letter to G.J. Rael (DOE-LASO) and M.J. Graham (LANL) from J.P. Bearzi (NMED-HWB), Santa Fe, New Mexico. (NMED 2011, 111518)
- NMED (New Mexico Environment Department), June 9, 2011. "Approval with Modification, Interim Measures Work Plan for Stabilization of the Sandia Canyon Wetland," New Mexico Environment Department letter to G.J. Rael (DOE-LASO) and M.J. Graham (LANL) from J.E. Kieling (NMED-HWB), Santa Fe, New Mexico. (NMED 2011, 203806)
- NMED (New Mexico Environment Department), November 15, 2011. "Approval with Modification, Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland," New Mexico Environment Department letter to G.J. Rael (DOE-LASO) and M.J. Graham (LANL) from J.E. Kieling (NMED-HWB), Santa Fe, New Mexico. (NMED 2011, 208094)
- USACE (U.S. Army Corps of Engineers), March 27, 2013. "Action No. SPA-2012-00050-ABQ, McCann, LANL, Sandia Canyon, Wetland, Los Alamos County, NM," USACE letter to J. McCann (LANL) from W. Oberle (USACE), Albuquerque, New Mexico. (USACE 2013, 251704)
- USACE (U.S. Army Corps of Engineers), September 5, 2013. "Potential Violation Action No. SPA-2012-00050-ABQ, McCann, LANL, Sandia Canyon, Wetland, Los Alamos County, NM," USACE letter to G. Turner (DOE-NA-00-LA) and A.R. Grieggs (LANL) from W. Oberle (USACE), Albuquerque, New Mexico. (USACE 2013, 251706)




Figure 1 Location of Sandia Canyon grade-control structure

| Permit | Agency |
|---|---|
| National Environmental Policy Act Assessment | U.S. Department of Energy |
| Section 7 Biological Assessment Consultation under the Endangered Species Act | U.S. Department of Interior Fish and Wildlife Service |
| National Pollutant Discharge Elimination System Construction General Permit | EPA |
| Section 404 NWP 38 for Cleanup of Hazardous and Toxic Waste under the Clean Water Act | USACE |
| Section 401 Water Quality Certification Permit under the Clean Water Act | NMED Surface Water Quality Bureau |

Table 1Permits and Permissions Obtained

| Table 2 |
|---|
| Analytical Results for Sample CASA-13-34678 |
| Using SW-846 EPA Method 8270 |

| Analyte Name | Result | Units |
|---------------------|--------|-------|
| Anthracene | 18,000 | µg/kg |
| Carbazole | 3400 | µg/kg |
| Dibenzofuran | 21,000 | µg/kg |
| Fluorene | 9200 | µg/kg |
| 2-Methylnaphthalene | 38,000 | µg/kg |
| Naphthalene | 8800 | µg/kg |
| Phenanthrene | 8300 | µg/kg |
| Pyrene | 5500 | µg/kg |
| TPH-DRO | 11,000 | mg/kg |



Sandia wetland run-on control and grade-control structure looking southeast, December 5, 2013



Sheet-pile wall 1 looking upstream, September 23, 2014



Sheet-pile wall 2 looking upstream, September 23, 2014



Cascade structure looking downstream, September 23, 2014



Erosion controls at south-entering swale looking southeast with established vegetation and no signs of erosion or rilling taking place, September 23, 2014



Earthen berm erosion control below south-entering swale looking south with established vegetation and no signs of erosion or rilling taking place, September 23, 2014

LA-UR-13-29285 December 2013 EP2013-0291

Completion Report for Sandia Canyon Grade-Control Structure



Prepared by the Environmental Programs Directorate

Los Alamos National Laboratory, operated by Los Alamos National Security, LLC, for the U.S. Department of Energy under Contract No. DE-AC52-06NA25396, has prepared this document pursuant to the Compliance Order on Consent, signed March 1, 2005. The Compliance Order on Consent contains requirements for the investigation and cleanup, including corrective action, of contamination at Los Alamos National Laboratory. The U.S. government has rights to use, reproduce, and distribute this document. The public may copy and use this document without charge, provided that this notice and any statement of authorship are reproduced on all copies.

Completion Report for Sandia Canyon Grade-Control Structure

December 2013

Responsible project manager:

| John McCann | AMCan | Project Manager | Environmental Programs | 12-17-2013 |
|------------------------|-------------|-----------------------|---------------------------|------------|
| Printed Name | Signature | Title | Organization | Date |
| | | | | |
| Responsible LANS repre | esentative: | | | |
| Jeff Mousseau | Jeffer Mor | Associate Director | Environmental Programs | 12-17-13 |
| Printed Name | Signature | Title | Organization | Date |
| | | | | |
| Responsible DOE repres | sentative: | | | |
| Peter Maggiore | Peter Mago | Assistant Manager | DOE-NA-00-LA | 12-18-13 |
| Printed Name | Signature | Title | Organization | Date |

CONTENTS

| 1.0 | INTRO | | 1 | |
|-----|-------------|-----------------------------|---|--|
| 2.0 | ENGINEERING | | | |
| | 2.1 | Design Objectives | 1 | |
| | 2.2 | Design Criteria | 2 | |
| | | 2.2.1 Base Flow Hydrology | 2 | |
| | | 2.2.2 Storm Flow Hydrology | 2 | |
| | | 2.2.3 Water Balance | 2 | |
| | | 2.2.4 Design Features | 2 | |
| | 2.3 | Permitting | 3 | |
| | | 2.3.1 General | 3 | |
| | | 2.3.2 Reporting | 3 | |
| 3.0 | CONS | | 3 | |
| | 3.1 | General | 3 | |
| | 3.2 | Safety and Health | 3 | |
| | 3.3 | Quality Control | 4 | |
| | 3.4 | Occurrences | 4 | |
| | | 3.4.1 Tar-Like Substance | 4 | |
| | | 3.4.2 Rainfall and Flooding | 4 | |
| | 3.5 | As-Built Drawings | 6 | |
| | 3.6 | Photo Documentation | 6 | |
| | 3.7 | Deviations | 6 | |
| 4.0 | REFE | RENCES | 7 | |

Figures

| Figure 1 Locati | on of Sandia Canyon grade-control structure9 |
|-----------------|--|
|-----------------|--|

Tables

| Table 1 | Permits and Permissions Obtained | 11 |
|---------|--|----|
| Table 2 | Analytical Results for Sample CASA-13-34678 Using SW-846 EPA Method 8270 | 11 |

Appendixes

| Appendix A | Sandia Canyon Wetland Hydrology |
|------------|---|
| Appendix B | Sandia Canyon Wetland Hydraulics |
| Appendix C | Sandia Canyon Wetland Grade-Control Structure As-Built Drawings |
| Appendix D | Photo Documentation |
| Appendix E | Sandia Canyon Wetland Run-On Control Design |

Acronyms and Abbreviations

| BMP | best management practice |
|---------|--|
| DOE | Department of Energy (U.S.) |
| DRO | diesel-range organics |
| EPA | Environmental Protection Agency (U.S.) |
| ES&H | environment, safety, and health |
| ET | evapotranspiration |
| gpd | gallons per day |
| HEC-RAS | Hydrologic Engineering Center River Analysis System (U.S. Army Corps of Engineers surface model) |
| IWD | integrated work document |
| LANL | Los Alamos National Laboratory |
| NMED | New Mexico Environment Department |
| NWP | nationwide permit |
| PAH | polycyclic aromatic hydrocarbon |
| RPF | Records Processing Facility |
| TPH | total petroleum hydrocarbons |
| USACE | U.S. Army Corps of Engineers |

1.0 INTRODUCTION

Los Alamos National Laboratory (LANL or the Laboratory) has prepared this completion report in response to the New Mexico Environment Department's (NMED's) approval of the "Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland" (LANL 2011, 207053; NMED 2011, 208094) and in response to requirements set forth originally in NMED's "Approval with Modification, Interim Measures Work Plan for Stabilization of the Sandia Canyon Wetland" (NMED 2011, 203806). The "Interim Measures Work Plan for Stabilization of the Sandia Canyon Wetland" (LANL 2011, 203454) was prepared in response to NMED's "Approval with Modification, Phase II Investigation Work Plan for Sandia Canyon" (NMED 2011, 111518). This completion report provides project goals and objectives, design and performance criteria, and as-built drawings of the Sandia Canyon wetland grade-control structure. The grade-control structure consists of three stepped sheet-pile walls that were constructed as a measure to physically stabilize the Sandia Canyon wetland.

The overall project goals and objectives were to arrest the headcut in the lower portion of the wetland and to maintain hydrologic and geochemical conditions to minimize contaminant migration. The project consisted of installing three stepped sheet-pile walls to form a grade-control structure to stabilize the headcut and allow a grade transition from the wetland surface upstream of the grade-control structure to the stream grade near stream gage E123 (Figure 1). Design features should also allow reduction of effluent in the canyon without compromising physical and geochemical function of the wetland. The area behind the grade-control structure was backfilled and wetland vegetation was planted to allow expansion of the wetland area. These measures will physically stabilize the wetland by reducing sediment and associated contaminant transport into the lower sections of the canyon and should also maintain reducing conditions within the wetland sediments, thus contributing to the goal of reducing potential contaminant transport.

The wetland is located in reach S-2 of Sandia Canyon. The largest drainage contributing to the wetland flows through a 72-in. corrugated metal pipe culvert a short distance upstream of the wetland. A single stream channel is present within the upper one-third of the wetland, and wetland vegetation is established on floodplains inset relative to older wetland surfaces. In the lower two-thirds of the wetland, surface water is generally present across much of the width of the wetland. Prior to construction of the grade-control structure, the terminus of the wetland had an active headcut. Willows had been planted in and around the headcut but failed to stabilize it. Downstream of the wetland, the stream system enters a narrow canyon reach and is stable, with bedrock exposed along much of the stream bed. Stream gage E123 is located a short distance below the wetland.

2.0 ENGINEERING

2.1 Design Objectives

The grade-control structure was designed to meet the following objectives:

- Provide an even grade to allow wetland expansion and further stabilization
- Be sufficiently impervious to prevent the draining of alluvial soils
- Facilitate nonchannelized flow
- Minimize erosion during large flow events
- Support wetland function under reduced effluent conditions

2.2 Design Criteria

2.2.1 Base Flow Hydrology

Stream flow from combined effluent sources in Sandia Canyon has averaged approximately 250,000 to 350,000 gallons per day (gpd). These base flows feed the groundwater within the reach, providing adequate hydrology and soil moisture conditions where the wetland vegetation can flourish.

2.2.2 Storm Flow Hydrology

A 25-yr, 2-h storm event with a peak design flow of 500 cubic feet per second was used for the design of the grade-control structure as required by the Laboratory's design guidance. The primary goal was to reduce the stream velocity in the area of the grade-control structure to less than 6 ft per second. Design parameters were determined using Hydrologic Engineering Center River Analysis System (HEC-RAS) modeling. The hydrologic calculations can be found in Appendix A, and hydraulics calculations can be found in Appendix B.

2.2.3 Water Balance

The wetland currently receives approximately 250,000 to 350,000 gpd of inflow from combined effluent sources. To address the potential for reduced effluent volumes into Sandia Canyon, estimations of the evapotranspiration (ET) across the wetland footprint was performed using Penman-Monteith equations. Modeling indicates that the maximum 30-day ET is approximately 11 in. This results in an estimated minimum effluent volume to maintain wetland vegetation in Sandia Canyon of approximately 30,000 gpd.

2.2.4 Design Features

The grade-control structure, as shown in the as-built drawings (Appendix C), transitions the grade approximately 11 vertical feet from the elevation of the current wetland just upgradient of the former headcut location to the natural stream bed just upstream of stream gage E123. To maintain grade and to reduce the overall fill and size of a single structure, a set of three steel-sheet-pile walls was installed with smaller elevation drops. Downstream of the third sheet-pile wall, a cascade pool was constructed of boulders and cobbles to transition to the final grade.

Three sheet-pile walls were installed with the following design elements:

- The sheet piles were installed into 2-ft-deep trenches into bedrock. Trenches were backfilled to the elevation of the bedrock with bentonite.
- Seep holes were cut into the sheet piles at consistent elevations across each sheet pile to encourage smaller, braided channels through the restored sections of wetland to establish vegetation.
- Stone splash pools were installed just downgradient of each sheet pile to prevent scour holes and to slow the water.
- Sheet piles were capped with reinforced concrete curbs to provide a spillway to establish even flows.
- A stone cascade and pool structure was installed downstream of the third sheet-pile wall to complete the final transition into the native channel just upgradient of gage station E123.

The walls are seated in bedrock to prevent groundwater from seeping through the structure as noted above. The transition from the wetland above the grade-control structure to the stream channel below is gradual, smooth, and in a stepped fashion to prevent erosive flows that could scour and destabilize the stream reach below the structure. In addition, the stepped nature of the design reduces the risk of catastrophic failure of the grade-control structure in the event of a localized failure. Engineered fill was placed behind each wall to replace the area of the wetland that had been eroded. These areas were filled to match the elevation of the surrounding wetland area to prevent the formation of pools behind the grade-control walls. A variety of wetland species was planted in 18-in. of native top soil to stabilize the wetland and expand the footprint.

2.3 Permitting

2.3.1 General

The Laboratory's Design Engineering and Environmental Compliance groups performed a review of the design model and the construction documents. Table 1 lists the permits and permissions that were obtained to meet state and federal requirements.

2.3.2 Reporting

All monitoring data collected during the previous year will be submitted to NMED annually for up to 5 yr in a Sandia Canyon performance monitoring report to be submitted by April 30 of each year. The report will summarize alluvial, water level, and storm water monitoring data collected above and below the grade-control structure. A series of repeat cross-section locations will be established in the upper portion of reach S-2 and in the vicinity of the head location to document geomorphic changes. In addition, the Laboratory will submit a yearly vegetation monitoring report to the U.S. Army Corps of Engineers (USACE) for up to 3 yr by December 1 of each year. This is in support of the 401/404 Clean Water Act Permit, which required annual vegetation transects, photographs from certain locations, and delineation of wetland boundaries.

3.0 CONSTRUCTION

3.1 General

The Laboratory placed Portage, Inc., under contract in November 2012 to build the Sandia Canyon grade-control structure. Construction of the Sandia Canyon grade-control structure began on April 22, 2013, and the structure was substantially complete and functional on September 9, 2013. Site stabilization activities were completed November 22, 2013, with demobilization completed November 27, 2013. Appendix D presents photo documentation of the grade-control structures.

3.2 Safety and Health

Under the guidance and approval of the Laboratory, Portage developed and implemented an environment, safety, and health (ES&H) plan to ensure the project met safety and health goals. In addition to the ES&H plan, all site activities were analyzed and addressed within task-specific integrated work documents (IWDs). Site personnel were subsequently trained to these IWDs prior to commencing field activities. As a result of safe construction practices, there were no lost-time accidents or incidents during the entire project.

3.3 Quality Control

Under the guidance and approval of the Laboratory, Portage developed and implemented a quality assurance plan to ensure the project met quality construction goals. In addition to the quality assurance plan, Portage was also contractually obligated to develop and adhere to a project-specific test and inspection plan that captured all project tests, inspections, and hold points. Finally, Portage assigned a quality control inspector to oversee field activities and ensure project requirements were achieved.

3.4 Occurrences

Two major categories of events occurred during construction of the grade-control structure that impacted the construction schedule. These events are the discovery of a tar-like substance during initial excavations and significant flooding.

3.4.1 Tar-Like Substance

On May 16, 2013, the field crew notified Laboratory management that a black tar-like substance was observed oozing out of the initial side cut of the second grade-control wall. Regulatory and technical personnel visited the site, and the event was reported to Dave Cobrain at the NMED – Hazardous Waste Bureau on May 16, 2013. A sample of the material was collected and analyzed for diesel-range organics (DRO), total petroleum hydrocarbon (TPH), and semivolatile organic compounds (SW-846 U.S. Environmental Protection Agency [EPA] Method 8270).

The personnel who received sample CASA-13-34678 at the Laboratory's Sample Management Office described it as wet, ground asphalt. Table 2 lists the analytes detected using SW-846 EPA Method 8270.

The analytes listed in Table 2 are all polycyclic aromatic hydrocarbons (PAHs) that are created from the production of coal tar. Coal tar is a ready source of asphaltenes necessary for the production of asphalt. Based on the description of this sample and the PAHs detected, this sample was almost certainly asphalt. This sample was also analyzed for TPH-DRO. TPH-DRO measures total petroleum hydrocarbons with a carbon range from C-10 through C-38, which includes the PAHs listed above. The TPH-DRO detection of 11,000 mg/kg for sample CASA-13-34678 further verifies that this sample is coal tar–based asphalt.

Because the tar material was limited in extent, nonmobile, and within the boundaries of the grade-control structure, the material was left in place and construction was continued. This event resulted in a 2-day delay to the project schedule.

3.4.2 Rainfall and Flooding

Two significant rainfall events occurred during the construction phase and impacted the project schedule. These events are described as follows:

1. On June 30, 2013, approximately 0.5 in. of rain fell on and around the construction site; water traveled down Sandia Canyon and overcame the diversion pond but was stopped by the earthen fill run-on control above the first sheet-pile wall of the grade-control structure. The site also received heavy run-on from the Los Alamos County landfill diversion channel northeast of the construction site. This run-on flooded all three grade-control structure trenches. No damage to the structures occurred during this flooding, but significant efforts were required to dewater the site and remove sediments received as a result of the run-on from the landfill. It took 1 wk to reestablish the site and resume construction.

 During the week of September 10, 2013, the site was inundated with unprecedented rainfall. Rainfall totals in some areas of the Laboratory exceeded 7 in. in a 1-wk time period, and much of the rain fell during an extremely intense event that occurred between September 12 and 13, 2013. These storm events were accompanied by record run-on, flooding, and erosion at the site.

On the morning of September 17, 2013, damage to the site was summarized as follows:

- The cascade pool lost roughly 25% of its boulders downstream.
- Roughly 75% of recently planted site-restoration plants were lost.
- The diversion pond overflowed, and some plastic lining was lost.

Cobbles rolled downstream from the rock aprons._Roughly 600 cubic yards of material from the Los Alamos County landfill was deposited between the first and second steel-sheet piles. During the construction phase, the sediment was removed from that area by the contractor and stockpiled to construct a large run-on control north of the valley floor west of sheet piles one and two to retain additional materials that may erode from the landfill area. Los Alamos County has installed temporary controls above the project area and is working towards a final solution in the near future.

The remaining sediment was then placed in a small south-entering swale measuring approximately 50 ft by 120 ft southwest of the grade-control structure and erosion controls were put in place for stabilization of the area. The swale and fill area are above the 100-year floodplain and are not susceptible to significant upgradient run-on. The 100-year flood plain levels have been calculated and plotted for the Sandia Canyon drainage basin by LANL (LANL Engineering Standards Manual). The established vegetation will resist potential erosion caused by rainfall falling directly on the fill area. Erosion controls for this area included lining the ravine with a polypropylene liner, track-walking the sediment to match existing contours, and hydroseeding. Four rows of wattles were also placed perpendicular to the slope of the swale. An earthen berm measuring approximately 30 ft was also constructed below the swale and hydroseeded to prevent any potential run-on from entering the wetlands area (Appendix D). The sediments in the stockpile were not sampled because much of it either came from the County landfill cover or was imported clean fill material and not material from the wetlands.

The wetland area and fill area has since withstood four additional flow events during the summer of 2014 over 50 cubic feet per second (cfs), with the largest storm being a 25-yr, 30-min event that generated an estimated peak discharge of 110 cfs. No significant erosion occurred after these events. The southentering ravine and fill area as well as the entire project area have been inspected under the current construction general permit Storm Water Pollution Prevention Plan (SWPPP). The grade-control structure will continue to be inspected following rain events with discharges greater than 50 cfs and quarterly. If erosion or any indications of instability are observed, appropriate actions will be taken to ensure continued stability and functionality and will be documented in the annual performance report.

The second event resulted in significant delays to completing construction. Extensive repairs were required, including the design and construction of best management practice (BMP) run-on control structures (see Appendix E), repair of the sump pond and diversion system, replacement of boulders and repair of the cascade pool liner, removal of deposited sediments and regrading, and replanting of the lost plants. One month of work was required to recover from this event.

The September 2013 rain event has a 1000-year return period based on information provided by NOAA. The grade-control structure was designed to withstand a 25-yr 2-h peak flow event of 500 cfs. NMED approved and accepted the design parameters in the "Approval with Modification, Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland." (NMED 2011, 208094) The overall project goals and objectives were to arrest the headcut in the lower portion of the wetland and to maintain hydrologic and geochemical conditions to minimize contaminant migration. The September 2013 rain event occurred after sheet piles two and three had already been constructed. Estimates vary on the return-interval magnitude of the event, but it was significantly greater than a 25-yr return interval. With the exception of the loss of newly planted vegetation and the displacement of some boulders in the cascade pool, no unusual erosion was noted above or below the sheet piles. Since that time, significant additional vegetation has been established (Appendix D). The wetland area has since had four additional flow events during the summer of 2014 over 50 cfs with the largest storm being a 25 yr, 30-min event that generated an estimated peak discharge of 110 cfs. No significant erosion occurred after these events. The south-entering swale as well as the entire project area is currently being inspected under the construction general permit SWPPP. The grade-control structure will also be inspected after every runoff event greater than 50 cfs and quarterly. If erosion or any indications of instability are observed, appropriate actions will be taken to ensure continued stability and function and will be documented in the annual performance report.

3.5 As-Built Drawings

A set of as-built drawings after construction for the grade-control structure can be found in Appendix C.

3.6 Photo Documentation

Photos of the grade-control structure can be found in Appendix D as well as photos of the run-on BMPs.

3.7 Deviations

The following deviation from the work plan occurred. NMED's approval with modification of the interim measures work plan required that "In the final design, the Permittees must propose to remove all post-1942 alluvial sediments that are present within reach S-2 of Sandia Canyon below the grade-control structure, and to place these sediments as fill behind the grade-control structure" (NMED 2011, 203806).

As previously discussed, the Sandia Wetland grade-control structure project was permitted under the USACE Nationwide Permit (NWP) 38 for Cleanup of Hazardous and Toxic Waste (USACE 2013, 251704). The Laboratory pursued permission from the USACE to fulfill the NMED requirement (LANL 2013, 251705), but it was concluded that NWP 38 General Condition 6 would be violated by the placement of sediments that contain toxic pollutants in toxic amounts into jurisdictional waters (USACE 2013, 251706). Thus, the Laboratory did not remove post-1942 alluvial sediments within reach S-2 of Sandia Canyon and use them as fill behind the grade-control structure.

4.0 REFERENCES

The following list includes all documents cited in this report. Parenthetical information following each reference provides the author(s), publication date, and ER ID. This information is also included in text citations. ER IDs are assigned by the Environmental Programs Directorate's Records Processing Facility (RPF) and are used to locate the document at the RPF and, where applicable, in the master reference set.

Copies of the master reference set are maintained at the NMED Hazardous Waste Bureau and the Directorate. The set was developed to ensure that the administrative authority has all material needed to review this document, and it is updated with every document submitted to the administrative authority. Documents previously submitted to the administrative authority are not included.

- LANL (Los Alamos National Laboratory), May 2011. "Interim Measures Work Plan for Stabilization of the Sandia Canyon Wetland," Los Alamos National Laboratory document LA-UR-11-2186, Los Alamos, New Mexico. (LANL 2011, 203454)
- LANL (Los Alamos National Laboratory), September 2011. "Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland," Los Alamos National Laboratory document LA-UR-11-5337, Los Alamos, New Mexico. (LANL 2011, 207053)
- LANL (Los Alamos National Laboratory), September 4, 2013. "Action No. SPA-2012-00050-ABQ Potential Removal and Placement of Sediments at Sandia Canyon Wetland," Los Alamos National Laboratory letter (ENV-DO-13-0073) to W. Oberle (USACE) from A.R. Grieggs (LANL) and G.E. Turner (DOE-NA-00-LA), Los Alamos, New Mexico. (LANL 2013, 251705)
- NMED (New Mexico Environment Department), January 4, 2011. "Approval with Modification, Phase II Investigation Work Plan for Sandia Canyon," New Mexico Environment Department letter to G.J. Rael (DOE-LASO) and M.J. Graham (LANL) from J.P. Bearzi (NMED-HWB), Santa Fe, New Mexico. (NMED 2011, 111518)
- NMED (New Mexico Environment Department), June 9, 2011. "Approval with Modification, Interim Measures Work Plan for Stabilization of the Sandia Canyon Wetland," New Mexico Environment Department letter to G.J. Rael (DOE-LASO) and M.J. Graham (LANL) from J.E. Kieling (NMED-HWB), Santa Fe, New Mexico. (NMED 2011, 203806)
- NMED (New Mexico Environment Department), November 15, 2011. "Approval with Modification, Work Plan and Final Design for Stabilization of the Sandia Canyon Wetland," New Mexico Environment Department letter to G.J. Rael (DOE-LASO) and M.J. Graham (LANL) from J.E. Kieling (NMED-HWB), Santa Fe, New Mexico. (NMED 2011, 208094)
- USACE (U.S. Army Corps of Engineers), March 27, 2013. "Action No. SPA-2012-00050-ABQ, McCann, LANL, Sandia Canyon, Wetland, Los Alamos County, NM," USACE letter to J. McCann (LANL) from W. Oberle (USACE), Albuquerque, New Mexico. (USACE 2013, 251704)
- USACE (U.S. Army Corps of Engineers), September 5, 2013. "Potential Violation Action No. SPA-2012-00050-ABQ, McCann, LANL, Sandia Canyon, Wetland, Los Alamos County, NM," USACE letter to G. Turner (DOE-NA-00-LA) and A.R. Grieggs (LANL) from W. Oberle (USACE), Albuquerque, New Mexico. (USACE 2013, 251706)




Figure 1 Location of Sandia Canyon grade-control structure

Sandia Canyon Grade-Control Structure Completion Report, Replacement Page

| Permit | Agency |
|---|---|
| National Environmental Policy Act Assessment | U.S. Department of Energy |
| Section 7 Biological Assessment Consultation under the Endangered Species Act | U.S. Department of Interior Fish and Wildlife Service |
| National Pollutant Discharge Elimination System Construction General Permit | EPA |
| Section 404 NWP 38 for Cleanup of Hazardous and Toxic Waste under the Clean Water Act | USACE |
| Section 401 Water Quality Certification Permit under the Clean Water Act | NMED Surface Water Quality Bureau |

Table 1Permits and Permissions Obtained

| Table 2 |
|---|
| Analytical Results for Sample CASA-13-34678 |
| Using SW-846 EPA Method 8270 |

| Analyte Name | Result | Units |
|---------------------|--------|-------|
| Anthracene | 18,000 | µg/kg |
| Carbazole | 3400 | µg/kg |
| Dibenzofuran | 21,000 | µg/kg |
| Fluorene | 9200 | µg/kg |
| 2-Methylnaphthalene | 38,000 | µg/kg |
| Naphthalene | 8800 | µg/kg |
| Phenanthrene | 8300 | µg/kg |
| Pyrene | 5500 | µg/kg |
| TPH-DRO | 11,000 | mg/kg |

Appendix A

Sandia Canyon Wetland Hydrology

Conduct of Engineering Calculations **Calculation Cover Sheet** 1510 Rev. No.: 1910 312013 A0 3/21/3 Calo No.: CALC-000512 Page 1 of 13 Calc Title: Sandia Canyon Welland Hydrology **Calculation Cover Shoet** 1.1 Calculation Status:
Preliminary 1.2 DP/DCP/DCF/ECN No.: NA 1.3 Project ID No: 102698 1.4 Superseded Calc No.: 1.6 Feality Name(a): NA 1.6 Organization: Brown and Caldwell 1.8 Structure/ System Number: Sendia Canyon Weiland Hydrology 1.7 Structure/ System Name: Sandia Canyon Wetland Hydrology **1.9 Management Lovet:** 1.10 Associated with Technical Baseline: ML-1 ML-2 ML-3 ML-4 38 Calculation Yes X No N/A ; Explain: 2.1 Security Classification: Unclassified 2.2.OC)RO: (Name, Z Number, Organization, Signature, Data) William 12. Turney, 112765, ADEP, Fretheineld Juny 01/25/13 3.1 Checker (Note 1): (Name, Z Number (If applicable), Organization, Signature Donaces, Brow + Caronen 14/2013 4.1 Independent Review:
Required
Not Required 4.2 Independent Reviewer: (Name, Z Number (II applicable), Organit BOONN + CALMEN 6.1 Design Authority Representative Review: 🖾 Required 🔲 Not Required 8.2 Design Authority Representative: (Name, Z Number, Organization, Signature, Date) GARY BLAUSER 0 28713 ES-UI lest 2/21/13 Note 1: Independent Reviewer can also be the calculation Checker if the scope of the independent review also includes the scope of calculation checking as described in Section 3.0 of the instructions.

AP-341-605-FM01, R2 Attachment 1



Conduct of Engineering Calculations Calculation Cover Sheet

Calc No .: CAL - XXXXXXX CALC-000512 Page 2 of 2 Calc Title: Sandia Canyon Wetland Hydrology **Calculation Cover Sheet** 6.1 Preparer: (Name, Z Number, Organization, Signature, Date) James & Outil T. J. G. Orbill Z., 280099, Brown & Culcuell 3/8/2012 6.2 Subcontractor Approver: (Name, Z Number (If applicable), Organization, Signature, Date) Q108 212013 NA 6.3 Responsible Manager: (Name, Z Number, Organization, Signature, Date) 321.13 112808 ET. ER fland, NAN MacGREGOR 7.0 REGISTERED PROFESSIONAL COURSE !! SLA!. **8.0 REVISION LOG** 0 3/21/2013 8.1 8.2 Date 8.3 Description of Change(s) Rev. 18/12 Aug 111 0 Original lesue 4 Oct '11 80% Design Revision

AP-341-605-FM01, R2 Attachment 1



TABLE OF CONTENTS

| Sect No. | ion Title | Page No. |
|-------------|--------------------------------|----------|
| 1.0 | Purpose | 2 |
| 2.0 | Methodology | 2 |
| 3.0 | Acceptance Criteria | 3 |
| 4.0 | Open Items | 3 |
| 5.0 | Assumptions | 3 |
| 6.0 | Limitations | 3 |
| 7.0 | Calculation Inputs | 3 |
| 8.0 | Computer Hardware and Software | 3 |
| 9.0 | Summary and Conclusions | 3 |
| 10.0 | References | 3 |
| 11.0 | Calculation | 3 |



1.0 Purpose

To calculate peak discharges and storage volumes associated with the design of the Sandia Canyon Wetland. Peak discharges were determined for the 25-year, 2-hour rainfall event.

2.0 Methodology

Software: The U.S. Army Corps of Engineers HEC-HMS software program was used to determine peak discharges for the Sandia Canyon Wetland. Peak discharges were determined at two design points within the drainage basin: one point located upgradient of the proposed stilling basin and the other located at the existing stream gage E-123. Input into the HEC-HMS model is attached to this form.

Loss Method: The loss method used in the model was the National Resource Conservation Service (NRCS) curve number (CN) method. The majority of the contributing drainage areas are urbanized areas with a high degree of imperviousness. Therefore, a high CN was chosen for the drainage areas.

<u>Time of Concentration</u>: The times of concentration were determined using the TR-55 method for determining sheet flow and shallow concentrated flow. Time of concentration calculations are attached to this form. Supporting equations and tables from TR-55 are also attached to this form.

Precipation Data:

The most widely used public source of rainfall data is published by the National Oceanic and Atmospheric Administration (NOAA). However, LANL has also collected approximately 20 years of rainfall data at various rain gages within the LANL property boundary. LANL rainfall data was used for this analysis rather than NOAA data for the following reasons:

• The U.S. Geological Survey (USGS) recommends a minimum of 10 years of rainfall data for statistical analysis. LANL gage data spans a time period of 1990 to present and includes years of both above and below average precipitation. Therefore, the data set meets the minimum requirements for statistical analysis of rainfall data.

• NOAA data is typically based on regional rainfall values. However, because LANL is located just east of the Jemez mountain range, precipitation values vary greatly within a short distance. In addition, the NOAA precipitation data does not accurately present spatial variations in precipitation data within a large region.


• Site-specific, local data is a better indicator of actual site conditions.

Rainfall depths:

Data was analyzed for the two rain gages closest in location to the Sandia Canyon Wetland, rain gage TA-6 and TA-53. Rainfall gage data were analyzed to estimate a 2-hour rainfall depth for the Sandia Canyon Wetland. Gage TA-6 and TA-53 were analyzed separately using the Gumbel Extreme Value Type 1 statistical distribution. The analysis was done using a spreadsheet with no additional software. The greatest rainfall depth between TA-6 and TA-53 was chosen as the design depth

Storm distributions:

The six largest storm events within the twenty year data record were evaluated for both rain gages, giving a total of twelve actual storm events for the 2-hour storm. From those twelve





events, the distribution that produced the greatest peak discharge (the storm event with the greatest intensity) was used as the design distribution.

All relevant back-up materials are attached to this calcualtion form.

3.0 Acceptance Criteria

Per the LANL Engineering Standards Manual (Chapter 3, Section G20), hydrologic analysis for design of drainage features with in the LANL boundaries should use the rational method to computer peak flows from small drainage areas (<5 acres). However, the rational method was not used in this hydrologic analysis because of two reasons: (1.) the drainage area for the Sandia Canyon Wetland is larger than 5 acres and (2.) the use of real LANL precipitation data to generate the hydrograph was deemed more accurate for the analyses.

4.0 Open Items

There are no open items for hydrology.

5.0 Assumptions

- The drainage areas and flow paths were estimated using LANL topographic contour data.
- Assumed the most conservative (highest runoff producing) storm event from LANL rain gage TA-53 as the storm distribution for the HEC-HMS model.
- Assumed the most conservative (highest runoff producing) storm event from LANL rain gage TA-6 as the precipitation amount for the HEC-HMS model.

6.0 Limitations

Due to the uncertain nature of hydrology, all hydrologic analyses are inherent to a certain amount of error. Therefore, the calculations performed as part of the Sandia Canyon Wetland anlysis leaned towards the conservative (highest runoff producing) side when at all possible.

7.0 Calculation Inputs

HEC-HMS inputs are attached to this form.

8.0 Computer Hardware and Software

U.S. Army Corps of Engineers HEC-HMS software, Version 3.3

9.0 Summary and Conclusions

Preliminary hydrologic output is attached to this form.

10.0 References


HEC website: http://www.hec.usace.army.mil/software/hec-hms/


United States Department of Agriculture, Technical Release 55 - Urban Hydrology for Small Watersheds, June 1998.

- 11.0 Calculation
 - Calculation 1: HEC-HMS model output (spreadsheet format)
 - Appendix Supporting Information
 - o Drainage Area Map



- o HEC-HMS model input (spreadsheet format)
- o Applicable TR-55 Equations
- o LANL Rainfall data
- o Rainfall Distribution





Sandia Canyon Wetlands Hydrologic Data 8/24/2011

HEC-HMS Input

| | Soil Type | Descpt. | Soil Group | Cover | CN |
|-----|-----------|----------------|------------|---------------|----|
| DA1 | NA | Impervious | NA | asphault/rock | 86 |
| DA2 | 162 | Hackroy-Nyjack | D | grass cover | 86 |
| DA2 | NA | Impervious | NA | asphault/rock | 98 |

| | VICE III) | Area (mi ⁻) |
|--------|------------|-------------------------|
| DA1 6(| 6038460 | 0.2166 |
| DA2 93 | 9313880 | 0.3341 |

| ¹¹ Storm Drain Flow | 12 14 14 | "L (ft) "elev. (ft) "S (ft/ft) "v (ft/s) | na 0.0125 2.5 | C7T0:0 | na 0.0135 3.5 |
|--------------------------------|-------------|--|---------------|--------|---------------|
| | 12 | -L (#t) | 3133 | 0000 | 3133 |
| | T | It (min) | 3.07 | | 3.07 |
| | 10 | It (hr) | 0.051 | | 0.051 |
| Sheet Flow | 90 122 1221 | (m/m) c | 0.050 | | 0.050 |
| ⁵ Sheet | Ini) cu8 | r2 (III) | 1.39 | | 1.39 |
| | 71 1641 | | 300 | | 200 |
| | 9 | = | 0.011 | | 0.011 |
| | | | DA1 | | DAZ |

Assumptions:

- 1.) CN generated based on land use and soil types within the drainage areas.
 - 2.) S = (1000/CN) 10
- 3.) la = 0.2 * S
- 4.) Drainage areas are mostly impervious (paved and/or gravel) landscape.
 - 5.) Sheet flow travel time determined using TR-55 Sheet flow procedure
- 6.) Manning's n value for impervious area; n = 0.011 per TR-55, Table 3-17.) L = sheet flow travel length
- 8.) P2 = 2-year, 24-hour rainfall
 - 9.) s = slope of hydraulic grade
- 10.) Tt = sheet flow travel time (TR-55 equation 3-3)
- 11.) Estimated Velocity of Storm Water in Storm Drain System
 - 12.) L = shallow concentrated flow length
 - 13.) elev = elevation drop along flow lenth

Sandia Canyon Wetlands Hydrologic Data 8/24/2011

HEC-HMS Output

| Storm | Basin | Peak (cfs) |
|--------------|--------------------------|------------|
| 100-yr, 2-hr | Stilling Basin | 436.6 |
| 100-yr, 2-hr | Stabilization Structures | 609.9 |
| 50-yr, 2-hr | Stilling Basin | 398.02 |
| 50-yr, 2-hr | Stabilization Structures | 555.7 |
| 25-yr, 2-hr | Stilling Basin | 357.3 |
| 25-yr, 2-hr | Stabilization Structures | 498.4 |
| 10-yr, 2-hr | Stilling Basin | 303.7 |
| 10-yr, 2-hr | Stabilization Structures | 422.9 |

Sandia Canyon Wetlands Hydrologic Data 8/24/2011

LANL Rainfall Depths

| TA-6 (2-hour) | TA-6 (2-hour) | | |
|---------------|-------------------|--|--|
| EV1 Precipi | tation Statistics | | |
| Recurrence | Precipitation | | |
| 2.00 | 0.93 | | |
| 5.00 | 1.23 | | |
| 10.00 | 1.42 | | |
| 25.00 | 1.67 | | |
| 50.00 | 1.86 | | |
| 100.00 | 2.04 | | |

TA-53 (2-hour)

| EV1 Precipitation Statistics | | |
|------------------------------|---------------|--|
| Recurrence | Precipitation | |
| 2.00 | 0.73 | |
| 5.00 | 1.01 | |
| 10.00 | 1.20 | |
| 25.00 | 1.43 | |
| 50.00 | 1.60 | |
| 100.00 | 1.77 | |

TA-6 (24-hour)

| EV1 Precipi | EV1 Precipitation Statistics | |
|-------------|------------------------------|--|
| Recurrence | Precipitation | |
| 2.00 | 1.39 | |
| 5.00 | 1.84 | |
| 10.00 | 2.13 | |
| 25.00 | 2.50 | |
| 50.00 | 2.78 | |
| 100.00 | 3.05 | |

TA-53 (24-hour)

| EV1 Precipitation Statistics | | |
|------------------------------|---------------|--|
| Recurrence | Precipitation | |
| 2.00 | 1.20 | |
| 5.00 | 1.56 | |
| 10.00 | 1.80 | |
| 25.00 | 2.10 | |
| 50.00 | 2.32 | |
| 100.00 | 2.54 | |

2-hour Distribution

| | | 100 | | | | 1245 | | 100-year | Storm |
|-------|-----|------|------|--------|------------------|------------|--------------|----------------|----------------|
| Month | Day | Year | Hour | Minute | Prcp 15 min (in) | Event Time | Distribution | Cum. Prcp (in) | Inc. Prcp (in) |
| | | | | | | 0 | 0 | 0 | 0 |
| 9 | 20 | 2007 | 8 | 45 | 0.23 | 15 | 0.167883212 | 0.342481752 | 0.34248175 |
| 9 | 20 | 2007 | 9 | 0 | 0.3 | 30 | 0.386861314 | 0.78919708 | 0.44671533 |
| 9 | 20 | 2007 | 9 | 15 | 0.02 | 45 | 0.401459854 | 0.818978102 | 0.02978102 |
| 9 | 20 | 2007 | 9 | 30 | 0.82 | 60 | 1 | 2.04 | 1.2210219 |
| 9 | 20 | 2007 | 9 | 45 | 0 | 75 | 1 | 2.04 | 0 |
| 9 | 20 | 2007 | 10 | 0 | 0 | 90 | 1 | 2.04 | 0 |
| 9 | 20 | 2007 | 10 | 15 | 0 | 105 | 1 | 2.04 | 0 |
| 9 | 20 | 2007 | 10 | 30 | 0 | 120 | 1 | 2.04 | 0 |

Technical Release 55 Urban Hydrology for Small Watersheds

Sheet flow

Sheet flow is flow over plane surfaces. It usually occurs in the headwater of streams. With sheet flow, the friction value (Manning's n) is an effective roughness coefficient that includes the effect of raindrop impact; drag over the plane surface; obstacles such as litter, crop ridges, and rocks; and erosion and transportation of sediment. These n values are for very shallow flow depths of about 0.1 foot or so. Table 3-1 gives Manning's n values for sheet flow for various surface conditions.

| Table 3-1 | Roughness coefficients (Manning's n) for sheet flow | | | | | | | |
|---------------|---|-------|--|--|--|--|--|--|
| Surfa | ace description | n 1⁄ | | | | | | |
| Smooth surfa | aces (concrete, asphalt, | | | | | | | |
| | r bare soil) | 0.011 | | | | | | |
| | esidue) | 0.05 | | | | | | |
| Cultivated so | | | | | | | | |
| Residue | cover ≤20% | 0.06 | | | | | | |
| Residue | cover >20% | 0.17 | | | | | | |
| Grass: | | | | | | | | |
| Short gra | ass prairie | 0.15 | | | | | | |
| | casses 2/ | 0.24 | | | | | | |
| Bermuda | agrass | 0.41 | | | | | | |
| | al) | 0.13 | | | | | | |
| Woods:₩ | | | | | | | | |
| Light un | derbrush | 0.40 | | | | | | |
| Dense u | nderbrush | 0.80 | | | | | | |

(1986).

² Includes species such as weeping lovegrass, bluegrass, buffalo grass, blue grama grass, and native grass mixtures.

³ When selecting n, consider cover to a height of about 0.1 ft. This is the only part of the plant cover that will obstruct sheet flow.

For sheet flow of less than 300 feet, use Manning's kinematic solution (Overtop and Meadows 1976) to compute T_t :

$$T_{t} = \frac{0.007(nL)^{0.8}}{(P_{2})^{0.5} s^{0.4}}$$
 [eq. 3-3]

where:

- $T_t = travel time (hr),$
- n = Manning's roughness coefficient (table 3-1)

L = flow length (ft)

- $P_2 = 2$ -year, 24-hour rainfall (in)
- s = slope of hydraulic grade line
 (land slope, ft/ft)

This simplified form of the Manning's kinematic solution is based on the following: (1) shallow steady uniform flow, (2) constant intensity of rainfall excess (that part of a rain available for runoff), (3) rainfall duration of 24 hours, and (4) minor effect of infiltration on travel time. Rainfall depth can be obtained from appendix B.

Shallow concentrated flow

After a maximum of 300 feet, sheet flow usually becomes shallow concentrated flow. The average velocity for this flow can be determined from figure 3-1, in which average velocity is a function of watercourse slope and type of channel. For slopes less than 0.005 ft/ft, use equations given in appendix F for figure 3-1. Tillage can affect the direction of shallow concentrated flow. Flow may not always be directly down the watershed slope if tillage runs across the slope.

After determining average velocity in figure 3-1, use equation 3-1 to estimate travel time for the shallow concentrated flow segment.

Open channels

Open channels are assumed to begin where surveyed cross section information has been obtained, where channels are visible on aerial photographs, or where blue lines (indicating streams) appear on United States Geological Survey (USGS) quadrangle sheets. Manning's equation or water surface profile information can be used to estimate average flow velocity. Average flow velocity is usually determined for bankfull elevation.

Technical Release 55 Urban Hydrology for Small Watersheds




Figure 3-1 Average velocities for estimating travel time for shallow concentrated flow

Average velocity (ft/sec)

Appendix B

Sandia Canyon Wetland Hydraulics

Conduct of Registering Calculations **Colculation Cover** Sh Per. No.:1/94/8/20/13 Cale No .: CALC - 000 514 Page 1 of 11 JAO 3/21/13 Calo Title: Sandla Wetland Hydraulice **Culmulation Cover Sheet** 1.1 Calculation Status: 🛄 Preliminary 🖾 Final 1.2 DP/DCP/DCF/ECN No. 102698 - LANG 1.3 Project ID No: .140798 - BI-C 1.4 Superseded Cale No.: 1.5 Feolity Name(a): NA 1.6 Organization: Brown and Caldwell 1.7 Structure/ System Name: Bandla Wetland 1.8 Structure/ System Number: **1.9 Management Lovet** 1.10 Associated with Technical Baseline: ML-1 ML-2 ML-3 ML-4 S8 Catoutation Yes No N/A; Explain: 2.1 Security Classification: (In classified 2.5(DD)RO: (Name, Z Number, Organization, Signature, Date) William R. Turney 112765; Der; frilliain & Jurny 0/25/13 3.1 Checker (Note 1): (Name, Z Number (II applicable), Organization, Stanstura, CARL J. McDanaro, BRONN AND CALONEL 4.1 Independent Review: 🖾 Required 🔲 Not Required 4.2 Independent Reviewer: (Name, Z Number (I applicable), Organizati avers, BROWN AND GALONEL, (5.1 Design Authority Representative Review: 🖾 Required 🔲 Not Required 6.2 Design Authority Representative: (Name, Z Number, Organization, Signature, Date) GARY BLANDT, 098713 ES-01, Chin 3/14/3 Note 1: Independent Reviewer can also be the calculation Checker if the scope of the independent review also includes the scope of calculation checking as described in Section 3.0 of the instructions.

AP-341-605-FM01, R2 Site: Sandia Wetland Attachment 1

Page 1 of 9 Pages 3 - 9 instructions only

| A | 2 | | Conduct of Engineering Calculation |
|------------------|--------------------------------|--|---|
| | TIONAL LABOR | IATORY | Calculation Cover Shee |
| 1.20.2 | No.: CALC Title: Sandia | -000514 Wetland Hydraulics | Page 2 of 2 |
| A Line | | Calculation Co | wer Sheet |
| | | IGNATURES ne, Z Number, Organization, Signatu James A. O'Nell II, 3800 A-G. Mail | Ire, Date) A9 Brown ! Caldwell Z 3/8/2012 |
| 6.2 Su N | | Approver: (Name, Z Number (If appli PAP 2) 29 1 3 | icable), Organization, Signature, Date) |
| | | and the second | |
| | | anager: (Name, Z Number, Organiza | ET.E.L. Alarly 3.21-13 |
| 7.0 RE | GISTERED | PROFESSIONAL ENGINEER SEAL | |
| | | JuleSA. | O'NEILL II |
| | | | C'NELLA Etto B50 Tantos |
| ORE | ISION LOG | P (18) | Ette |
| 8.1 Rev. | 8.2 Date | 3 10115 8.3 Desi | Ette |
| 8.1 Rev. 0 | 8.2 Date 3/9/12 9 Aug-11 | B.3 Desc AND 3/2/13 Original Jasue | aription of Change(s) |
| 8.1 Rev. | 8.2 Date | 3 10115 8.3 Desi | station of Change(s) |
| 8.1 Rev. 0 | 8.2 Date 3/9/12 9 Aug-11 | S 10115 B.3 Desc Original Issue 80% Decign Revision - 94% Sipil | station of Change(s) |
| 8.1 Rev. 0 | 8.2 Date 3/9/12 9 Aug-11 | S 10115 B.3 Desc Original Issue 80% Decign Revision - 94% Sipil | station of Change(s) |
| 8.1 Rev. 0 | 8.2 Date 3/9/12 9 Aug-11 | S 10115 B.3 Desc Original Issue 80% Decign Revision - 94% Sipil | station of Change(s) |
| 8.1 Rev. 0 | 8.2 Date 3/9/12 9 Aug-11 | S 10115 B.3 Desc Original Issue 80% Decign Revision - 94% Sipil | station of Change(s) |
| 8.1 Rev. 0 | 8.2 Date 3/9/12 9 Aug-11 | S 10115 B.3 Desc Original Issue 80% Decign Revision - 94% Sipil | stiption of Change(s) |

AP-341-605-FM01, R: Site: Sandia Wetland Attachment 1 Page 2 of 9 Pages 3 – 9 instructions only



TABLE OF CONTENTS

| Sec No. | tion Title | Page No. |
|------------|--------------------------------|----------|
| 1.0 | Purpose | 2 |
| 2.0 | Methodology | 2 |
| 3.0 | Acceptance Criteria | 2 |
| 4.0 | Open Items | 2 |
| 5.0 | Assumptions | 2 |
| 6.0 | Limitations | 2 |
| 7.0 | Calculation Inputs | 2 |
| 8.0 | Computer Hardware and Software | 3 |
| 9.0 | Summary and Conclusions | 3 |
| 10.0 | References | 3 |
| 11.0 | Calculation | 3 |
| | | |



1.0 Purpose

Calculate hydraulic profile and flow characteristics including velocity and shear for flow in the channel through the wetland area with proposed stilling basin and drop structures.

2.0 Methodology

The hydraulic profile is based on a step-backwater calculation analysis using the HEC-RAS software. The channel configuration and stream channel sections at hydraulic structures are as shown on the Drawings. Calculations include both pre- and post-construction runs to compare water surface elevations, flow velocities and channel shear.

3.0 Acceptance Criteria

The criteria used for evaluating the effectiveness of the design are outlined in Section 2.5 of the Design memorandum, and were developed by the Design Team and LANL staff to meet the goal of reducing sediment transport to the lower portion of Sandia Canyon from the wetland area.

4.0 Open Items

Final design development of the concepts presented in the Design Memorandum still need to be completed, with complete details and final hydraulic analysis to confirm the performance of the system under design flow conditions.

5.0 Assumptions

Tailwater water surface elevation is the primary variable that cannot be measured for design flow conditions, or is not empirically modeled. Tailwater is assumed based on nornal water surface elevation for the existing downstream channel section at design flow.

6.0 Limitations

The hydraulics analysis uses the 25-year design storm. Performance of the drop structures and plunge pool for higher flow rates (longer return periods) is not predicted.

The analysis is a steady state analysis based on the design configuration. The analysis is based on static flow conditions over a period of time, and includes conservative assumptions to minimize under-design. In the field, sediment transport and potentially unstable boundary layer conditions create flow patterns. These conditions may require a much more complex dynamic analysis to increase the accuracy of the model results, but may only result in a minor change in system performance.

7.0 Calculation Inputs

HEC-RAS (Hydraulic profile) - Hydraulic analysis inputs are the channel cross-section, channel slope, Manning's n-value, design discharge and starting water surface elevation at the downstream end where the improvements transition back into the existing channel. Flows are based on the results of the hydrologic analysis of the drainage basin. The design storm is the 25-year, 2-hour storm.

Design Note No. 6 (Plunge pool) – Inputs include the characteristics and configuration of the discharge pipe upstream of the plunge pool, flow discharge, information on the riprap and bedding used, and the side and end slopes of the pool. Again, the design storm is the 25-year, 2-hour storm.



8.0 Computer Hardware and Software

U.S. Army Corps of Engineers HEC-HMS software

Natural Resources Conservation Service, Engineering Division "Riprap Lined Plunge Pool for Cantilever Outlet" - Design Note No. 6 (2nd Edition), Jan. 23, 1986 Spreadsheet developed by D. Hurtz, Midwest NTC, 1/90, modified by M. Dreischmeier, Eau Claire TC, Wis., 3/98 and 5/2005

9.0 Summary and Conclusions

The calculations show that the grade control structure and stilling basin will be stable and reduce energy and erosive forces locally.


10.0 References


HEC website: http://www.hec.usace.army.mil/software/hec-ras.

11.0 Calculations

- Calculation 1 Hydraulic profile for study channel reach (HEC-RAS)
- Calculation 2 Plunge pool structure sizing NRCS Design Note No. 6

| | Change in | Shear | -0.02 | -0.03 | 0.45 | 0.17 | | -0.1 | -0.12 | | | | | -0.48 | -0.35 | 90 - | -1.28 | | -0.55 | -0.4 | 1 2 2 2 | -2.86 | | 0.28 | -0.29 | | 0.58 | 0.27 | | T | T | | | | 0.35 | 0.16 | 115 | 0.52 | | -2.29 | -0.54 | | | | | | | -1.65 | 20-T- | -1.83 -0.86 |
|---------------------|---------------------|------------|---------|---------|---------|---------|---------------|---------|---------|---------|---------|--------|---------|---------|---------|---------|---------|-----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|-------------------------------|---------|---------|------|---------|---------|---------|---------|--------|---------|---------|--------|---------|--------------------------------|-----------|---------------|--------|---------|--------|-----------|-----------|--------|-----------------|
| | Change in | Velocity | -0.03 | -0.05 | 0.15 | 0.22 | | -0.17 | -0.24 | | | | | -0.86 | -0.8 | 254 | -2.1 | | -1.45 | -1.21 | 4 45 | 4.48 | | 0.35 | -0.83 | | 1.08 | 0.56 | | | | | | | 0.87 | 0.47 | 1.77 | 1 | | -3.28 | -1.32 | | | | | | | c/.2- | 0.0 | -2.66 -1.62 |
| | Shear Chan | (ib/sq ft) | 1.79 | 1.37 | 1 33 | 2.2 | | 1.25 | 6.0 | | 1 | ł | | 1.54 | 6.0 | 3.47 | 2.08 | | 1.82 | 1.12 | 4.41 | 3.52 | | 0.67 | 0.81 | | 0.41 | 9770 | | | | 1 | 1 | | 0.34 | 0.23 | 0.8 | 0.47 | | 4.34 | 1.59 | | | | 1 | 1 | 2.07 | 7.7 | | 3.53 1.8 |
| | Vel Chni | (ft/s) | 6.19 | 5.13 | 9.04 | 6.15 | | 4.65 | 3.63 | | 1 | 1 | | 21.0 | 3.63 | 7.58 | 5.52 | | 1.0 | 4.43 | 8.94 | 7.57 | | 3.63 | 3.56 | 00 0 | 96.7 | 77.7 | 1 | 1 | | 1 | 1 | | 2.74 | 70.2 | 4.16 | 2.94 | | 6.6 | 55.0 | | | | 1 | 1 | 7 01 | 52.9 | | 8.22 5.45 |
| | W.S. Elev | (H) | 7214.54 | 7213.56 | 7213 55 | 7212.92 | | 7212.85 | 7212.13 | | 1 | 1 | 242.24 | 00.717/ | /7117/ | 7211.66 | 7211.13 | | 17.012/ | 1208.5 | 7209.27 | 7207.65 | | 7209.67 | 7207.84 | 220002 | 10.6071 | 00.1021 | 1 | 1 | | 1 | 1 | | 7209.65 | 201.03 | 7209.45 | 7207.71 | | 7208.1 | 7./07/ | 1 | 1 | | 1 | 1 | 307 96 | 7206.55 | | 7207.29 |
| Existing | Min Ch El | (¥) | 7210.79 | 7210.79 | 7210.37 | 7210.37 | | - | 7210.67 | | ! | 1 | 000102 | 00'0177 | 80.012/ | | 7209.12 | _ | 1204.01 | 12.4.07 | | 7204.52 | | 7204.32 | | | CT-CD7/ | | 1 | 1 | | 1 | 1 | -+ | 7203.39 | _ | 7203.06 | | _ | 1203.28 | | 1 | 1 | | 1 | 1 | _ | 7202.84 7 | | 7202.62 7 |
| | - | | 498.4 | | 498.4 | 200 | H | | 200 | | 1 | | 400 4 | ╋ | | + | 200 | - | +30.4 | + | + | 200 | | 498.4 | | + | 1.000 | + | 1 | 1 | | I | 1 | + | 200 | | 498.4 | H | - | 436.4 | | 1 | 1 | | 1 | 1 | + | 200 | | 498.4 7 200 7 |
| | Profile | | 25-yr | 200cfs | 25-Vr | 200cfs | | 25-yr | 200cfs | | 1 | 1 | 75.44 | 4-000 | 700CIS | 25-yr | 200cfs | 1 | -4-00 | 200013 | 25-yr | 200cfs | | 25-Yr | 200cfs | 75-Vr | 2004 | 1000 | 1 | 1 | | 1 | 1 | | 200cfs | 617004 | 25-yr | 200cfs | + | 200-65 | ╋ | 1 | - | | 1 | 1 | + | 200cfs | ┝┥ | 25-yr 200cfs |
| | River Sta | | 459.85 | 459.85 | 417.48 | 417.48 | | 360.49 | 360.49 | | | 1 | 331 97 | 321 07 | 12.100 | 311.64 | 311.64 | 300 E0 | 208 58 | 2000 | 285.98 | 285.98 | | 2/3.62 | 273.62 | 258.33 | 258 33 | 22100 | 1 | 1 | | 1 | 1 | | 238.13 | ┢ | 217.54 | 217.54 | 100 35 | + | + | 1 | 1 | | 1 | 1 | 167.31 | | Ц | 147.15 |
| | e l | (lb/sq ft) | 1.77 | 1.34 | 4.48 | 2.37 | | 1.15 | 0.78 | 1 21 | 100 | C0.7 | 1.06 | 055 | | 1.48 | 0.8 | \dagger | 0.75 | t | 1.19 | 0.66 | 1 | † | 0.52 | 66'0 | t | | 2.14 | 1.64 | | 0.7 | 0.41 | + | 0.39 | ┢ | 1.95 | 1 | 30.0 | t | \uparrow | 4.56 | 3.12 | 1 55 | | 16.0 | t | 0.86 | | 0.94 |
| | Vel Chul | (ft/s) | 6.16 | 5.08 | 9.19 | 6.37 | | 4.48 | 3.39 | 457 | 5 | 70.0 | 4.26 | 2.83 | 3 | 5.04 | 3.42 | 4.65 | 3.22 | | 4.49 | 3.09 | | 0 | 5./3 | 4.06 | 2.78 | | 5.65 | 4.45 | | 3.62 | 2.55 | 120 | 2.49 | | 5.93 | 3.94 | 603 | 4.01 | | 8.34 | 6.25 | 5 30 | 5.0 | 3.82 | 5.16 | 3.7 | | 3.83 |
| itions | W.S. Elev | (H) | 7214.55 | 7213.57 | 7213.52 | 7212.88 | 0 0 0 0 0 0 0 | 6.212/ | 61.212/ | 7212.75 | 7712 02 | 77.777 | 7212.56 | 7211.85 | 2 | 7212.31 | 7211.64 | 7712.18 | 7211.52 | | 7212.04 | 7211.39 | | 167777/ | /77177/ | 7211.76 | 7211.14 | | 7211.18 | 7210.63 | | 7211.38 | 7210.46 | 7711 26 | 7210.45 | | 7210.94 | 7210.19 | 771059 | 7209.9 | | 7209.75 | 7209.19 | C8 DUC | 70'507/ | 200.34 | 7209.79 | 7208.9 | 1000 | 7208.64 |
| Proposed Conditions | Min Ch El W.S. Elev | (ff) | /210./9 | 7210.79 | 7210.37 | 7210.37 | 1310101 | /9.012/ | /9.012/ | | 7210.82 | | 7210.69 | | | 7210.54 | 7210.54 | 7210.44 | 7210.44 | | 7210.34 | | 7140 35 | | + | | 7210.14 | | | 7210.01 | - | - | 10.0027 | | 7208.99 | | | 7208.84 | _ | 7208.62 | | 7208.5 | 7208.5 | - | | _ | 7207.46 7 | | | 7207.31 |
| | | (cts) | 436.4 | 200 | | 200 | 400 4 | | + | +- | 200 | + | 498.4 | | t | 498.4 | - | 498.4 | | | - | 200 | 400 4 | t | ╈ | 4 | | | | 200 | ╉ | | 007 | - | 200 | | H | 200 | 498.4 | 1- | | 498.4 | | + | 000 | +- | + | 200 7 | 400 4 | |
| 10 | rone | 75.45 | 14-67 | 200cfs | 25-yr | 200cfs | 75.11 | 14-67 | 700Cl | 25-Vr | 200cfs | | 25-yr | 200cfs | Π | 25-yr | 200cfs | 25-Vr | 200cfs | | 25-yr | 200cfs | 75 ur | 200-fe | FUULIS | 25-yr | 200cfs | drop struct | 25-yr | 200cfs | | 14-67 | ZUUCTS | 25-VI | 200cfs | | 25-yr | ZOOCTS | 25-Vr | 200cfs | nd drop str | 25-yr | \rightarrow | + | 200-fe | + | 25-yr | | | +-1 |
| 04111 | LIVEL 3LA | AEQ BE | 403.00 | 459.85 | 417.48 | 417.48 | 360.40 | Ct-000 | 54-000 | 349.06* | 349.06* | | 331.97 | 331.97 | | 311.64 | 311.64 | 298.58 | 298.58 | | 285.98 | 285.98 | 73.67 | 73.67 | 10.017 | 258.33 | 258.33 | Crest of first drop structure | 241.5* | 241.5* | 3.04 | 2.042 | C.UP2 | 238.13 | 238.13 | -1 | - | 21/.54 | 189.36 | 189.36 | Crest of second drop structure | \square | 173.05* | 172.05 | ╀ | - | 167.31 | - | 147.15 | + |






| INPUT DATA:Conduit DiameterD = 7.00 ftConduit Discharge:Q = 357.30 cfsConduit Discharge:Q = 357.30 cfsConduit Outlet Invert Elevation:El, C = 7246.30 ftTailwater Elevation:El, C = 7244.28 ftOutlet Channel Invert Elevation:El, C = 7244.28 ftOutlet Channel Invert Elevation:El, C = 7244.28 ftWater Density:RHO = 100Bed/Riprap Particle Density: (Default 2.64)RHOS = 2.64D, 50 Riprap Size:RS = 1.50 ftRiprap Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT = 1.00 ftSide Slope Ratio:Zlu = 2.00 ft/ftDownstream End Slope Ratio:Zlu = 2.00 ft/ftCombined End Slope Ratio:Zlu = 2.00 ft/ftCombined End Slope Ratio:Zlu = 2.00 ft/ftCOUTPUTPOOL LOCATION AND DIMENSIONS:Vert. Dist. from Tailwater to Conduit Invert:Vert. Dist. from Tailwater to Conduit Invert:Zp = 2.02 ftSubmergence Check: (D/(2p)*0.5 <= (1.0+25*D,50/D))"Beaching Controlled*"Distance from Conduit Exit to C/L Pool:Yool Bottom Length:2Lr2 = 6.76 ft"ool Bottom Length:2Lr2 = 6.76 ft"ool Bottom Length:2Lr2 = 6.76 ft"ool Bottom Elev:Lru = 19.66 ftDownstream Pool Length at Tailwater Elev.:Lru = 19.66 ftDownstream Pool Length at Tailwater Elev.:Lru = 19.66 ftDownstream Pool Length at Tailwater Elev.:Cru = 723.39 ftCheck Side Slope Ratio: (Lru & Lrd >= Le)O.K."End Slope Ratio: X (Wr=***Pool Bottom Elev. at | JOB: DESIGNER: CHECKER: | Sandia Wetland Plunge Pool Calculation Carl McDonald Jim O'Neill | Date: Date: | ###################################### | |
|--|-------------------------------|--|----------------|---|-------|
| Conduit Discharge: $Q = 357.30$ $drschargetConduit Uits Stope at Outlet:S = 0.09000Conduit Uitlet Invert Elevation:EI, CO = 7246.30ftCanduit Outlet Invert Elevation:EI, CW = 7244.28ftDutlet Channel Invert Elevation:EI, CW = 7244.28ftDutlet Channel Invert Elevation:EI, CH = 7241.50ftNater Density:RHO = 1.00RHOS = 2.640, 50 Riprap Size:RS = 1.50ftStope Ratic:Zw = 2.00ft/ftDystream End Slope Ratic:Zw = 2.00ft/ftDownstream End Slope Ratic:Zlu = 2.00ft/ftDumbined End Slope Ratic:Zlu = 2.00ft/ftDUTPUTPOL LOCATION AND DIMENSIONS:Z1 = 2.00ft/ftCenduit EnvertZp = 2.02ftDumegrence Check: [D/(gD+5)^0.5 <= (1.0+25*D,50/D)]$ | NPUT DATA: | | | | |
| Conduit Discharge: $Q = 357.30$ cfsConduit Slope at Outlet:S = 0.09 ft/ftConduit Slope at Outlet:S = 0.09 ft/ftConduit Outlet Invert Elevation:El, CO = 7246.30 ftCultet Channel Invert Elevation:El, CO = 7244.28 ftDutlet Channel Invert Elevation:El, CH = 7241.50 ftVater Density:RHO = 1.00Bed/Riprap Particle Density: (Default 2.64)RHO = 2.640, 50 Riprap Size:RT = 3.75 ftRiprap Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT = 1.00 ftBedding Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT = 1.00 ftSide Slope Ratio:Zw = 2.00 ft/ftDownstream End Slope Ratio:Zl = 2.00 ft/ftDumbined End Slope Ratio:Zl = 2.00 ft/ftDUTPUTPOOL LOCATION AND DIMENSIONS:Vert. [D/(gD*5)^0.5 <= (1.0+25*D,50/D)] | Conduit Diamete | r | D = | 7.00 | ft |
| Conduit Slope at Outlet: $S = 0.09$ ft/ftOnduit Outlet Invert Elevation:EI, CO = 7246.30 ftailwater Elevation:EI, CH = 7244.28 ftDutlet Channel Invert Elevation:EI, CH = 7244.28 ftVater Density:RHO = 1.00led/Riprap Particle Density: (Default 2.64)RHOS = 2.640, 50 Riprap Size:RS = 1.50 ftLiprap Thickness: (2.5*D, 50 recommended)RT = 3.75 ftide Slope Ratio:Zlu = 2.00 ft/ftide Slope Ratio:Zlu = 2.00 ft/ftownstream End Slope Ratio:Zlu = 2.00 ft/ftcombined End Slope Ratio:Zlu = 2.02 ftubmergence Check: (If Zp < 0, Use Zp = 0) | Conduit Dischar | ae: | _ | | |
| Conduit Outlet Invert Elevation:El, CG =7246.30 ft'alwater Elevation:El, TW =7244.28 ftOutlet Channel Invert Elevation:El, CH =7241.50 ftVater Density:RHO =1.00bed/Riprap Particle Density: (Default 2.64)RHO =1.00sed/Riprap Size:RS =1.50 fttigerap Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT =3.75 ftiedding Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT =1.00 ft/ftibed Stope Ratio:Zlu =2.00 ft/ft'pownstream End Slope Ratio:Zlu =2.00 ft/ft'pownstream End Slope Ratio:Zlu =2.00 ft/ft'putPUTPOOL LOCATION AND DIMENSIONS:Zt =2.00 ft/ft'UTPUTPOOL LOCATION AND DIMENSIONS:Er. Dist. from Tailwater to Conduit Invert:Zp =2.02 ft'ubmergence Check: ([Q/(gD^5)^*0.5 <= (1.0+25*D,50/D)] | | | | | |
| aliwater Elevation:EI, TW =7244.28 ftDutlet Channel Invert Elevation:EI, CH =7241.50 ftVater Density:RHO =1.00led/Riprap Particle Density: (Default 2.64)RHO =1.00led/Riprap Particle Density: (Default 2.64)RT =3.75 ftled/Riprap Partickness: (6 inch min. rec.) (Enter 0 for geotextile)BT =1.00 ft/ftlight Stope Ratio:Zw =2.00 ft/ftlownstream End Slope Ratio:Zlu =2.00 ft/ftcombined End Slope Ratio:Zl =2.00 ft/ftcombined End Slope Ratio:Zl =2.00 ft/ftcombined End Slope Ratio:Zl =2.00 ft/ftVUTPUTPOOL LOCATION AND DIMENSIONS:21 =2.00 ft/ftvert. Dist. from Tailwater to Conduit Invert:Zp =2.02 ftubmergence Check: ([If Zp < 0, Use Zp = 0) | | | | | |
| Dutlet Channel Invert Elevation:EI, CH =7241.50 ftVater Density:RHO =1.00Ved/Riprap Particle Density: (Default 2.64)RHOS =2.640, 50 Riprap Size:RS =1.50 ftRiprap Thickness: (2.5*D, 50 recommended)RT =3.75 ftJedding Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT =1.00 ftided Slope Ratio:Zlu =2.00 ft/ft/pstream End Slope Ratio:Zlu =2.00 ft/ft/combined End Slope Ratio:Zl =2.00 ft/ft/combined End Slope Ratio:Zl =2.00 ft/ft/vDTPUTPOOL LOCATION AND DIMENSIONS:Image: Combined End Slope Ratio:Zl =/vDTPUTPOOL LOCATION AND DIMENSIONS:VIPUTUTPOOL LOCATION AND DIMENSIONS:Ivert. Dist. from Tailwater to Conduit Invert:Zp =2.02 ft/vDret Dubmergence Check: ([Q(QD-5)^0.5 <= (1.0+25*D,50/D)] | ailwater Elevati | on: | | • | |
| ted/Riprap Particle Density: (Default 2.64)RHOS =2.64 λ , 50 Riprap Size:RS =1.50 fttiprap Thickness: (2.5*D, 50 recommended)RT =3.75 ftideding Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT =1.00 ftide Slope Ratio:Zlu =2.00 ft/ftipstream End Slope Ratio:Zlu =2.00 ft/ftiombined End Slope Ratio:Zlu =2.00 ft/ftiombined End Slope Ratio:Zlu =2.00 ft/ftiombined End Slope Ratio:Zlu =2.02 ftiombined End Slope Ratio:Lio+25*D,50/D)]O.K."Beaching Check: [Q/(gD^5)^0.5 <= (1.0+25*D,50/D)] | Dutlet Channel I | nvert Elevation: | | | |
| RHOS = 2.640, 50 Riprap Size:RS = 1.50 ft1:prap Thickness:(2.5*D, 50 recommended)RT = 3.75 ft1:prap Thickness:(6 inch min. rec.) (Enter 0 for geotextile)BT = 1.00 ftide Slope Ratio:Zw = 2.00 ft/ftownstream End Slope Ratio:Zlu = 2.00 ft/ftvultrPUTPOOL LOCATION AND DIMENSIONS:Zl = 2.02 ftert. Dist. from Tailwater to Conduit Invert:Zp = 2.02 ftubmergence Check:(I/(Zp < 0, Use Zp = 0) | | | RHO = | 1.00 | |
| tiprap Thickness: (2.5*D, 50 recommended)RT =3.75 ftedding Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT =1.00 ftide Slope Ratio:Zw =2.00 ft/ftpstream End Slope Ratio:Zlu =2.00 ft/ftownstream End Slope Ratio:Zld =2.00 ft/ftownstream End Slope Ratio:Zl =2.02 ftownstream End Slope Ratio:Zl =2.02 ftownstream End Slope Ratio:KT =3.75 ftUTPUTPOOL LOCATION AND DIMENSIONS:0.00 ft/ft0.000 ft/ftetc. Dist. from Tailwater to Conduit Invert:Zp =2.02 ftubmergence Check: [Q/(gD^5)^0.5 <= (1.0+25*D,50/D)] | | | RHOS = | | |
| iprap Thickness: (2.5*D, 50 recommended)RT = 3.75 ftedding Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT = 1.00 ft/ftide Slope Ratio:Zlw = 2.00 ft/ftownstream End Slope Ratio:Zld = 2.00 ft/ftownstream End Slope Ratio:Zl = 2.00 ft/ftownstream End Slope Ratio:Zl = 2.02 ftownstream End Slope Ratio:Zl = 2.02 ftownstream End Slope Ratio:Zl = 2.02 ftownstream End Slope Ratio:Lise Zp = 0.22 ftownstream End Slope Ratio:See Zp = 0)Use Zp =ubmergence Check: (If Zp < 0, Use Zp = 0) | | | RS = | 1.50 | ft |
| edding Thickness: (6 inch min. rec.) (Enter 0 for geotextile)BT =1.00 ftide Slope Ratio:Zw =2.00 ft/ftpstream End Slope Ratio:Zlu =2.00 ft/ftownstream End Slope Ratio:Zl =2.00 ft/ftombined End Slope Ratio:Zl =2.00 ft/ftUTPUTPOOL LOCATION AND DIMENSIONS:Zl =2.00 ft/ftert. Dist. from Tailwater to Conduit Invert:Zp =2.02 ftubmergence Check: (If Zp < 0, Use Zp = 0) | iprap Thickness | s: (2.5*D, 50 recommended) | RT = | | |
| ide Slope Ratio: $Zw = 2.00$ ft/ftpstream End Slope Ratio: $Zlu = 2.00$ ft/ftownstream End Slope Ratio: $Zld = 2.00$ ft/ftombined End Slope Ratio: $Zl = 2.00$ ft/ftOmbined End Slope Ratio: $Zl = 2.00$ ft/ftUTPUTPOOL LOCATION AND DIMENSIONS: $Zp = 2.02$ ftent. Dist. from Tailwater to Conduit Invert: $Zp = 2.02$ ftubmergence Check: (If $Zp < 0$, Use $Zp = 0$)Use $Zp = 2.02$ fteaching Check: [Q/(gD^5)^0.5 <= (1.0+25*D,50/D)] | edding Thickne | ss: (6 inch min. rec.) (Enter 0 for geotextile) | | | |
| Ipstream End Slope Ratio:Zlu =2.00ft/ftiownstream End Slope Ratio:Zld =2.00ft/ftiownstream End Slope Ratio:Zl =2.00ft/ftiverseventionCheck: [Ql(gD^5)^0.5 <= (1.0+25*D,50/D)] | ide Slope Ratio | | | 2.00 | ft/ft |
| Nownstream End Slope Ratio: $Zld = 2.00 \text{ ft/ft}$ combined End Slope Ratio: $Z1 = 2.00 \text{ ft/ft}$ VUTPUTPOOL LOCATION AND DIMENSIONS: $Zp = 2.02 \text{ ft}$ ent. Dist. from Tailwater to Conduit Invert: $Zp = 2.02 \text{ ft}$ ubmergence Check: (If $Zp < 0$, Use $Zp = 0$)Use $Zp = 2.02 \text{ ft}$ eaching Check: [Q/(gD^5)^0.5 <= (1.0+25*D,50/D)] | pstream End S | ope Ratio: | Zlu = | | |
| combined End Slope Ratio: $Z1 =$ 2.00 ft/ft PUTPUTPOOL LOCATION AND DIMENSIONS:ert. Dist. from Tailwater to Conduit Invert: $Zp =$ 2.02 ft ubmergence Check: (If $Zp < 0$, Use $Zp = 0$)Use $Zp =$ 2.02 ft ubmergence Check: [Q/(gD^5)^0.5 <= (1.0+25*D,50/D)] | | | Zld = | | |
| ert. Dist. from Tailwater to Conduit Invert: $Zp =$ 2.02 ft ubmergence Check: $(If Zp < 0, Use Zp = 0)$ Use $Zp =$ 2.02 ft eaching Check: $[Q/(gD^5)^{0.5} <= (1.0+25^*D,50/D)]$ O.K.**Beaching Controlled**istance from Conduit Exit to C/L Pool:Xm =istance from Conduit Exit to C/L Pool:Xm = 10.87 ft col depth at C/L Below Conduit Invert: $Zp+0.8Zm =$ 10.16 ft col Bottom Elev:EI,PB = 7236.14 ft col Bottom Length: $2Ur2 =$ 6.76 ft col Bottom Width: $2Wr2 =$ 6.40 ft pstream Pool Length at Tailwater Elev.:Lru = 19.66 ft col Width at Tailwater Elev.:Lru = 19.66 ft col Width at Tailwater Elev.: $CK.$ **heck Side Slope Ratio: (Wr>=We)O.K.****Side Slope Ratio Zw O.K.**O.K.heck Min. End Slope Ratio: (Lru & Lrd >= Le)O.K.**Tend Slope Ratio Zlu O.K.**O.K.heck Upstream Length: (Lru >= Xm)O.K.***End Slope Ratio Zlu O.K.**O.K.bol Bottom Elev. at Bottom of Riprap:EI, BR =col Bottom Elev. at Bottom of Riprap:EI, BB =col Bottom Elev. at Bottom of Bedding:EI, BB =topol Bottom Elev. at Bottom of Suprap:V,pbs =col Bottom Elev. at Bottom of Riprap:V,pbs =col Bottom Elev. at Bottom of Riprap:V,pbs =col Bottom Elev. at Bottom of Riprap:V,rs =col Bottom Elev. at Bottom of Riprap:V,rs =col Bottom Ele | ombined End S | lope Ratio: | | | |
| ubmergence Check: (If $Zp < 0$, Use $Zp = 0$)Use $Zp =$ 2.02 fteaching Check: [Q/(gD^5)^0.5 <= (1.0+25*D,50/D)] | | | | | |
| eaching Check: $[Q/(gD^5)^{0.5} <= (1.0+25*D,50/D)]$ O.K.**Beaching Controlled**istance from Conduit Exit to C/L Pool:Xm = 10.87 ftcolspan="2">to 2p+0.82m = 10.16 ftcolspan="2">colspan="2">to 3.87 ftcolspan="2">colspan="2">to 3.87 ftcolspan="2">colspan="2"colspan="2"colspan="2"colspan="2"colspan="2"colspan="2"colspan="2">colspan="2"c | | | Zp = | 2.02 | ft |
| ***Beaching Controlled**istance from Conduit Exit to C/L Pool:Xm =10.87 ftistance from Conduit Exit to C/L Pool:Xm =10.16 ftcol depth at C/L Below Conduit Invert: $Zp+0.8Zm =$ 10.16 ftcol Bottom Elev:El,PB =7236.14 ftcol Bottom Length: $2Lr2 =$ 6.76 ftcol Bottom Width: $2Wr2 =$ 6.40 ftcol Bottom Width: $2Wr2 =$ 6.40 ftcol Bottom Width: $2Wr2 =$ 6.40 ftcol Bottom Width at Tailwater Elev.:Lru =19.66 ftcol Width at Tailwater Elev.:Lrd =19.66 ftcol Width at Tailwater Elev.:2Wr =38.95 ftcol Width at Tailwater Elev.:0.K.0.K.enck Side Slope Ratio:(Urv >= Vm)0.K.**Side Slope Ratio Zw O.K.**0.K.0.K.heck Upstream Length:(Lru >= Xm)0.K.**End Slope Ratio Zlu O.K.**0.K.0.K.bol Bottom Elev. at Bottom of Riprap:El, BR =7232.39 ftcol Bottom Elev. at Bottom of Bedding:El, BB =7231.39 ftJTPUTVOLUMES BELOW WATER SURFACE ELEVATION:0.40 me0.40 meourface of bedding):V,pbs =672.3 cu ydourface of bedding):V,rs =353.3 cu yd | | | Use Zp = | 2.02 | ft |
| ool depth at C/L Below Conduit Invert:Zp+0.8Zm =10.16 ftool Bottom Elev:EI,PB =7236.14 ftool Bottom Length:2Lr2 =6.76 ftool Bottom Width:2Wr2 =6.40 ftpstream Pool Length at Tailwater Elev.:Lru =19.66 ftool Width at Tailwater Elev.:Lrd =19.66 ftool Width at Tailwater Elev.:Lrd =19.66 ftool Width at Tailwater Elev.:CK.**bool Width at Tailwater Elev.:0.K.**bool Width at Tailwater Elev.:0.K.**bool Slope Ratio Zw O.K.**0.K.**heck Min. End Slope Ratio: (Lru & Lrd >= Le)0.K.**End Slope Ratio Zlu O.K.**0.K.bool Bottom Elev. at Bottom of Riprap:EI, BR =col Bottom Elev. at Bottom of Riprap:EI, BR =col Bottom Elev. at Bottom of Bedding:K.UTPUTVOLUMES BELOW WATER SURFACE ELEVATION:0.K.burne of Excavation (measured from bottomV,pbs =for fixed of bedding):V,pbs =for fixed of bedding):V,ps = | | | | | |
| ool depth at C/L Below Conduit Invert: $Zp+0.8Zm =$ 10.16 ftool Bottom Elev:EI,PB =7236.14 ftool Bottom Length: $2Lr2 =$ 6.76 ftool Bottom Width: $2Wr2 =$ 6.40 ftpstream Pool Length at Tailwater Elev.:Lru =19.66 ftool Width at Tailwater Elev.:Lrd =19.66 ftool Width at Tailwater Elev.:Lrd =19.66 ftool Width at Tailwater Elev.:Lrd =38.95 ftool Width at Tailwater Elev.:O.K.K.**Side Slope Ratio Zw O.K.**O.K.K.heck Min. End Slope Ratio: (Lru & Lrd >= Le)O.K.**End Slope Ratio Zlu O.K.**O.K.beck Upstream Length: (Lru >= Xm)O.K.**End Slope Ratio Zlu O.K.**O.K.ool Bottom Elev. at Bottom of Riprap:El, BR =ool Bottom Elev. at Bottom of Bedding:El, BB =TUTPUTVOLUMES BELOW WATER SURFACE ELEVATION:bume of Excavation (measured from bottomsurface of bedding):V,pbs =672.3 cu ydourge of Rock Riprap:V,rs =0.4 cu ydsurface of bedding):V,ps =0.5 cu yd0.5 cu yd </td <td>istance from Co</td> <td>nduit Exit to C/L Pool:</td> <td>Xm =</td> <td>10.87</td> <td>ft</td> | istance from Co | nduit Exit to C/L Pool: | Xm = | 10.87 | ft |
| ool Bottom Elev:EI,PB = 7236.14 ftool Bottom Length: $2Lr2 =$ 6.76 ftool Bottom Width: $2Wr2 =$ 6.40 ftpstream Pool Length at Tailwater Elev.: $Lru =$ 19.66 ftownstream Pool Length at Tailwater Elev.: $Lrd =$ 19.66 ftool Width at Tailwater Elev.: $Lrd =$ 19.66 ftool Width at Tailwater Elev.: $2Wr =$ 38.95 ftool Width at Tailwater Elev.: $2Wr =$ 38.95 ftool Width at Tailwater Elev.: $0.K.$ $K.$ **Side Slope Ratio Zw O.K.** $O.K.$ $K.$ heck Min. End Slope Ratio: (Lru & Lrd >= Le) $O.K.$ **End Slope Ratio Zlu O.K.** $O.K.$ heck Upstream Length: (Lru >= Xm) $O.K.$ **End Slope Ratio Zlu O.K.** $O.K.$ ool Bottom Elev. at Bottom of Riprap: $El, BR =$ ool Bottom Elev. at Bottom of Bedding: $El, BB =$ TUPUTVOLUMES BELOW WATER SURFACE ELEVATION:ourne of Excavation (measured from bottomsurface of bedding): $V,pbs =$ of Rock Riprap: $V,rs =$ ourne of Rock Riprap: $V,rs =$ ourne of Rock Riprap: $V,rs =$ | | | | | |
| ool Bottom Length: $2Lr2 =$ 6.76 ftool Bottom Width: $2Wr2 =$ 6.40 ftpstream Pool Length at Tailwater Elev.: $Lru =$ 19.66 ftownstream Pool Length at Tailwater Elev.: $Lru =$ 19.66 ftool Width at Tailwater Elev.: $Lrd =$ 19.66 ftool Width at Tailwater Elev.: $2Wr =$ 38.95 ftool Width at Tailwater Elev.: $2Wr =$ 38.95 ftool Width at Tailwater Elev.: $0.K.$ $0.K.$ **heck Side Slope Ratio Zw O.K.** $0.K.$ $0.K.$ **heck Min. End Slope Ratio: $(Lru \& Lrd >= Le)$ $0.K.$ $0.K.$ **End Slope Ratio Zlu O.K.** $0.K.$ $0.K.$ **heck Upstream Length: $(Lru >= Xm)$ $0.K.$ $0.K.$ **End Slope Ratio Zlu O.K.** $0.K.$ $El, BR =$ 7232.39 ftDol Bottom Elev. at Bottom of Riprap: $El, BB =$ 7231.39 ftDUTPUTVOLUMES BELOW WATER SURFACE ELEVATION: $V,pbs =$ 672.3 cu ydburne of Excavation (measured from bottom $V,rs =$ 353.3 cu ydburne of Rock Riprap: $V,rs =$ 353.3 cu yd | | | • | | |
| bol Bottom Width:2Wr2 =6.40 ftpstream Pool Length at Tailwater Elev.:Lru =19.66 ftownstream Pool Length at Tailwater Elev.:Lrd =19.66 ftbol Width at Tailwater Elev.:2Wr =38.95 ftbol Width at Tailwater Elev.:2Wr =38.95 ftbeck Side Slope Ratio:(Wr>=We)O.K.**Side Slope Ratio Zw O.K.**O.K.heck Min. End Slope Ratio:(Lru & Lrd >= Le)**End Slope Ratios O.K.**O.K.heck Upstream Length:(Lru >= Xm)**End Slope Ratio Zlu O.K.**O.K.bol Bottom Elev. at Bottom of Riprap:El, BR =bol Bottom Elev. at Bottom of Bedding:El, BB =UTPUTVOLUMES BELOW WATER SURFACE ELEVATION:bume of Excavation (measured from bottomsurface of bedding):V,pbs =672.3 cu ydbume of Rock Riprap:V,rs =353.3 cu yd | ool Bottom Leng | gth: | | | |
| pstream Pool Length at Tailwater Elev.:Lru =19.66 ftownstream Pool Length at Tailwater Elev.:Lrd =19.66 ftownstream Pool Length at Tailwater Elev.:Lrd =19.66 ftool Width at Tailwater Elev.:2Wr =38.95 ftheck Side Slope Ratio:(Wr>=We)O.K.**Side Slope Ratio Zw O.K.**O.K.heck Min. End Slope Ratio:(Lru & Lrd >= Le)**End Slope Ratios O.K.**O.K.heck Upstream Length:(Lru >= Xm)**End Slope Ratio Zlu O.K.**O.K.ool Bottom Elev. at Bottom of Riprap:El, BR =ool Bottom Elev. at Bottom of Bedding:El, BB =UTPUTVOLUMES BELOW WATER SURFACE ELEVATION:ourne of Excavation (measured from bottomsurface of bedding):V,pbs =of Rock Riprap:V,rs =of Bottom Elev. Riprap:V,rs =of Bottom Of Riprap:V,rs =ourne of Rock Riprap:< | ool Bottom Widt | h: | | | |
| Lrd =19.66 ftDol Width at Tailwater Elev.:2Wr =38.95 ftDol Width at Tailwater Elev.:2Wr =38.95 ftDeck Side Slope Ratio:(Wr>=We)0.K.**Side Slope Ratio Zw O.K.**0.K.heck Min. End Slope Ratio:(Lru & Lrd >= Le)**End Slope Ratios O.K.**0.K.heck Upstream Length:(Lru >= Xm)**End Slope Ratio Zlu O.K.**0.K.bol Bottom Elev. at Bottom of Riprap:El, BR =pol Bottom Elev. at Bottom of Bedding:El, BB =UTPUTVOLUMES BELOW WATER SURFACE ELEVATION:Dume of Excavation (measured from bottomsurface of bedding):V,pbs =of Rock Riprap:V,rs =0.1353.30.1C.K. | pstream Pool Lo | ength at Tailwater Elev.: | | | |
| bol Width at Tailwater Elev.: 2Wr = 38.95 ft beck Side Slope Ratio: (Wr>=We) 0.K. **Side Slope Ratio Zw O.K.** 0.K. beck Min. End Slope Ratio: (Lru & Lrd >= Le) **End Slope Ratios O.K.** 0.K. beck Upstream Length: (Lru >= Xm) **End Slope Ratio Zlu O.K.** 0.K. bol Bottom Elev. at Bottom of Riprap: El, BR = 7232.39 ft bol Bottom Elev. at Bottom of Bedding: El, BB = 7231.39 ft UTPUTVOLUMES BELOW WATER SURFACE ELEVATION: Dume of Excavation (measured from bottom V,pbs = 672.3 cu yd vurface of bedding): V,rs = 353.3 cu yd 353.3 cu yd | | | | | |
| heck Side Slope Ratio: (Wr>=We) O.K. **Side Slope Ratio Zw O.K.** O.K. heck Min. End Slope Ratio: (Lru & Lrd >= Le) O.K. **End Slope Ratios O.K.** O.K. heck Upstream Length: (Lru >= Xm) O.K. **End Slope Ratio Zlu O.K.** O.K. bol Bottom Elev. at Bottom of Riprap: EI, BR = 7232.39 ft bol Bottom Elev. at Bottom of Bedding: EI, BB = 7231.39 ft UTPUTVOLUMES BELOW WATER SURFACE ELEVATION: Dume of Excavation (measured from bottom surface of bedding): V,pbs = 672.3 cu yd plume of Rock Riprap: V,rs = 353.3 cu yd | | | | | |
| heck Min. End Slope Ratio: (Lru & Lrd >= Le) O.K. **End Slope Ratios O.K.** O.K. heck Upstream Length: (Lru >= Xm) O.K. **End Slope Ratio Zlu O.K.** O.K. bol Bottom Elev. at Bottom of Riprap: EI, BR = 7232.39 ft bol Bottom Elev. at Bottom of Bedding: EI, BB = 7231.39 ft UTPUTVOLUMES BELOW WATER SURFACE ELEVATION: Dume of Excavation (measured from bottom burface of bedding): V,pbs = 672.3 cu yd burface of bedding): V,rs = 353.3 cu yd | heck Side Slope | e Ratio: (Wr>=We) | | | |
| heck Upstream Length: (Lru >= Xm) O.K. **End Slope Ratio Zlu O.K.** OI Bottom Elev. at Bottom of Riprap: EI, BR = 7232.39 ft bol Bottom Elev. at Bottom of Bedding: EI, BB = 7231.39 ft UTPUTVOLUMES BELOW WATER SURFACE ELEVATION: O.K. burne of Excavation (measured from bottom V,pbs = 672.3 cu yd burne of Rock Riprap: V,rs = 353.3 cu yd | heck Min. End S | Slope Ratio: (Lru & Lrd >= Le) | | 0.K. | |
| bol Bottom Elev. at Bottom of Riprap:El, BR =7232.39 ftbol Bottom Elev. at Bottom of Bedding:El, BB =7231.39 ftUTPUTVOLUMES BELOW WATER SURFACE ELEVATION:blume of Excavation (measured from bottomsurface of bedding):V,pbs =672.3 cu ydblume of Rock Riprap:V,rs =353.3 cu yd | heck Upstream | Length: (Lru >= Xm) | | 0.К. | |
| bol Bottom Elev. at Bottom of Bedding: EI, BB = 7231.39 ft UTPUTVOLUMES BELOW WATER SURFACE ELEVATION: EI, BB = 7231.39 ft blume of Excavation (measured from bottom surface of bedding): V,pbs = 672.3 cu yd blume of Rock Riprap: V,rs = 353.3 cu yd | | | FI BR = | 7232 30 | ft |
| UTPUTVOLUMES BELOW WATER SURFACE ELEVATION: blume of Excavation (measured from bottom surface of bedding): V,pbs = 672.3 cu yd blume of Rock Riprap: V,rs = 353.3 cu yd | | | | | |
| urface of bedding): V,pbs = 672.3 cu yd plume of Rock Riprap: V,rs = 353.3 cu yd | JTPUTVOLU | MES BELOW WATER SURFACE ELEVATION | l: | 1201.00 | n |
| blume of Rock Riprap: V,rs = 353.3 cu yd | | | 9 | 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | |
| the second se | | | | | |
| brume of Bedding: V,bs = 134.9 cu yd | | | | | |
| | nume of Beddin | g: | V,bs = | 134.9 c | u yd |


RIPRAP LINED PLUNGE POOL FOR CANTILEVER OUTLET (Version 5/2005) (Reference Design Note No. 6 (Second Edition), Jan. 23, 1986

Spreadsheet developed by D. Hurtz, Midwest NTC, 1/90 Spreadsheet modified by M. Dreischmeier, Eau Claire TC, Wis., 3/98 and 5/2005 Design Note No. 6 (Second Edition), Jan. 23, 1986 "Riprap Lined Plunge Pool for Cantilever Outlet" Natural Resources Conservation Service Engineering Division





Appendix C

Sandia Canyon Wetland Grade-Control Structure As-Built Drawings



| C-5002 DETAIL GRADE CONTROL STRUCTURE C-5003 DETAIL CASCADE POOL |
|---|
|---|






| | | 5 | + | 4 | | 3 |
|---------------------|-------------------|---|--------|--------------------|--------------------|---|
| | LEGEN | <u>ND</u> | | | | ABBREVIATION |
| | | NORTH ORIENTATION | SYMBOL | | CFS NAD NGVD | PEAK FLOW CUBIC FEET PER SI NORTH AMERICAN D NATIONAL GEODETIC CORRUGATED METAL |
| 10' 5' 1"=10'-0" | 0 5' 10' | GRAPHIC SCALE | | | NMDOT | - NEW MEXICO DEPAR - OUNCE PER SQUAR |
| | 1 C-5000 | DETAIL TAG | | | | |
| | A C-5001 | SECTION TAG | | | | |
| | × | SECTION END LINE | | | | |
| | 2 | KEYED NOTE | | | | |
| O LCN | A0307 | SURVEY CONTROL PO | DINT | | | |
| EXISTING TOPOGR | APHY/GRADE | | PROPO | SED BACKFILL TO MI | EET EXISTING | GRADE |
| EXISTING STREAME | BED (AS SURVEYED) | ✓ ✓ ✓ ✓ ✓ | PROPO | SED CONCRETE | | |
| EXISTING WETLAND | os (as surveyed) | | | | | |
| EXISTING ROCK/R | IPRAP (AS SURVEYE | ED) | | | | |
| EXISTING TREES (| (AS SURVEYED) | | | | | |
| PROPOSED AGGRE | GATE | | | | | |
| PROPOSED TOPOG | GRAPHY/GRADE | | | | | |
| PROPOSED WETLA | ND RESTORATION | | | | | |
| PROPOSED STREA | M/CHANNEL RESTOR | RATION ARFA | | | | |

PROPOSED STREAM/CHANNEL RESTORATION AREA

1-4.0 12/10


| | 2 | | 1 |
|---|------------------------------------|---|----------------------|
| | | | |
| NC | | | |
| NS | | | |
| | | | |
| SECOND | | | |
| TIC VERTICAL DATUM | | | |
| TAL PIPE PARTMENT OF TRANSPORTATIO | N | | |
| ARE YARD | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | FONL # 040 40000 | | |
| | ECN # <u>CAP-10269</u> | <u>8-ECN-00012</u> | |
| | | | |
| | | | |
| | | | |
| | CLASS | | |
| | NO DATE CLASS ADC | DESCRIPTION | DWN DES CHKD SUB APP |
| | | | |
| | Bro | wn AND Caldwe | ll |
| | | | DDAWN |
| | | CANYON | DRAWN E MARTIN |
| | STREAM GRADE CO | ONTROL AS BUILT | S DESIGN |
| | | | J O'NEILL CHECKED |
| | GENERAL NOTES, LE | GEND, ABBREVIATIONS | J O'NEILL |
| | | | DATE |
| | BLDG NA SUBMITTED | APPROVED FOR RE | -00 12-17-2013 |
| | JAMES O'NEILL | JOHN P. MCCANN | BINE |
| | \wedge | / | SHEET C 0001 |
| S.A. O'NE | 1 Aleren | | C-0001 |
| Shill I (18656) | LOS Alamos NATIONAL LABORATORY | PO Box 1663 Los Alamos, New Mexico 87545 | 2 of 8 |
| 5/2013 | CLASSIFICATION Unclassified | REVIEWER William Hard | |
| BOTTESSIONAL ENGINE | PROJECT ID | DRAWING NO | REV |
| COTONAL EN | 102698 | C-5602 | 21 0 |
| Presented by a second state of the Astronomy Management in Contrast and a second state of the Second state of the | | | |



| 2 | 1 |
|---|-------------------------------------|
| KEYED NOTES 1 SURVEYED STREAMBED | LIMITS PRIOR TO CONSTRUCTION |
| 2 SURVEYED WETLAND LIN | ITS PRIOR TO CONSTRUCTION |
| 3 GIS DELINEATION OF WE (PROVIDED BY LANL) | ETLAND LIMITS PRIOR TO CONSTRUCTION |
| 4 STREAM GAGE E-123 | |
| 5 GRADE CONTROL STRUC | CTURE GC-1 (STA. 2+41.5) |
| 6 GRADE CONTROL STRUC | CTURE GC-2 (STA. 1+73.1) |
| 7 GRADE CONTROL STRUC | CTURE GC-3 (STA. 1+15.4) |
| | |

| | ECN | # <u>CA</u> | P-1 | 026 | 98-ECN- | -00012 | | | | | | |
|---------------------------|-------|--------------------|--------------|--------|------------------------------|------------------|-------|-----|------|------|-----------|-----|
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | NO | DATE | CLASS REV | ADC | DESCR | IPTION | | DWN | DES | CHKD | SUB | APP |
| | | | | | | | | | | | | |
| | | | | Br | OWNAND | Caldwe | ll | | | | | |
| | | | | | | | | DB | AWN | _ | | |
| | | | | | A CANYO | | | DR | | EN | ARTIN | N |
| | 5 | IREAM | GRA | DE | CONTROL | AS BUILT | 2 | DE | SIGN | | NEIL | |
| | | | 0 | VERALI | L PLAN VIEW | | ł | CHE | CKED | | NEIL | - |
| | | | | | | | | | | 10 | J O'NEILL | |
| | | G NA | | | | | -00 | DA | ATE | 12-1 | 7-20 | 13 |
| | SUBM | ITTED S O'NEILL | | | | APPROVED FOR REL | EASE | BNK | | | | |
| | | 1 | | | | | SHEET | | | | | |
| NET | 1 | 2 | long | | | | | (|)-1 | 100 | 00 | |
| 6- | • | LOS A | LABOR/ | TARV | P0 Box 1663 Los Alamos, N | ew Mexico 87545 | | 3 | OF | | 8 | |
| EFR - | CLASS | SIFICATION Un | | | REVIEWER | William Harde | esty | | DATE | 2/17 | 1201 | |
| Contraction of the second | PROJ | | 609 | 2 | DRAWING | ° C−5602 | 0 | | | | RE | |
| | | 102 | 030 | 2 | | 0-3002 | - 1 | | | | C | , |

.



| N NAME | ТҮРЕ | SPACING (O.C.) | ZONE | |
|------------|------------|----------------|---------|--|
| HERBA | CEOUS | | | |
| SPIKERUSH | PLUG/SEED | 2' | 1 AND 2 | |
| ANNAGRASS | PLUG/SEED | 2' | 1 AND 2 | |
| EYFLOWER | PLUG/SEED | 2' | 1 AND 2 | |
| 1 BULRUSH | PLUG/SEED | 2' | 1 AND 2 | |
| RE BULRUSH | PLUG/SEED | 2' | 1 AND 2 | |
| IBULRUSH | PLUG/SEED | 2' | 1 AND 2 | |
| F CATTAIL | PLUG/SEED | 2' | 1 AND 2 | |
| SEDGE | PLUG/SEED | 2' | 3 | |
| SEDGE | PLUG/SEED | 2' | 3 | |
| O SEDGE | PLUG/SEED | 2' | 3 | |
| SEDGE | PLUG/SEED | 2' | 3 | |
| RUSH | PLUG/SEED | 2' | 3 | |
| LE RUSH | PLUG/SEED | 2' | 3 | |
| Y RUSH | PLUG/SEED | 2' | 3 | |
| RE BULRUSH | PLUG/SEED | 2' | 3 | |
| TREE/S | SHRUB | | | |
| | TUBLING | 4' | 4 | |
| ILLOW | TUBLING | 4' | 4 | |
| WILLOW | LIVE STAKE | 4' | 4 | |
| 1 WILLOW | LIVE STAKE | 4' | 4 | |

PLANTING SCHEDULE

2 GENERAL NOTES 1. AREA SHALL BE TEMPORARILY SEEDED IMMEDIATELY UPON COMPLETION OF ANY FINAL GRADES TO PREVENT EROSION. 2.EROSION CONTROL MATTING SHALL BE USED IN WET SHALL BE USED IN WETLAND AREA TO CONTROL EROSION UNTIL VEGETATION IS ESTABLISHED. 3.AREAS OUTSIDE OF WETLAND PLANTING AREA NOTED BELOW SHALL BE SEEDED WITH NATIVE GRASSES. **KEYED NOTES** (1) SURVEYED STREAMBED LIMITS 2 SURVEYED WETLAND LIMITS 3 GIS DELINEATION OF WETLAND LIMITS (PROVIDED BY LANL) 4 WETLAND RESTORATION ZONE 1 (AREA = 4,916 SF). SEE PLANTING SCHEDULE FOR SPACING. 5 WETLAND RESTORATION ZONE 2 (AREA = 3,526 SF). SEE PLANTING SCHEDULE FOR SPACING. 6 WETLAND RESTORATION ZONE 3 (AREA = 2,706 SF). SEE PLANTING SCHEDULE FOR SPACING. 7 WETLAND RESTORATION ZONE 4 (AREA = 4,945 SF). SEE PLANTING SCHEDULE. 8 GRADE CONTROL STRUCTURE GC-1 9 GRADE CONTROL STRUCTURE GC-2 (10) GRADE CONTROL STRUCTURE GC-3 ECN # <u>CAP-102698-ECN-00012</u> DWN DES CHKD SUB APP CLASS REV ADC NO DATE DESCRIPTION **Brown AND Caldwell** DRAWN SANDIA CANYON E MARTIN STREAM GRADE CONTROL AS BUILTS DESIGN J O'NEILL CHECKED PLANTING AND STABILIZATION PLAN J O'NEILL DATE 12-17-2013 BLDG NA TA-00 APPROVED FOR RELEASE SUBMITTED JAMES O'NEILL JOHN P. MCCA LOS Alamos
 NATIONAL LABORATORY P0 Box 1663 Los Alamos, New Mexico 875

| Mill # | SA. O'NE SHIN MEX/CO 18656 PROFILESS/ONAL ENGINE |
|--------|---|
| | TONAL |

CLASSIFICATION Unclassified


102698


PROJECT ID

REVIEWER B BOHN %


DRAWING NO

| JOHN P. MCCANN | Shu | te | | |
|------------------|-------|---------|----------|-------------|
| / | SHËET | 2-10 | 01 | |
| lew Mexico 87545 | WB,H4 | OF | 812/17 | WBH 2013 |
| B BOHN Willion | | DATE 20 | 12-07-30 | |
| NO | 1 | | REV | |
| C-5602 | 21 | | 0 | |
| | | | | 1.000 |






| | 1 | | | |
|-------------------------------|----------------------------|--------------------|---------------------|-----------------------|
| 5 | | 4 | | 3 |
| | | | | |
| - | 20" | 4 | -8" <u> </u> | |
| 4.0"-MIN. | J | | | |
| (TYP. ALL | | | | |
| | | | | |
| 6 | | | - 12" (DROP ELEV. / | AT ROCK TOP |
| | | -6 | - 12 (DROF ELEV. 7 | A NOCK TOP |
| | | | | (17) |
| 18" PLANTERS MIX OR NATIVE | | √ ^{3.5} " | 6"-MIN. POOL DE | EPTH (17)- |
| 2.0'-MIN. MATERIAL | | | | _ |
| | | 1 | | \frown |
| | | | | |
| 2" MIN. (TYP.) | | AA | AXA | |
| | | | | |
| | | | | |
| | | | | 11) |
| | | | | |
| | | | | ^{4.0} |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | 15 | -(14) |
| | | | - | - |
| 4'-0" | 2'-0" | -13 | 4'-0" | |
| | AS | ECTION VIEW | | |
| | C-5001/NO | TTO SCALE | | |
| 2320"20" | | CONCRETE CAP-4000 | PSI 20 | |
| V - 3"-MIN | | | | |
| | 12"-MIN | | | |
| 18" PLANTERS MIX OR NATIVE | 0 J | VARIES PER 22 | \sim | KIKIV |
| MATERIAL 1 | | | | |
| | $\{ \}$ | | har | 11 |
| | A | AD | | |
| | | DALA | | |
| | | | | |
| | | | | |
| | ENGI | NEERED BACKFILL PE | R | |
| LOWER INSTALLATION | PRE | /IOUS SDDR-100019/ | /RFI 002 | |
| NOT SHOWN | NON-REINE | ORCED CONCRE | TE CAP | |
| | \frown | | | |
| | (B)S (C-5001)N | ECTION VIEW | | |
| | \bigcirc | | | |
| | STRUCTURE | E ELEVATIONS | | |
| GRADE CONTROL STRUCTURE | CREST OF WEIR ELEVATION | DROP ELEVATION | TIE-IN ELEVATION | |
| GC-2 | 7208.5 | 7207.5 | 7210.0 | 1-4. Ohin 12/16/20 |
| | | | | 12/15/20 |




C-56021



| | | 1 ENGINEERED BACKFILL 10.0' MIN. BOTH SIDES OF SHEET PILE. MINIMUM LAYBACK SLOPE 1:1. COMPACT TO 95% OF STANDARD PROCTOR DENSITY PER SPECIFICATIONS. |
|---|-----------------|--|
| | | 2 STEEL SHEET PILE (TYPE PZ-22) |
| | | SHEET). PLACE TOOL JOINTS EVERY 25' ON-CENTER WITH ONE EXPANSION JOINT IN THE CENTER OF EACH WEIR. THE EXPANSION JOINT SHALL BE 1" FILLED WITH 1" FOAM TO ALLOW THE CONCRETE TO EXPAND. FOAM SHALL ADHERE TO ONE SIDE OF THE JOINT AND BE SIMILAR TO FOAMTECH(R) FOAM MADE BY NMW INC. EDGES OF JOINT SHALL HAVE 3/4" CHAMFERED EDGED TO |
| ALL AROUND # AR REBAR ORILLED 18"-O.C. THROUGH PILE AND TED TO BAR-(6) AND BAR-(7) # A REBAR SADDLE TED TO BAR-(6) AND BAR-(7) # A REBAR SADDLE TED TO BAR-(6) AND BAR-(7) # A REBAR SADDLE TED TO BAR-(6) AND BAR-(7) # A REBAR SADDLE TED TO BAR-(6) AND BAR-(7) # A REBAR SADDLE TED TO BAR-(6) AND BAR-(7) # B BOTTOM OF TRENCH # A REBAR SADDLE TED TO BAR-(6) AND BAR-(7) # B BOTTOM OF TRENCH A CONC THE PROPOSED LENGTH OF BACH MEE A TEDHON SMALL BE LOCED TO BE THE SHEET THAT SAME TO BE THAT SAME TO BE THAT SAME T | | |
| | | |
| | | |
| | | |
| IN ⁽¹⁾ ⁽²⁾ | | ✓ #4 REBAR SADDLE TIED TO BAR-(6) AND BAR-(7) |
| | IIN | 8 BOTTOM OF TRENCH |
| | | TWO FEET INTO BEDROCK. SHEET PILES SHALL BE PLACED INTO THE TRENCH TO THE ALIGNMENT INDICATED IN THE DRAWINGS, AND THE TRENCH SHALL BE FILLED WITH GRANULAR BENTONITE TO CREATE A WATER TIGHT SEAL WHEN CONSTRUCTION IS COMPLETE. ADEQUATE SHORING SHALL BE USED TO HOLD THE SHEET PILES IN PLACE UNTIL FLOWABLE FILL AND BACKFILL CAN BE PLACED IN MANAGEABLE LIFTS ON OPPOSING SIDES IN ORDER TO LOCK |
| | | 10 TOP OF BEDROCK |
| | | 11 BEDROCK |
| 13 TE-N ELEVATION (SEE TABLE THIS SHEET) 14 FLOWABLE FILL 15 NON-REINFORCED CONCRETE 16 NON-REINFORCED CONCRETE 17 END SHEET PILE IS 22' INTO TUFF AND 2' ABOVE BOTTOM OF EXCAVATION 18 3' MINIMUM ENGINEERED FILL AND 2' ABOVE BOTTOM OF EXCAVATION 19 3' MINIMUM ENGINEERED FILL AND 2' ABOVE BOTTOM OF EXCAVATION 19 3' MINIMUM ENGINEERED FILL AND 2' ABOVE BOTTOM OF EXCAVATION 19 2ND SHEET PILE IS 22' INTO BEDROCK AND 2' ABOVE BOTTOM OF TRENCH 19 2ND SHEET PILE IS 22' INTO BEDROCK AND 2' ABOVE BOTTOM OF TRENCH 10 DATE 11 DATE 12 DATE 13 DATE 14 DATE 15 DETAIL 15 DETAIL 16 DATE 17 DEAL RES 18 DO SHEET PILE IS 22' INTO BEDROCK AND 2' ABOVE BOTTOM OF TRENCH 19 2ND SHEET PILE IS 22' INTO BEDROCK AND 2' ABOVE BOTTOM OF TRENCH 19 2ND SHEET PILE IS 22' INTO BEDROCK AND 2' ABOVE BOTTOM OF TRENCH 10 DATE 11 DATE 12 DATE 13 DATE 14 DATE 14 DATE 15 DATE 16 DATE 17 DATE 18 DATE 18 DATE 19 DATE 19 DATE 19 DATE 19 DATE 19 DATE 10 | | |
| | | |
| | | |
| | | |
| PENFORCED CONCRETE AND UMERIPRORCED CONCRETE PER SOUR-TOODSYNET OUR TO END SHEET PILE IS 22" INTO TUFF AND 2" ABOVE BOTTOM OF EXCAVATION 3" MINIMUM EXGINEERED FILL ABOVE SHEET PILE EXTENSIONS COMPACTED TO 95% STD PROCTOR DENSITY 10 2ND SHEET PILE IS 22" INTO BEDROCK AND 2" ABOVE BOTTOM OF TRENCH ECN # CAP-102698-ECN-00012 NO DATE CLASS AC DESCRIPTION DATE CLASS AC DESCRIPTION DATE CLASS AC DESCRIPTION DATE CLASS AC DESCRIPTION DETAIL GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 JONEN P. MICONN SHEET JONEN P. MICONN SHEET JONEN P. MICONN SHEEL JONEN SHEEL JONEN JO | | (15) NON-REINFORCED CONCRETE |
| (18) 3" MINIMUM ENGINEERED FILL ABOVE SHEET PILE EXTENSIONS COMPACTED TO 95% STO PROCTOR DENSITY (19) 2ND SHEET PILE IS 22" INTO BEDROCK AND 2" ABOVE BOTTOM OF TRENCH (19) 2ND SHEET PILE IS 22" INTO BEDROCK AND 2" ABOVE BOTTOM OF TRENCH (10) DATE CLASS NO DATE CANDIA DATE CANDIA CANTON DETAIL GRADE CONTROL AS | | REINFORCED CONCRETE AND UNREINFORCED CONCRETE PER |
| | | 17) END SHEET PILE IS 22" INTO TUFF AND 2" ABOVE BOTTOM OF EXCAVATION |
| 2ND SHEET PILE IS 22" INTO BEDROCK AND 2" ABOVE BOTTOM OF TRENCH ECN # CAP-102698-ECN-00012 NO DATE CLASS ADC DESCRIPTION DWN DES OFHO SUB APP NO DATE CLASS ADC DESCRIPTION DWN DES OFHO SUB APP DATE CLASS ADC DESCRIPTION DWN DES OFHO SUB APP DETAIL GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 J O'NELL DATE CLASS J O'NELL JOHN P. MCCANN SUBMITED JAPROVED FOR RELEASE JOHN P. MCCANN SUBMITED JOHN JOHN P. MCCANN SUBMITED JOHN JOHN JOHN JOHN | | |
| ECN # CAP-102698-ECN-00012 NO DATE CLASS ADC DESCRIPTION DIVIN DES CHILO SUB APP NO DATE CLASS ADC DESCRIPTION DIVIN DES CHILO SUB APP NO DATE CLASS ADC DESCRIPTION DIVIN DES CHILO SUB APP NO DATE CLASS ADC DESCRIPTION DIVIN DES CHILO SUB APP NO DATE CLASS ADC DESCRIPTION DIVIN DES CHILO SUB APP STREAM GRADE CONTROL AS BUILTS DESIGN J O'NEILL BLDG NA TA-00 DATE (2-17-20-2) SUBMITED APPROVED FOR RELEASE JOINELL JUBMITED APPROVED FOR RELEASE JOINT P. MICANN MARES O'NEIL DIGN 11653 DESCRIPTION STEET MATIONAL LABORATORY PD BOX 11653 TA TA TA | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP Brown and Caldwell Brown and Caldwell BLDG NA SUBMITTED JAMES O'NEILL JAMES O'NEILL DETAIL CARDE CONTROL STRUCTURE 3 JAMES O'NEILL JAMES O | | |
| NO DATE REV AUC DESCRIPTION DWN DES DESCRIPTION BROWN AND Caldwell DRAWN E MARTIN DRAWN SANDIA CANYON STREAM GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA SUBMITTED JAMES O'NEIL OF RELEASE JAMES O'NEIL OBOX 1663 O Box 1663 NATIONAL LABORATORY | | ECN # <u>CAP-102698-ECN-00012</u> |
| NO DATE REV AUC DESCRIPTION DWN DES DESCRIPTION BROWN AND Caldwell DRAWN E MARTIN DRAWN SANDIA CANYON STREAM GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA SUBMITTED JAMES O'NEIL OF RELEASE JAMES O'NEIL OBOX 1663 O Box 1663 NATIONAL LABORATORY | | |
| NO DATE REV AUC DESCRIPTION DWN DES DESCRIPTION BROWN AND Caldwell DRAWN E MARTIN DRAWN SANDIA CANYON STREAM GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA SUBMITTED JAMES O'NEIL OF RELEASE JAMES O'NEIL OBOX 1663 O Box 1663 NATIONAL LABORATORY | | |
| NO DATE REV AUC DESCRIPTION DWN DES DESCRIPTION BROWN AND Caldwell DRAWN E MARTIN DRAWN SANDIA CANYON STREAM GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA SUBMITTED JAMES O'NEIL OF RELEASE JAMES O'NEIL OBOX 1663 O Box 1663 NATIONAL LABORATORY | | |
| SANDIA CANYON STREAM GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA SUBMITTED JAMES O'NEILL DETAIL GRADE CONTROL STRUCTURE 3 DATE 2-12-26/3 APPROVED FOR RELEASE JOHN P. MCCANN SHEET C-5002 7 OF 8 | | |
| SANDIA CANYON STREAM GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA SUBMITTED JAMES O'NEILL APPROVED FOR RELEASE JOHN P. MCCANN SHEET C-5002 7 OF 8 | | Brown AND Caldwell |
| STREAM GRADE CONTROL AS BUILTS DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA BLDG NA SUBMITTED JAMES O'NEILL DATE JAMES O'NEILL DATE JAMES O'NEILL DATE JOIN P. MCCANN SHEET C-5002 7 OF 8 | | SANDIA CANYON |
| DETAIL GRADE CONTROL STRUCTURE 3 BLDG NA BLDG NA SUBMITTED JAMES O'NEILL APPROVED FOR RELEASE JOHN P. MCCANN SHEET C-5002 7 OF 8 | | STREAM GRADE CONTROL AS BUILTS DESIGN |
| BLDG NA BLDG NA SUBMITTED JAMES O'NEILL APPROVED FOR RELEASE JOHN P. MCCANN SHEET C-5002 T 0F 8 | | CHECKED |
| BLDG NA SUBMITTED JAMES O'NEILL APPROVED FOR RELEASE JOHN P. MCCANN SHEET C-5002 C-5002 7 OF 8 | | J O'NEILL |
| JAMES O'NEILL JOHN P. MCCANN SHEET C-5002 C-5002 7 OF 8 | | BLDG NA IA-00 12-12-2013 |
| A. O'NE NATIONAL LABORATORY PO Box 1663 Los Alamos, New Mexico 87545 7 OF 8 | | JAMES O'NEILL JOHN P. MCCANN |
| • LOS Alamos NATIONAL LABORATORY PO Box 1663 Los Alamos, New Mexico 87545 7 OF 8 | A. O'NO | |
| | SEN MEYICOF | • Los Alamos PO Box 1663 7 OF 8 |
| PROJECT ID DRAWING NO REV 102698 C-56021 0 | 18656 | CLASSIFICATION Unclassified REVIEWER William Harlesty DATE 12/17/2013 |
| 102030 0 30021 0 | ESS IONAL ENGIN | PROJECT ID DRAWING NO REV |
| | | 102030 0 30021 0 |

2

KEYED NOTES



| | 2 1 |
|-----------------|--|
| | KEYED NOTES |
| | 1 TWO MAN STREAM BOULDERS AT CREST OF CASCADE |
| | 2 12" STREAMBED COBBLES THROUGHOUT CASCADE INTERIOR |
| | 3 PLACE ONE MAN STREAMBED BOULDERS TO FORM CASCADE EDGE |
| | (4) TWO MAN STREAMBED BOULDERS AT END OF CASCADE |
| | 5 PLACE ONE MAN STREAMBED BOULDERS TO FORM CENTER CHANNEL |
| | 6 PLACE ONE MAN STREAMBED BOULDERS TO LINE EDGE OF POOL |
| | |
| | (7) 12" STREAMBED COBBLES THROUGHOUT CASCADE POOL (BOTTOM ELEV. = 7199.0') |
| | 8 TWO MAN BOULDERS AT CREST OF POOL SILL TO STREAM CHANNEL TIE-IN |
| | 9 GEOSYNTHETIC CLAY LINER (16-OZ/SY NON-WOVEN BOUND) TO LINE CASCADE |
| | 10 FILL VOID SPACES WITH SMALL COBBLES AND STREAMBED |
| | 1) EXCAVATED MATERIAL BACKFILLED AS NEEDED AND COMPACTED TO 95% OF STANDARD PROCTOR DENSITY |
| | 12 EXISTING GRADE |
| | 13 12" STREAMBED COBBLES AND GEOSYNTHETIC CLAY LINER |
| | 14 LARGE EXISTING BOULDER FIELD WORKED INTO EDGE OF |
| | CASCADE POOL (15) APPROXIMATE AREAS WHERE NMDOT CLASS C RIPRAP WAS |
| | USED TO REPAIR STORM DAMAGED 12" STREAMBED COBBLES |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | ECN # <u>CAP-102698-ECN-00012</u> |
| | |
| | |
| | NO DATE CLASS ADC DESCRIPTION DWN DES CHKD SUB APP |
| | |
| | Brown AND Caldwell |
| | SANDIA CANYON DRAWN |
| | SANDIA CANYON STREAM GRADE CONTROL AS BUILTS DESIGN |
| | J O'NEILL |
| | DETAIL CASCADE POOL |
| | BLDG NA TA-00 DATE 12-172013 |
| | SUBMITTED APPROVED FOR RELEASE JAMES O'NEILL JOHN P. MCCANN |
| 01 | SHEET C-5003 |
| SUM MEXIC | |
| | |
| PROFILESS /ONAL | PROJECT ID DRAWING NO C-56021 0 |
| | 102030 0-30021 0 |
| | |

Appendix D

Photo Documentation



Sheet-pile wall 1 of the grade-control structure after construction, November 20, 2013



Upstream of sheet-pile wall 1, November 21, 2013



Sheet-pile wall 2 of the grade-control structure, November 21, 2013



Downstream of sheet-pile wall 2, November 21, 2013



Sandia wetland, looking upstream, September 11, 2013



Looking north of the second sheet-pile wall of the grade-control structure after September 13, 2013, rain event. Photo taken September 18, 2013.



Looking south of the second sheet-pile wall of the grade-control structure after September 13, 2013, rain event. Photo taken September 18, 2013.



Sandia wetland run-on control and grade-control structure looking north, November 21, 2013



Sandia wetland run-on control and grade-control structure looking southeast, December 5, 2013



Sheet-pile wall 1 looking upstream, September 23, 2014



Sheet-pile wall 2 looking upstream, September 23, 2014



Cascade structure looking downstream, September 23, 2014




Erosion controls at south-entering swale looking southeast with established vegetation and no signs of erosion or rilling taking place, September 23, 2014



```
Earthen berm erosion control below south-entering swale looking south with established vegetation and no signs of erosion or rilling taking place, September 23, 2014
```

Appendix E

Sandia Canyon Wetland Run-On Control Design



GENERAL NOTES

2

- 1. IF THIS SHEET IS NOT 24" x 36", THEN IT IS A REDUCED SIZE PLOT.
- 2. LANL ENGINEERING MUST BE ON-SITE TO WITNESS INSTALLATION AND PROVIDE TECHNICAL DIRECTION.
- 3. FILL FOR DEFENCELL[™] AND BERMS SHALL BE ALLUVIAL FAN DEBRIS FROM LANDFILL. NO NATIVE MATERIAL FROM WETLANDS STOCKPILE SHALL BE USED.
- 4. CONTRACTOR TO PROVIDE AS-BUILT INFORMATION.
- 5. GENERAL MANUFACTURERS INSTALLATION DIRECTIONS ARE PROVIDED BY FIBERWEB INC. AND ARE SHOWN ON SHEET C-3001.
- 6. APPLICABLE SPECIFICATIONS:
 - 31-0519 SANDIA CANYON WETLAND GRADE CONTROL STRUCTURE GEOSYNTHETICS 32-9219 SANDIA CANYON WETLAND GRADE CONTROL STRUCTURE SEEDING

31-2000 GRADE CONTROL STRUCTURE EARTH MOVING


KEYED NOTES:

- 1 PLACE DEFENCELL[™] WALL HORIZONTALLY SUCH THAT EACH CELL IS PLUS OR MINUS 0.05 FT TOLERANCE FROM LEVEL.
- 2 EXTEND BERM LATERALLY TO CATCH EXISTING SLOPE. EXTEND EROSION CONTROL MAT TO COVER BERM. TYPICAL AT EACH END OF DEFENCELL[™] WALLS.
- 3 GRADE EXISTING GROUND FROM AS-CONSTRUCTED ELEVATION OF THE GRADE CONTROL STRUCTURE PROJECT EDGE OF ZONE 4 BOUNDARY AND SLOPE UPWARD AT A 15% MAXIMUM SLOPE UNTIL THE GROUND SURFACE OF THE BERM IS MET. USE CONTOUR 7210 AS THE LIMIT OF DISTURBANCE.
- (4) FILL UPSTREAM OF DEFENCELL[™] WALL USING BERM FILL.
- 5 TRANSITION FROM 3:1 SLOPE TO LESS STEEP GRADE TO WRAP CORNER AND MATCH EXISTING GRADE AS NECESSARY.

LEGEND:



TURF REINFORCED MAT




EROSION CONTROL BLANKET




DEFENCELL

| ľ | | | | | | | | | | | | | |
|------|---------------|--------------|--------|-----|-----------------------|-----------|---------|-------|-----|-------|------|--------|------|
| 1 | 10/29/13 | U.C. | IBR | GEN | ERAL REVI | SION | | | 4 | R28 | # | ar | Kny |
| NO | DATE | CLASS REV | ADC | | DESCR | RIPTION | | | DWN | DES | СНКД | SUB | APP |
| | ENV | IR | ON | Mł | ENT | AL | PR | 200 | | | M | S | |
| S | ANDIA CA | | | | | | | DL | DR | AWN | E. N | ARTIN | 1 |
| | STRU | JCTU | RE – | RU | NON (| CONTR | OL | | DE | SIGN | R. R | AGER | |
| : | | | | | LS 1 A FILE SH | | | | CHE | ECKED | Т. К | OSTRUI | BALA |
| BLD | G NA | | | | | | TA | -00 | DA | ATE | 9/3 | 24/20 | 013 |
| SUBM | | NEVE | ERGOLI | D | | | OHN P. | | ANN | | | | |
| 1 | A. | | | | | | | SHEET | | C- | 10 | 00 | 0 |
| • | LOS A | LABOR | NTORY | | Box 1663 Alamos, N | lew Mexic | o 87545 | - | 1 | OF | - | 3 | |
| | SIFICATION UN | NC | | | REVIEWER | | TURNEY | | 1 | DATE | 9/24 | | - |
| PROJ | ECT ID | | | | DRAWING | | | | | | | RE | / |
| 4 | 1 | 020 | 698 | | | C- | -560 |)69 | 3 | | | 1 | |



| | | | 2 | | | | | | | 1 | | | | |
|--|------------------|----------------|--|--|--|-------------------------|--------------------------------------|---|--|---------------------------------|-----------------------|-----------------------------------|---------------------|-------------|
| | | GEN | IERAL I | NOTE | <u>S:</u> | | | | | | | | | |
| | | 1. IF | THIS SHE | et is n | NOT 24 | •" × | 36", T | HEN IT | IS A R | EDUC | ED S | SIZE | PLO | T. |
| | | 2. SIT | | ONS AR | E AS I | FOU | ND. | | | | | | | |
| | | 3. DI | ENSIONS_ | WITHOU | T TOLE | | ICES AF | | NAL. | \checkmark | \checkmark | | | |
| 2 | $\left(\right)$ | REI | OADCAST S NFORCED NTROL STR | MAT PE | R SPEC | CIFIC | CATIONS | (SEEDIN | | | | | | |
| | | \sim | \sim | | \sim | | $\overline{}$ | ~ ^ | | | | | \mathcal{P} | |
| | | KEY | ED NOT | ES: | | | | | | | | | | |
| | | | PANEL) D | T1 DEF | ENCELL | TM | MAY BE | SUBSTI | TUTED | FOR | DC2. | • | | |
| | | 2 | PANEL) D DEFENCEL | C2 DEF _L™. C | ENCEL | L | MAY BE | SUBST | ITUTED | FOR | DC3 | | - | 6 FT |
| 2 | | 3 | MAXIMUM THE SAND SPECIFICAT SHALL BE USING 2 1 | Particli Ia Wetl FION 31 Betwee Passes | E SIZE ANDS G -2000.3 N 11% OF TRA | OF RAD 3.13 TO | 3". MO E CONTR .B-C AN 17%. | NSTURE (ROL STRU ND F.4&5 COMPACT | CONDITIC JCTURE 5. FIELD 7 IN MAX | ON IN EARTI MOIS KIMUM | ACCO HMOV STURE | ORDA ING CON 8"L | NCE ITEN IFTS | WITH 4 T |
| | (| 4 | COMPACT | ANY E | | | | | | | | | | ICAL |
| | (| 5 | SCREENEI MAXIMUM | D TO A OF 8" | MAXIM LIFTS | UM USI | PARTIC | LE SIZE | OF 3" | . CO | MPAC | T IN | 5 " | |
| | (| 6 | | | | | | C3 PRO | VIDING | THE | LATE | RAL | | |
| | | $\overline{7}$ | | | | | | IS 24" | TALL. | SEE | C-30 | 001. | | |
| | | 8 | WALL AND SECTIONS FINAL UP | 0 BY LA 0+00 STREAM | TERAL TO 0+ GRADE | EX -20 E A | TENSION FEET A BUTTING | I IS NOT ND 0+9 DEFENO | REQU 2 TO CELL™ | IRED 1+12 | FOR FEE | STA T PR | TION | l DED |
| | | LEG | END: | | | | | | | | | | | |
| | | | | GEC | TEXTILI | E | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | DEF | ENCELL | _ TM | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | 20 | | | | | | | | | |
| | | | | | A | DDE | D SEEDIN | G REQUIRE | | | | | | |
| | | NO | DATE | 22417 | | | | | ung an | | | | | |
| | | | ENV | IRO | NM | ſF | INT | AL | PR | 00 | βR | AN | A S | 5 |
| | | SA | | | | | | | | L | | | | |
| 1 DEFENCELLI [™] DT1 - 24", WIDE BY 20" TALL BY 16 FT LONG (1 PANEL) DT1 DEFENCELLI [™] MAY BE SUBSTITUTED FOR DC2. 2 DEFENCELLI [™] DC2 - 43", WIDE BY 20" TALL BY 16 FT LONG (1 PANEL) DC2 DEFENCELLI [™] DC3 - 65" WIDE BY 20" TALL BY 16 FT LONG (1 PANEL). 3 BEEM FTLL TO BE ALLUVAL FAN DEBRS FROM LANDFILL SCREENED TO A MAXIMUM PARTICLE SIZE OF 3". DUSTREE CONDITION IN ACCORDANCE WITH THE SMIDA RETINGS GRADE - MOISTURE CONDITIENT ACCORDANCE WITH THE SMIDA RETINGS GRADE - MOISTURE CONDITIENT ACCORDANCE WITH THE BEING PASSES OF TRACKED OR WHEELED VEHICLE OR VIBRATING WALK BERING EQUIPMENT. 2 • SCREENING OF EXISTING GROUND IS NOT REQUIRED. PLACE AND COMPACT ANY EXISTING GROUND MATERIAL USING METHODS IDENTICAL TO BERM FILL. 5 FILL DEFENCELLI [™] WITH ALLUVAL FAN DEBRIS FROM LANDFILL SCREENED TO A MAXIMUM PARTICLE SIZE OF 3". COMPACT IN MAXIMUM OF 8" UFTS USING NARROW DIAMETER (LESS THAN 5" DIAMETER) HAND TAMPER. 6 LOWER CELLS MAY CONSIST OF DC3 PROVIDING THE LATERAL EXTENSION IS INTO THE BERM. 7 TOP CELL IN DEFENCELL [™] STACK IS 24" TALL SEE C-3001. 8 ANCHORING OF GEOTEXTILE BELOW BOTTOM GRADE OF DEFENCELL [™] WALL AND BY LATERAL EXTENSION IS NOT REQUIRED FREE PROVIDED FINAL UPSTREAM GRADE ABUITING DEFENCELL [™] WALL IS 2 FT OR HIGHER THAN DEFENCELL [™] STACK IS 24" TALL SEE TOR HIGHER THAN DEFENCELL [™] 1 11/07/2013 U.C. DR REVISED FIELD MOISTURE CONTENT. ADDED SEEDING REQUIREMENT. DEFENCELL [™] DEFENCELL [™] WALL AND BY LATERAL EXTENSION IS NOT REQUIRED. DEFENCELL [™] | | | | | | | | | | | | | | |
| | | | - • • • | | | | | | | | | E | 9/2 | 4/2013 |
| | | | TTED | | | | | | FOR REL | EASE | | - | | ., 2010 |
| | | | | | | | | JO | | | | | | |
| | | | | | - | | | | | | | ta una contrata fata a una a | 50 | |
| | | | IFICATION UN | | URY L | F | REVIEWER | WILLIAM T | | | | nangan paramatan dalam basa dalah | /24/ | /2013 |
| | | PROJE | | 026 | 98 | | DRAWING N | | 560 |)69 |) | | 5 (1 | |



A

.

2

GENERAL NOTES

- 1. THE INFORMATION CONTAINED IN THIS DETAIL IS PROVIDED FOR THE CONVENIENCE OF THE USER AND DOES NOT TAKE PLACE OF CONSTRUCTION PLANS AND/OR SPECIFICATIONS. FIBERWEB INC. CANNOT BE HELD RESPONSIBLE FOR THE USE OF MISUSE OF THIS INFORMATION. WE RECOMMEND YOU CONTACT US FOR FURTHER DESIGN ASSISTANCE.
- 2. THIS DETAIL IS FOR CONCEPT PURPOSES ONLY AND DOES NOT IMPLY ANY ACTUAL DESIGN OR ENGINEERING HAS BEEN COMPLETED. ENGINEERING MODELING WILL NEED TO BE PERFORMED TO DETERMINE PROPER STRUCTURAL REQUIREMENTS AND COMPONENTS INCLUDING SAND AND AGGREGATE.

3. ALL MATERIALS ARE SUBJECT TO APPROVAL BY FIDERWED INC.

| | | | | | | | | | | - | | | |
|-------------------------------------|------------------------|--------------|--------------|--------|---------------------|-----------|-----------------|-------|------|-------|------|------------|-----------|
| NO | DATE | CLASS REV | ADC | | DESC | RIPTION | | | DWN | DES | снко | SUB | APP |
| | ENVIRONMENTAL PROGRAMS | | | | | | | | | | | | |
| SANDIA CANYON WETLAND GRADE CONTROL | | | | | | | | | | | | | |
| | STR | UCTU | RE – | RUI | NON | CONTR | OL | | DE | SIGN | R. 1 | RAGE | R |
| | | | D | ETAIL | s | | | | СН | ECKED | B. | No. | |
| BLDO | G NA | 11 | 2 | 0/1.4. | í d | | | -00 / | 0 | TE | 09/ | 24/2 | 013 |
| SUBM | | A NEVI | ERGOLD | | za | | D FOR REIOHN P. | | ANN | ØÅ | Nª | | 7 |
| 1 | 6 | | | | | | | SHEET | | C- | -3 | 00 |)1 |
| • | | LABOR | NOS ATORY | Los | | New Mexic | p 87545 | | 3 | OF | ala | 3 | _ |
| | SUFICATION UI | NC | | | REVIEWER DRAWING | | ort | Me | sg I | DATE | 44 | <i>1//</i> | \square |
| | | 020 | 698 | | | | -560 | 069 | Э | | | Č |) |