

INTER-OFFICE MEMORANDUM

TO: R. C. Hill

DATE

17 Sept. 1948

FROM: R. J. Westcott


SUBJECT: Completion of Construction Work
at Site TA-33

TA-33 - Chamber 2

20/1/48
TA-33

You recently informed us that the contractor at TA-33 has requested a one week extension to complete his work on the new underground structure. Group W-3 believes that an extension of this contract from 15 October to 22 October would not impair their work schedule leading to their next experiment if the following is guaranteed them:

1. Completion of and access to the low pole holders which carry wire to the new underground structure.
2. Movement of trailers from P Site to the control area at TA-33 by 1 October. Attached Job Order #176670 requests that this work be done by Zia Heavy Equipment.
3. Erection of a hog wire fence with a vehicle gate to shut off the control area from the roadway leading to the underground structure. We feel that this temporary fence is necessary so that only the control area will be guarded. The guarding of the control area should not in any way change the accessibility of non-cleared contractors employees to the rest of the area. Attached Job Order #176671 requests erection of this fence and its removal at the time when the contractors have completed their work.


R. J. Westcott
W-Division Office

RJW/lfk



4616