

TA-33 - Chamber 2.

October 1, 1948

TA-33
Lab Job 174. Underground Chamber No. 2. TA-33; Contract
AT-29-1-GEN-481; R. E. McKee, Contractor

Work began August 23, and is 95% complete as against a
scheduled 70%. The scheduled completion date of October
22 should be met easily. The Contractor had an average
of six employees on the job each working day during the
month.



4620