

TA-35 (TA 36)

Subject: Weekly Drill Summary

Date: Fri, 12 Jul 2002 14:59:29 -0600

From: Steve Pearson <spears@lanl.gov>

To: nylander@lanl.gov, jmccann@lanl.gov, mdale@lanl.gov, broxton@lanl.gov, granzow@lanl.gov, john_young@nmenv.state.nm.us, bramsey@lanl.gov, plongmire@lanl.gov, wstone@lanl.gov, carolyn_cooper@nmenv.state.nm.us, robinson@lanl.gov, slug@lanl.gov

Weekly Summary for Saturday July, 6, 2002 to Friday July 12, 2002

R-14 - Backfill annular space to surface using tremie rods; pull 11 3/4" drill casing, decon, and remove from site. Complete backfill operations on Thursday. Demob equipment and supplies off site. Prepare for well development.

R-32 - Mobilize UDR-1000 to site and support equipment. Setup for drilling; begin coring operations on Friday, July 12.

R-20 - Construct drill pad; line cuttings pit; install silt fencing; implement traffic controls for safety. Complete pad work Thursday.

R-23 - Conduct readiness review on Tuesday.

R-16 - Conduct readiness review on Tuesday.

Plans for Upcoming Week (July 13 to July 19)

Setup and begin well development activities on R-14. Install new fencing at R-23 and begin pad construction. Complete coring at R-32, move the UDR-1000 to R-14 for development, move the DR-24 to R-32 and prepare, and start drilling activities.

NOTE: Due to the location of R-32 and R-20 adjacent to Pajarito Road, use extreme caution when turning into the site. Traffic controls will be in place. Make sure you use your vehicles turn signal. Be aware of oncoming traffic as well as those vehicles behind you.

