

TA 35 (JA-36)

**Subject:** Weekly Drilling Update - 10/18  
**Date:** Thu, 10 Oct 2002 13:05:10 -0600  
**From:** "Whitacre, Thomas" <twhitacre@doeal.gov>  
**To:** "carolyn\_cooper@nmenv.state.nm.us@internet.al.gov" <carolyn\_cooper@nmenv.state.nm.us

Carolyn,

Here is the latest drilling update for the week. I was on leave last week, so you didn't get an update. Let me know if you have any questions. Thanks.

R-14: Completed well development today. Pumped approximately 60,000 gallons of water after the chemical treatment. The well cleaned up properly and will be ready for hydraulic testing and installation of Westbay system. Turbidity of the final development water was less than 5 NTUs and total organic carbon less than 2 ppm. The well development equipment will be demob from the site today.

R-16: No work occurred during the reporting period. The well development equipment from R-14 will be mobilized to the site later this week.

R-20: No work occurred during the reporting period. Initial well development is scheduled for late next week.

R-21: The Corps of Engineers awarded a firm-fixed price contract for drilling and completing well R-21 to Kleinfelder and Associates yesterday. The total turnkey cost was \$948,000. Site preparation is scheduled to begin on 10/21 with drilling starting on 10/28.

R-23: Dynatec began the initial well development early this week. The screen has been brushed and the initial bailing started. Approximately 400 gallons of water have been purged from the well.

R-32: All of the well development work has been completed at the well. Waiting for hydraulic testing and installation of the Westbay System to complete the well. These activities are planned for later this month.

Tom Whitacre  
DOE/OLASO  
505-665-5042

