

SK-A red 1991
04/01

Telephone Personal Time 12:26: Date 03/25/91

Originating Party: Al Bordon
Other Parties: Robert Wachsmuth

Subject: schedule for bldg + tank at SK-AB unacceptable

Discussion

told him 9 months was not acceptable; will have engineering people call me today

Warner 214 546 3632
~~Home~~ Alton - SK - worst case scenario time schedule; local permitting

tought they had until '93 15 year
45 days to review design tank
4-6 weeks to fabricate

60 days construction/installation
H3 1200ft² removable structure 50' net back
H7 15x20 = 300ft² return

Conclusions or Agreements
bldg - city problems. site plan to TERA Inc.
design assessment to city: at least 30 days to do design assessment after that can give an impact time assessment
641-6317

Mark Coffman - tanks, Brown - fire
Distribution: Knight, Scary - ~~eng~~ engineering 242-9800
Signed