, A

HURST ENGINEERING SERVICES 1915 Fairfax St\* Denver, CO 80220 Email: tonyhurst@earthlink.net

# MONTHLY PROGRESS REPORT For month ending March 31<sup>st</sup>, 2007

# CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

#### 04/10/07

## Tasks Completed:

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Started the 1<sup>st</sup> Quarter GWMP QA/QC.

B. Public Involvement Plan

Discussed approval of the 2002-2004 combined Fact Sheet with Nick Stone (EPA).
Agreed that a course of action will be taken to bring the project up to date with the Public Involvement program.

C. Deep Flow Zone System

- Continued with the implementation of the MW-79 Work-Plan.
- Continued with the analysis of the MW-79 pump test data (SSP) and analysis of the water samples collected during the test.

D. Assessment of Aquifer Restoration

- Discussed the need for approval of Annual reports with Nick Stone (EPA).
- Worked on the 2006 Annual Report.

### E. Offsite-Containment System

- The system ran 100.0 % of the time and pumped 10,733,700 (average of 224.2 gpm).

F. Source Containment System

- The system ran 99.6 % of the time and pumped 2,023,140 gallons (average of 42.7 gpm). The outage on March 30<sup>th</sup> for 3.08 hours resulted from the need to work on the filters to the infiltration pond flow meters.
- Determined that the pump installed at CW2 is not currently performing to the specified output.

G. Other

- Nick Stone has become the new EPA coordinator for the project (replacing Chuck Barnes)

#### HURST ENGINEERING SERVICES 1915 Fairfax St\* Denver, CO 80220 Email: tonyhurst@earthlink.net

### Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Complete the 1<sup>st</sup> Quarter GWMP sampling QA/QC.

I. Public Involvement Plan

- Determine a course of action with Nick Stone (EPA - pursuant to approving a Fact Sheet for distribution) that is sufficient to bring the project up to date with the Public Involvement Plan requirements.

J. Deep Flow Zone System

- Continue with the implementation of the MW-79 Work-Plan.
- Continue with the analysis of the MW-79 pump test data (SSP) and analysis of the water samples collected during the test.

K. Assessment of Aquifer Restoration

- Determine with Nick Stone a process for EPA (and then NMED) approval of recent Annual reports.
- Continue to work on the 2006 Annual Report.

L. Offsite-Containment System

-

M. Source Containment System

- Request Rodgers to inspect CW@ pump and determine why it does not appear to be pumping according to the specified performance curve.
- Perform fence repairs (maintenance activity) around CW2 and around the closure cap.
  - N. Other
  - O. Problems Encountered or Anticipated:

By:

Jy het

Tony Hurst Project Coordinator for Sparton.

Cc: By fax to Mr. Nick Stone (EPA: 214-665-7263) Mr. John Kieling (NMED: 505-476-6030)

. . *#* 

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613) RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

DateNo of PagesMonth4/007(3 total)Attached is the March 2007 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks Tony Hurst Project Coordinator for Sparton Technology, Inc.