

HURST ENGINEERING SERVICES

1915 Fairfax St+ Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending November 30th, 2007CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

12/09/07

Tasks Completed:A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Performed the 4th quarter sampling November 1st through November 15th.
- On November 1st all the Siamese tubing on MW-46 was replaced.

B. Public Involvement Plan

-

C. Deep Flow Zone System

- Continued with the analysis of the MW-79 pump test data (SSP).
- Continued with the implementation of the MW-79 Work-Plan.

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- Worked on the installation of the new data logger and modem.
- The system ran 96.7 % of the time and pumped 9,410,200 (average of 217.2 gpm). There were 3 power outages for a total of 23.64 hours: November 6th for 5.12 hours – this was caused by a high air stripper sump level. The discharge pump needed adjustment. November 21st for 5.92 hours – this was for installation activities related to the data logger and modem. Finally on November 28th for 12.6 hours (the chemical tank was low).

F. Source Containment System

- Started work on the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 100.0 % of the time and pumped 2,027,590 (average of 46.7 gpm).

G. Other

-

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net***Tasks Planned:*****H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Perform the 4th Quarter GWMP QA/QC.

I. Public Involvement Plan

- Distribute the Fact Sheet following EPA approval,

J. Deep Flow Zone System

- Continue with the analysis of the MW-79 pump test data (SSP).
- Continue with the implementation of the MW-79 Work-Plan.

K. Assessment of Aquifer Restoration

- Prepare to start the 2007 Annual report.

L. Offsite-Containment System

- Complete the installation of the new radio.

M. Source Containment System

- Complete the installation of the new radio, data logger, and modem.
- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Nick Stone (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)

ST

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
4/10/07	(3 total)	Attached is the March 2007 Monthly Report
5/9/07	"	" " " APRIL " " "
6/9/07	✓	" " " MAY " " "
7/10/07	3 total	" " " June " " "
8/7/07	"	" " " August " " "
9/6/07	"	" " " JULY " " "
10/10/07	"	" " " August " " "
11/8/07	"	" " " September " " "
12/10/07	"	" " " October " " "
		" " " November " " "

Please call me at 719-649-1944 if you have any questions

Thanks
 Tony Hurst 
 Project Coordinator for Sparton Technology, Inc.