



# FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (3 total)	Month
3/6/09		Attached is the February 2009 Monthly Report
4/3/09	"	" " " March " " "
5/8/09	"	" " " April " " "
6/7/09	"	" " " MAY " " "
7/9/09	"	" " " June " " "
8/7/09	"	" " " JULY " " "
9/1/09	5 total	July <del>REVIEW</del> and August.
10/6/09	3 total	September 09 Monthly Report
11/6/09	3 total	October " " "

Please call me at 719-649-1944 if you have any questions

Thanks  
Tony Hurst  
Project Coordinator for Sparton Technology, Inc.

## HURST ENGINEERING SERVICES

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

**MONTHLY PROGRESS REPORT  
For month ending October 31<sup>st</sup>, 2009****CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.**

11/06/09

***Tasks Completed:*****A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs.
- A new sampling pump was installed in MW-53 on November 2<sup>nd</sup>.
- Started the 4<sup>th</sup> quarter GWMP sampling on November 2<sup>nd</sup>.
- Installed diffusion bags in OB-1 as part of the design procedure agreed upon for MW-80. Brian Salem and Baird Swanson f NMED were in attendance.

**B. Public Involvement Plan**

-

**C. Deep Flow Zone System**

-

**D. Assessment of Aquifer Restoration**

- The MW-80 lease was signed by the Lot Owners on Monday November 2<sup>nd</sup>.
- Sparton's request to extend the submittal of the Alternatives Evaluation Report to the end of November was approved by EPA/NMED.

**E. Offsite-Containment System**

- The system ran 99.93 % of the time and pumped 9,990,800 gallons (average of 217.0 gpm). There was one power outage totaling 30 minutes.

**F. Source Containment System**

- Continued to work on a work-plan to achieve clean closure of the pond and sump area.
- The system ran 100.0 % of the time and pumped 2,242,000 gallons (average of 48.7 gpm).

**G. Other**

-

**HURST ENGINEERING SERVICES**


1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

***Tasks Planned:***

- H. Groundwater Monitoring Plan
  - Continue to evaluate Monitoring Wells replacement needs.
  - Complete the 4<sup>th</sup> quarter GWMP sampling during November.
  
- I. Public Involvement Plan
  -
  
- J. Deep Flow Zone System
  -
  
- K. Assessment of Aquifer Restoration
  - Complete work on MW-80 permit issues. The MW-80 lease needs to be signed by Sparton. Sparton is to resign the well permit (previous copy misplaced) and then it is to be signed by the City of Albuquerque.
  -
  
- L. Offsite-Containment System
  -
  
- M. Source Containment System
  - Continue with the development of a work-plan to achieve clean closure of the pond and sump area.
  
- N. Other
  -
  
- O. Problems Encountered or Anticipated:
  -

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)