p.1

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613) RE: Monthly Reports: CV-97-0206 (D.N.M)Albuquerque v. Sparton Technology, Inc.

Date No of Pages 2/9/11 (3 total) 3/5/11 (3 total) 4/8/11 (3 total) 5/9/11 (3 total) 5/9/11 (3 total) 7/9/11 (3 total) 9/7/11 (3 total) 9/7/11 (3 total) (_ total) (_ total) (_ total) (_ total)	Month Attached is the 2011 Monthly Report Attached is the 2011 Monthly Report Attached is the 12011 Monthly Report Attached is the 2011 Monthly Report
– /	

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES 1915 Fairfax St* Denver, CO 80220 Email: tonyhurst@ q.com

MONTHLY PROGRESS REPORT For month ending August 31st, 2011

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

09/07/11

Tasks Completed:

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- The 3rd quarter GWMP sampling was performed the week of August 15th and was completed the week of August 22nd.
- Cuttings from MW-57 being dried in preparation for disposal as road fill.

B. Public Involvement Plan

C. Deep Flow Zone System

- D. Assessment of Aquifer Restoration
- -
- E. Offsite-Containment System
- Discharge to Ponds 1 and 2 were switched in July to Ponds 1, 2, and 3.
- The system ran 100.0 % of the time and pumped 13,172,300 gallons (average of 294.0 gpm).

F. Source Containment System

- The system ran 99.4 % of the time and pumped 2,322,600 gallons (average of 51.8 gpm). There was two power outage:
 - On August 27th for 3 hours, 20 minutes.
 - On August 29th for 1 hour, 10 minutes.
 - G. Other
- -

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Install a new sampling pump in MW-57
- Sample MW-65 following the repair of the sampling pump.

HURST ENGINEERING SERVICES 1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@ q.com

- I. Public Involvement Plan
- J. Deep Flow Zone System
- K. Assessment of Aquifer Restoration
- L. Offsite-Containment System
- M. Source Containment System
- Develop a work-plan to achieve clean closure of the pond and sump area.
- CW-2 pipe cleaning residue to be tested for toxic residues following the drying (in progress). Method of disposal to be determined following testing.
- Discharge control valves to evaporation ponds to be inspected by Rodgers and maintenance performed as necessary.
 - N. Other
 - O. Problems Encountered or Anticipated:
- -

y Hant By:

Tony Hurst Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263) Mr. John Kieling (NMED: 505-476-6030) p.3