

Allen, Pam, NMENV

From: Maestas, Ricardo, NMENV
Sent: Wednesday, November 18, 2015 1:40 PM
To: Allen, Pam, NMENV
Subject: FW: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for May 14, 2015
Attachments: WIPP_Nitrate_Salt_Bearing_Waste_Container_Isolation_Plan_Implementation_Summary_for_5_14_2015.pdf

From: Anthony Stone [<mailto:anthony.stone@cbfo.doe.gov>]
Sent: Friday, May 15, 2015 7:24 AM
To: Maestas, Ricardo, NMENV; Flynn, Ryan, NMENV; Kendall, Jeff, NMENV; Tongate, Butch, NMENV; Kieling, John, NMENV; Pullen, Steve, NMENV; Kliphuis, Trais, NMENV; Hall, Timothy, NMENV; Briley, Siona, NMENV; Holmes, Steve, NMENV; Roberts, Kathryn, NMENV; Smith, Coleman, NMENV; Hower, Jennifer, NMENV; Lauer, Gregory, NMENV; Skibitski, Thomas, NMENV; LucasKamat, Susan, NMENV; Jose Franco; Dana Bryson; George Hellstrom; 'McQuinn, Bob - NWP'; 'Blankenhorn, Jim - NWP'; 'Reynolds, Tammy - NWP'; 'Cook, Dennis - NWP'; Susan McCauslin - WIPPNet; 'Kehrman, Bob'; Wes Mouser; 'Haschets, John - RES'; 'Carlsen, Barry - RES'; 'Guevara, Donna - RES'; 'Pastorello, Linda - RES'; Michelle Navarrete; 'Chavez, Rick - RES'; Lacey Collis; 'Sisk-Scott, Charlotte - WSMS (charlotte.sisk-scott@wipp.ws)'; George Basabilvazo
Subject: RE: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for May 14, 2015

Good Morning All,

Attached is the summary of the May 14, 2015 conference call on the implementation status of the WIPP Nitrate Salt Bearing Waste Container Isolation Plan.

The WIPP participants on yesterday's conference call are listed below:

George Basabilvazo, CBFO
Anthony Stone, CBFO
Rick Chavez, NWP
Bob Kehrman, NWP
Charlotte Sisk-Scott, NWP
Dave Sjomeling, NWP
Ashley Urquidez, NWP

Anthony R. Stone
DOE/CBFO-EPD
RCRA Program Manager
575-234-7475
Cell 575-706-5193
Anthony.stone@wipp.ws

CBFO:EPD:AS:MN:15-1482:UFC 5486.00



WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

May 14, 2015

Panel 6 and Panel 7, Room 7

a. Rollback

- Contamination Assessment—This prerequisite is complete and therefore status updates are no longer required.
- Fixing/Decontamination Activities—Decontaminated equipment has been removed from Room 7 of Panel 7 to prepare for Room 7 closure activities. Remaining items in Panel 7, Room 7 include thirteen empty magnesium oxide racks, about 200 roof bolts, nine messenger cable bundles, and one metal halide lamp and light. Water spraying is complete in the S-2520 and S-2180 drifts of Panel 7. Additional spraying will be performed in these drifts after initial room closure. Water spraying is continuing to be performed on the ribs, floor and ceiling of Rooms 1 through 6 of Panel 7.

b. Ground Control Status

- This prerequisite is complete and therefore status updates are no longer required.

c. Habitability

- This prerequisite is complete and therefore status updates are no longer required.

d. Drills, Training, Mockups

- A Surface Response Drill was performed on May 13, 2015.

Equipment/Ventilation/Materials

a. Electrical

- Restoration of electrical switch stations in the underground, north of S-1950 drift, is complete.

b. Ventilation

- Air Flow—The underground ventilation system is operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground.

c. Stage Needed Materials in Underground/Closure Installation Progress

- The expedited closure of Panel 6 with the initial closures described in Sections

WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

May 14, 2015

3.2.2 and 3.3.2 of the Waste Isolation Pilot Plant Nitrate Salt Bearing Waste Container Isolation Plan, Revision 1 is complete.

- Fabrication of the Panel 7, Room 7 intake (S-2520) and exhaust (S-2180) bulkheads are complete.
- Chain link and brattice cloth have been dropped and anchored to begin initial closure activities in S-2520 (Room 7 of Panel 7). The bulkhead and flashing for the S-2520 drift Room 7 of Panel 7 closure is installed.
- The ventilation slider on the exhaust (S-2180) side of Panel 7, Room 7 is closed.

Document Preparation

a. Work Planning

- Work planning documents for installation of Panel 7, Room 7 bulkheads are approved.

b. Safety Basis Documents

- The safety basis document that supports safety basis authorization for Panel 6 initial closure and Panel 7, Room 7 closure is approved.

Summary - Information Requests/Status

None Pending