

TA00

R-Well Status

Well	R-9	R-12	R-25	R-15	R-31	R-19	R-9I	CDV-15-3
T.D (ft)	771	886	1942	1107	1103	1903	323	1722
Drilling Completed	9/29/99	1/10/00	2/24/99	9/7/99	2/6/00	3/12/00	3/9/00	4/26/00
Drill Rig Used	T-4 DR-24 #1	T-4 DR-24 #1	DR-24 #1	DR-24 #1	DR-24 #2 (Leased)	DR-24 #1	DR-24 #2 (Leased)	DR-24 #1
Well Installed	10/18/99	1/24/00	5/25/99	9/20/99	3/4/00	4/27/00	3/11/00	6/12/00
# Screens	1	3	9	1	5	7	2	6
Geophysics Completed	2/11/00 (S)	2/8/00 (S)	2/10/00 (S) 9/16/98 (L) 10/14/98 (L) 2/27/99 (L) 4/21/99 (S)	2/11/2000 (S)	2/9/00 (L) 3/17/00 (S)	3/14/00 (L) 3/16/00 (S)	3/18/00 (S)	4/29/00 (S)
Well Developed and Hydraulic Testing Completed	2/13/00	2/6/00	2/1/00 5/7/00	2/21/00	3/25/00	8/16/00	4/7/00	9/1/00
Development Rig Used	UDR	UDR	UDR	UDR	UDR	UDR	UDR	UDR
Westbay Installed	n/a	3/21/00	9/30/00	n/a	4/7/00	9/11/00	4/13/00	9/23/00
Quarterly Sampling	2/28/00	9/21/00	Scheduled for 10/00	2/24/00	Scheduled for 10/00	9/30/00	9/15/00	Scheduled for 10/00
Well Completion Report to DOE	9/27/00	9/27/00		9/27/00		9/27/00	9/27/00	Progress Report by 9/29/00

10/02/00 11:40 FAX 5056679998

DOE

002

60SL



9/27/00