

Construction and Maintenance Group, Los Alamos
Scientific Laboratory
L. G. Mehr, Deputy Director of Operations

LAB. JOB 174, UNDERGROUND CHAMBER NO. 2, TA-35

REFER TO
SYMBOL: SFO-37

Reference is made to your interoffice memorandum dated September 3, 1948, wherein you state that you are unable to recommend a contract extension of seven days to cover the recent labor walkout of union employees.

2643
7A-33

The seven-day extension of time requested by the contractor must be approved to be consistent with approval of extensions to other contractors as well as this contractor on other jobs. The contractor has assured us that, barring difficulties, the job will be complete by October 15, 1948. In the event difficulties do arise prior to the set completion date, this office will authorize overtime in order to meet the completion date. The contractor's proposal is being returned herewith for your recommended approval.

Attachment:
Proposal



4577