

ST 2004

# FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)  
719 599 7960 Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
1/9/04	3	December 2003

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT  
For month ending December 31st, 2003

CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.

01/09/04

***Tasks Completed:***

A. Groundwater Monitoring Plan

- Continued work on DP1184.
- Sampled MW67 during week ending November 14<sup>th</sup>.
- Worked on the QA/QC for the 4<sup>th</sup> quarter GWMP sampling.

B. Public Involvement Plan

- Upon receipt of EPA/NMED comments, modify as required the 2002 Fact Sheet. Consideration is being made to propose to EPA/NMED that the 2002 Fact sheet information be merged with the 2003 Fact sheet (one submittal only)

C. MW71R Pump and Treat System

- The Work Plan is under preparation. The issues raised by the NMED in August are being addressed in the Work Plan.
- Approval of a delay in the submittal of the work plan (due December 31<sup>st</sup>, 2003) to January 15<sup>th</sup> 2004 was received from EPA/NMED.

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- Worked on the repair of the chemical feed pump.
- The system ran 96.4 % of the time, and pumped 9,602,400 gallons (average of 220.6 gpm). There were three outages – December 3<sup>rd</sup> (3.72 hours – a power outage), December 16<sup>th</sup> (1.83 hours – a power outage), December 18<sup>th</sup> – 19<sup>th</sup> (20.42 hours – a power outage).

F. Source Containment System

- The system ran 100.0 % of the time and pumped 2,297,840 gallons (average of 52.7 gpm).

G. Other

-

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

***Tasks Planned:***

H. Groundwater Monitoring Plan

- Complete the QA/QC on the 4<sup>th</sup> quarter GWMP sampling.
- 1<sup>st</sup> Quarter sampling is planned to start in the 1<sup>st</sup> week of February

I. Public Involvement Plan

-

J. MW71R Pump and Treat System

- The Work Plan will be submitted to EPA/NMED for approval on or before January 15<sup>th</sup>, 2004.
- Plan to begin work on permits as follows:
  - o Discharge Permit (DP-1184)
  - o Modification Zoning (Request for Information)
  - o Zoning (Request for Information)
  - o Easement for Pipeline
  - o Approval of Pipeline Design
  - o Construction Permits

K. Assessment of Aquifer Restoration

- Start to work on the 2003 Annual Report

L. Offsite-Containment System

- Complete the repair of the chemical feed pump.
- Work on improvements to outage notifications.

M. Source Containment System

- Awaiting review of the comments previously provided to the EPA/NMED on the potential release of infiltration ponds

-

N. Other

-

O. Problems Encountered or Anticipated:

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)  
Mr. John Kieling (NMED: 505-428-2567)