

CT 2004

SPARTON

# FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)  
719 599 7960 Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
11/9/04	3	December 2003
1/5/04	4	January 2004
3/8/04	3	February 2004
4/7/04	4	March 2004

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

## MONTHLY PROGRESS REPORT For month ending March 31<sup>st</sup>, 2004

CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.  
4/6/2004

### ***Tasks Completed:***

- A. Groundwater Monitoring Plan
  - Substantially completed the internal audit of the GWMP.
  
- B. Public Involvement Plan
  - Request forthcoming to the EPA/NMED to combine the 2002 Fact Sheet notification with the 2003 Fact Sheet notification. Started work on a combined 2002/2003 Fact Sheet notification
  
- C. MW71R Pump and Treat System
  - Called EPA with regard to comments on the Work Plan from the EPA/NMED. Baird Swanson (NMED-Albuquerque) indicated he will pursue obtaining a status on the response.
  - Continued to work on the permits as follows:
    - o Discharge Permit (DP-1184). – Ongoing -- will go to State following City approval of the Pipeline Design.
    - o Zoning Modification (Request for Information). Awaiting City approval of the Pipeline Design.
    - o Easement for Pipeline and Approval of Pipeline Design – Met with Kevin Broderick and Kevin Curran (City of Albuquerque) to resolve the License Agreement. Basically it was approved (with some changes).
    - o Construction Permits – The contractor will acquire these.
  
- D. Assessment of Aquifer Restoration
  - Continued to work on the 2003 Annual Report. A request will be made to the EPA/NMED to extend the due date for the report by one month.
  
- E. Offsite Containment System
  - The system ran 99.9 % of the time, and pumped 10,368,608 gallons (average of 226.8 gpm). A power failure occurred on March 12<sup>th</sup> (37 minutes).
  
- F. Source Containment System
  - Worked on a proposed revision to the lease agreement (and conditions for re-acquisition if needed) required for potential release of 2 infiltration ponds.
  - The system ran 99.9 % of the time and pumped 2,402,320 gallons (average of 52.7 gpm). A power failure occurred on March 12<sup>th</sup> (32 minutes).

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

- G. Other
- Site Visits were conducted (by Metric):
    - o April 4<sup>th</sup> for EPA (Adele Mellot) and student representatives of the National Hispanic Environmental Council (attending the 9<sup>th</sup> Annual Sustainable Energy and Environmental Conference attending the in Albuquerque) toured all the site facilities.
    - o April 5<sup>th</sup> for NMED (Will Motts and Caroline Cooper) toured all the site facilities.
  - Repaired the fence around CW2.

***Tasks Planned:***

- H. Groundwater Monitoring Plan
- Complete the internal audit of the GWMP this week.
  - Perform QA/QC on the 1<sup>st</sup> quarter GWMP sampling.
- I. Public Involvement Plan
- Continue with the preparation of the 2003 Fact Sheet.
- J. MW71R Pump and Treat System
- Continue efforts to obtain approval of the Work Plan.
  - Continue to work on the permits as follows:
    - a. Discharge Permit (DP-1184). Ongoing – will follow City approval of the Pipeline Design.
    - b. Zoning Modification (Request for Information) – to follow City approval of the Pipeline Design.
    - c. Easement for Pipeline and Approval of Pipeline Design – Awaiting a draft of the License Agreement from the City of Albuquerque.
    - d. Construction Permits – The contractor will acquire these.
- K. Assessment of Aquifer Restoration
- Continue to work on the 2003 Annual Report. A request will be made to the EPA/NMED to extend the due date for the report by one month.
- L. Offsite-Containment System
- 
- M. Source Containment System
- Work on the revised lease agreement required for potential release of 2 infiltration ponds. Provide EPA/NMED with a closure plan if any ponds are to be released.
- N. Other
-

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

P. Problems Encountered or Anticipated:

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)  
Mr. John Kieling (NMED: 505-428-2567)