

MONTHLY PROGRESS REPORT
For month ending September 30th, 2004

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

09/30/04

Tasks Completed:

A. Groundwater Monitoring Plan

- Continuing to evaluate Monitoring Wells replacement needs.
- Started QA/QC on the 3rd Quarter GWMP data.
- Performed maintenance on monitoring wells in preparation for 4th quarter sampling.

B. Public Involvement Plan

-

C. MW71R Pump and Treat System

- Reviewed and responded to the EPA/NMED comments on the MW71R Work Plan on August 16th. Sparton requested an extension to the time needed for review and response for up to 90 days.

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- The system ran 99.6% of the time and pumped 9,069,400 gallons (average of 225.4 gpm). The system was out of service on September 18th for 58 minutes and September 26th for 119 minutes. Both outages resulted from the Aquamag tank running low.

F. Source Containment System

- The system ran 100.0% of the time and pumped 2,082,970 gallons (average of 51.8 gpm).

G. Other

-

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue the evaluation of Monitoring Wells replacement needs.
- Continue the QA/QC on the 3rd Quarter GWMP data.
- Begin the 4th quarter GWMP sampling on November 2nd.

HURST ENGINEERING SERVICES

17990 Clydesdale Road* Colorado Springs, CO 80908

Email: tonyhurst@earthlink.net

I. Public Involvement Plan

- Upon receipt, review EPA/NMED comments on combined 2002-2003 Fact Sheet.

J. MW71R Pump and Treat System

- Continue to work on the response to EPA/NMED on their MW71R Work Plan comments. A conference call between EPA/NMED/Metric/SSP is being set up for the week of October 11th to discuss issues and initiate resolution.
- Work on the Discharge Permit (DP-1184) as needed. Following approval, a water rights application to appropriate groundwater will be obtained.
- Construction Permits – The contractor will acquire these.

K. Assessment of Aquifer Restoration

- A formal request will be submitted to modify the Consent Decree to reflect a due date for the Annual Report as June 1st.

L. Offsite-Containment System

-

M. Source Containment System

- Continue work on the proposed Melloy lease.
- A closure plan will be prepared if it is determined that any ponds are to be released.

N. Other

- Resolve with Carolyn Cooper/Baird Swanson status of Fact sheet comments.

O. Problems Encountered or Anticipated:

-

By:

Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

ST04

John Kieling

From: Tony Hurst [tonyhurst@earthlink.net]
Sent: Thursday, September 30, 2004 4:45 AM
To: 'John E. Kieling'; 'Charles A Barnes'
Cc: Will Moats; Carolyn Cooper; baird_swanson@nmenv.state.nm.us
Subject: FW: Sparton CV-97-0206 (D.N.M.) Monthly Report for September 2004.

Sorry – forgot to attach the Monthly.....

Here it is
Tony

-----Original Message-----

From: Tony Hurst [mailto:tonyhurst@earthlink.net]
Sent: Thursday, September 30, 2004 3:43 AM
To: 'John E. Kieling (john_kieling@nmenv.state.nm.us)'; 'Charles A Barnes (Barnes.Chuck@epamail.epa.gov)'
Cc: Will Moats (wpmoats@sandia.gov); Carolyn Cooper; 'baird_swanson@nmenv.state.nm.us'
Subject: Sparton CV-97-0206 (D.N.M.) Monthly Report for September 2004.

Attached is the monthly report for the Coors Road project for the month of September 2004.
Please call me (719-599-7960 or 649-1944) if you have any questions.

Thanks

Tony