

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending August 31st, 2005

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

9/8/2005

Tasks Completed:

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Completed the 3rd Quarter GWMP sampling (Sampled and took water levels August 3rd through August 10th).
- Complete the 2nd Quarter QA/QC and worked on the QA/QC for the 3rd Quarter GWMP sampling.

B. Public Involvement Plan

- Distributed to the EPA/NMED (on August 31st) for approval a 3-year combined Fact sheet in lieu of individual Fact sheets for 2002, 2003 and 2004.

C. Deep Flow Zone System

- o Worked on easement approval issues (access agreement) with the City of Albuquerque (COA).

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- The system ran 100.0% of the time and pumped 10,074,500 gallons (average of 225.3 gpm).

F. Source Containment System

- The system ran 97.1% of the time and pumped 2,107,330 gallons (average of 47.2 gpm). One outage occurred on August 15th and 16th for 21.55 hours. The overflow alarm switch caused the system to trip. Trouble shooting was hampered by an inoperable (associated) telephone line to the Melloys.
- On August 24th started on the backfilling of Ponds 5 and 6.

G. Other

- Worked on the monthly summary reports for the DOJ reconciliation of expenditures.

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Complete the 3rd Quarter QA/QC for the GWMP sampling.

I. Public Involvement Plan

- **Following EPA/NMED approval of the 3-year combined Fact sheet for 2002, 2003 and 2004, distribute it to the Public.**

J. Deep Flow Zone System

- Awaiting easement approval (access agreement) from Sparton. Upon receipt and signatures from Sparton and the City of Albuquerque (COA):
 - o revise the CW-3 Work-Plan (and schedule) to accommodate the extension
 - o Continue with the implementation of the CW-3 Work-Plan.
 - o Submit DP-1184 modifications to NMED.

K. Assessment of Aquifer Restoration

- Awaiting approval of the 2004 Annual report from the EPA/NMED

L. Offsite-Containment System

-

M. Source Containment System

- Complete the backfilling of Ponds 5 and 6.


N. Other

- Complete the monthly summary reports for the DOJ reconciliation of expenditures.

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

STOS

FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports :
719 599 7960

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
9/8/04	3	August '04
12/9/04	3	November '04 December
1/7/05	3	December 04
2/9/05	3	January '05
2/10/05	(4)	Revised January '05
3/9/05	3	February '05
4/10/05	3	March '05
5/2/05	2	Annual Report (2004) Extension (has TYPO)
"	"	" " " " - Replacement.
6/8/05	3	April MAY 05 monthly Report
7/9/05	3	June 05 Monthly Report
8/8/05	3	July 05 Monthly Report
8/31/05	7	Fact Sheet 2002 - 2004
9/8/05	3	August 05 Monthly Report