

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending October 31st, 2005

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

11/09/2005

Tasks Completed:

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Completed the 3rd Quarter QA/QC for the GWMP sampling.
- Started the 4th Quarter the GWMP sampling on November 1st.
-

B. Public Involvement Plan

-

C. Deep Flow Zone System

- Submitted (November 2nd) the revised the CW-3 Work-Plan (and schedule) to the EPA/NMED.
- Received (October 5th) mayoral signature for final easement approval (access agreement) from City of Albuquerque.
- Began the implementation of the CW-3 Work-Plan.
- Worked on the DP-1184 modifications to NMED.

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- The system ran 98.5% of the time and pumped 10,220,100 gallons (average of 221.8 gpm). Three power outages occurred. The first on October 4th for 3.32 hours, the second on October 9th for 3.10 hours, the third on October 30th for 5.03 hours.

F. Source Containment System

- Worked on the backfilling of Ponds 5 and 6.
- Completed Ponds 5 and 6 blue top surveys by October 5th.
- The system ran 98.6% of the time and pumped 2,366,730 gallons (average of 51.4 gpm). Three power outages occurred. The first on October 4th for 3.17 hours, the second on October 9th for 3.27 hours, the third on October 30th for 4.70 hours.

G. Other

-

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Start the 4th Quarter the GWMP sampling

I. Public Involvement Plan

- Try to obtain approval from the EPA/NMED with regard to the approval of the 3-year combined Fact sheet for 2002, 2003 and 2004. Approval will allow Sparton to distribute it to the Public in accordance with the requirements of the Consent Decree.

J. Deep Flow Zone System

- Continue with the implementation of the CW-3 Work-Plan. Currently the draft specifications for the well (CW3) are being reviewed by SSP.
- Work on the DP-1184 modifications to NMED.

K. Assessment of Aquifer Restoration

- Determine any issues related to delays in approval of the 2004 Annual report from the EPA/NMED.

L. Offsite-Containment System

-

M. Source Containment System

- Complete the backfilling of Ponds 5 and 6 the week ending November 11th.
- Complete Ponds 5 and 6 blue top surveys by October 5th.


N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst P.E.
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports :
719 599 7960

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
9/8/04	3	August '04
12/9/04	3	December November '04
1/7/05	3	December 04
2/9/05	3	January '05
2/10/05	(4)	Revised January '05
3/9/05	3	February '05
4/10/05	3	March '05
5/2/05	2	Annual Report (2004) Extension (last TYP0)
"	"	" " " " " - Replacement.
6/8/05	3	April MAY 05 monthly Report
7/9/05	3	June 05 Monthly Report
8/8/05	3	July 05 monthly Report
8/31/05	7	Fact Sheet 2002 - 2004
9/8/05	3	August 05 Monthly Report
10/5/05	3	September 05 " "
11/9/05	3	October 05 " "