

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending April 29th, 2006

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

05/09/06

Tasks Completed:

- A. Groundwater Monitoring Plan
 - Continued to evaluate Monitoring Wells replacement needs.
 - Worked on the QA/QC of the 1st quarter GWMP sampling.

- B. Public Involvement Plan
 - Status of 2002-2004 combined Fact sheet reviewed with Baird Swanson - NMED.

- C. Deep Flow Zone System
 - Continued with the implementation of the CW-3 Work-Plan.
 - o Conducted a step test on the pump (4/3).
 - o Completed disposal of the development water through cw-2 air stripper (4/3).
 - o Performed a 24 hour pump test (4/4 through 4/5).
 - o Removed the CW-3 cuttings to the Rio Rancho landfill (4/5).
 - o Started the analysis of the pump test data.
 - o Continued to analyze the quality of the water samples collected during the test.
 - o Performed reclamation on the CW-3 access easement.
 - o Removed (week of 4/10) the test pump from CW-3.
 - Installed permanent monitoring well pump in CW-3. Initial data taken indicates clean except for 1.7 ppb Toluene.
 - Surveyed CW-3.
 - Surveyed (elevation only) a new monitoring point in the Conservancy District canal.
 - Site visit with Naomi Davidson and Baird Swanson (NMED) on 5/2 pursuant to DP-1184 modifications and for overall familiarization.

- D. Assessment of Aquifer Restoration
 - Requested and received an extension for the 2005 Annual Report submittal.
 - Continued to work on the 2005 Annual report.

- E. Offsite-Containment System
 - The system ran 100.0 % of the time and pumped 11,984,700 gallons (average of 205.1 gpm). On 4/11 the flow was increased from 150 gpm to 250 gpm.

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

F. Source Containment System

- The system ran 100.0% of the time and pumped 1,940,500 gallons (average of 49.8 gpm).

G. Other

-

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
 - Complete the QA/QC of the 1st quarter GWMP sampling.
 - 2nd quarter sampling to run from May 17th through May 24th.
-
-

I. Public Involvement Plan

- Status of 2002-2004 combined Fact sheet to be reviewed with Chuck Barnes (EPA) on May 11th on-site.
-

J. Deep Flow Zone System

- Continue with the implementation of the CW-3 Work-Plan. Planned activities include
 - o Continue the analysis of the pump test data.
 - o Continue to analyze the quality of the water samples collected during the test.
 - o Complete the reclamation activities on the CW-3 access easement.
-

K. Assessment of Aquifer Restoration

- Complete and submit the 2005 Annual report.
-

L. Offsite-Containment System

- Metric to follow up with Sparton – PNM on power usage at CW1.
-

M. Source Containment System


- Evaluate power consumption on new pump-motor combination on CW2.
-

N. Other

-

O. Problems Encountered or Anticipated:

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

ST 06

FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports :
719 599 7960

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month			
2/16/06	3	January	Monthly Report	(06)	
3/3/06	3	February	"	"	"
4/7/06	4	March	"	"	(06)
5/9/06	3	April	"	"	(06)