

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending October 31st, 2006

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

11/09/06

Tasks Completed:

A. Groundwater Monitoring Plan

- Performed the QA/QC for the 3rd Quarter GWMP sampling.
- Performed the GWMP water level survey on 11/06/2006.
- Continued to evaluate Monitoring Wells replacement needs.
- The 4th Quarter GWMP sampling started on 11/07/06.

B. Public Involvement Plan

- Approval of the 2002-2004 combined Fact is an ongoing action item with Chuck Barnes (EPA) pursuant to May 11th 2006 on-site meeting and agreements.

C. Deep Flow Zone System

- Continued with the implementation of the CW-3 (now MW-79) Work-Plan and the analysis of both the pump test data (SSP) and the water samples collected during the test.

D. Assessment of Aquifer Restoration

- Formal approvals of the 2003 and 2004 Annual reports are an ongoing action item with Chuck Barnes (EPA) (pursuant to May 11th 2006 on-site meeting and agreements).

E. Offsite-Containment System

- The system ran 77.87 % of the time and pumped 7,525,800 (average of 174.0 gpm). On October 22nd the system was shut down at 13:18 in response to a vibration complaint from a nearby resident (following an on-site investigation). Adjustments were made to flow rates, and the system restarted on October 24th at 10:08 (system down for 44.85 hours). On October 27th it was observed that the system was short cycling. It was shut down at 13:23, the float switches and a leak in the discharge pipe were repaired, and a new vacuum relief valve was installed. On November 1st at 13:12 the system was restarted (system down for an additional 120.02 hours).

F. Source Containment System

- The system ran 100.0 % of the time and pumped 1,964,696 gallons (average of 45.7 gpm).

HURST ENGINEERING SERVICES

17990 Clydesdale Road* Colorado Springs, CO 80908

Email: tonyhurst@earthlink.net

- A letter was sent to Bill Melloy outlining a number of options for controlling erosion around the CW-2 building pad. – The intention being to limit vehicle parking and the potential for future drainage issues.

G. Other

-

Tasks Planned:H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Prepare for the 4th Quarter GWMP sampling.

I. Public Involvement Plan

- Continue to seek approval of the 2002-2004 combined Fact by Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.

J. Deep Flow Zone System

- Continue with the implementation of the CW-3 (now MW-79) Work-Plan.
- Analysis of the pump test data (SSP) and analysis of the water samples collected during the test.

K. Assessment of Aquifer Restoration

- Continue to seek formal approvals of the 2003 and 2004 Annual reports by Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.

L. Offsite-Containment System

-

M. Source Containment System

-

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

FAX

To: John Kieling 505 428 2567


From: Tony Hurst : Monthly Reports :
719 599 7960

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
8/9/06	3	Attached is the <i>July 2006</i> Monthly Report
9/7/06	3	" " <i>August 2006</i> " "
10/8/06	3	" " <i>September 2006</i> " "
11/9/06	3	" " <i>October 2006</i> " "

Please call me at 719-649-1944 if you have any questions

Thanks



Tony Hurst

Project Coordinator for Sparton Technology, Inc.