

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

**MONTHLY PROGRESS REPORT
For month ending August 31st, 2007****CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.**

09/06/07

Tasks Completed:**A. Groundwater Monitoring Plan**

- Performed the 3rd Quarter GWMP sampling August 15th through August 21st.
- Plugged Monitoring Wells MW-35, MW-36 and PW-1 on August 14th.
- Distributed (August 10th) the 1st and 2nd Quarter Semi-Annual GWMP report.
- Continued to evaluate Monitoring Wells replacement needs.
- The MW 71-R manhole was modified on August 17th to make it more accessible.

B. Public Involvement Plan

-

C. Deep Flow Zone System

- Continued with the implementation of the MW-79 Work-Plan.
- Continued with the analysis of the MW-79 pump test data (SSP) and analysis of the water samples collected during the test.

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- The new radio, data logger, and modem (ordered August 3rd) arrived at the end of August.
- The system ran 99.8 % of the time and pumped 10,899,600 (average of 222.8 gpm). There was a power outage on August 23rd for 1.58 hours.

F. Source Containment System

- The data logger and modem arrived in late August.
- The system ran 99.8 % of the time and pumped 2,533,250 gallons (average of 52.0 gpm). A power outage occurred August 23rd for 1.37 hours.
- CW-2 measuring point was resurveyed on August 17th.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

G. Other

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Start the 3rd Quarter GWMP QA/QC during September.

I. Public Involvement Plan

- Work on a course of action with Nick Stone pursuant to approving a Fact Sheet for distribution.

J. Deep Flow Zone System

- Continue with the implementation of the MW-79 Work-Plan.
- Continue with the analysis of the MW-79 pump test data (SSP) and analysis of the water samples collected during the test.

K. Assessment of Aquifer Restoration

- Determine with Nick Stone a process for EPA (and then NMED) approval of recent Annual reports.

L. Offsite-Containment System

- The new radio, data logger, and modem will be installed in September.
- Routine maintenance at CW-1 (clean air strippers).

M. Source Containment System

- The data logger and modem will be installed in September.
- Routine maintenance at CW-2 (clean air strippers).

N. Other

O. Problems Encountered or Anticipated:

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Nick Stone (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
4/10/07	(3 total)	Attached is the March 2007 Monthly Report
5/9/07	"	" " " APRIL " " "
6/9/07	✓	" " " MAY " " "
7/10/07	3 total	" " " June " " "
8/7/07	"	" " " August " " "
9/6/07	"	" " " JULY " " "
		" " " August " " "

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.

