

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending October 31st, 2007**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

11/08/07

Tasks Completed:**A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs.
- Completed the 3rd Quarter GWMP QA/QC.
- On November 1st all the Siamese tubing on MW-46 was replaced.

B. Public Involvement Plan

-

C. Deep Flow Zone System

- Continued with the implementation of the MW-79 Work-Plan.
- Continued with the analysis of the MW-79 pump test data (SSP) and analysis of the water samples collected during the test.

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- Tested the new radio, data logger, and modem prior to beginning the installation.
- The system ran 99.3 % of the time and pumped 9,851,600 (average of 221.6 gpm). There were 3 power outages: October 2nd for 2.12 hours – this was the power outage that blew out the data logger. October 3rd for 2.58 hours – this was for routine maintenance and October 24th for 0.68 hours (this was for testing the radio and the new data logger).
- All garage doors were readjusted.

F. Source Containment System

- Tested the new radio, data logger, and modem prior to beginning the installation.
- The system ran 98.9 % of the time and pumped 2,182,940 (average of 49.9 gpm). There were 3 power outages: October 2nd for 2.48 hours – a power outage. October 23rd for 3.03 hours – this was for routine maintenance and October 24th for 2.38 hours (this was in response to a high air stripper sump alarm – readjustment of the discharge control was necessary).
- On October 5th the discharge controls were switched from ponds 1 and 4 to ponds 2 and 3.
- All garage doors were readjusted.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

G. Other***Tasks Planned:*****H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Complete the 3rd Quarter GWMP QA/QC during September.
- Plan to start the 4th quarter sampling on November 6th – water levels were taken on November 1st.

I. Public Involvement Plan

- Pursue a course of action with Nick Stone that will facilitate approval a Fact Sheet for distribution.

J. Deep Flow Zone System

- Continue with the implementation of the MW-79 Work-Plan.
- Continue with the analysis of the MW-79 pump test data (SSP) and analysis of the water samples collected during the test.

K. Assessment of Aquifer Restoration

- Determine with Nick Stone a process for EPA (and then NMED) approval of recent Annual reports.

L. Offsite-Containment System

- Complete the installation of the new radio, data logger, and modem.

M. Source Containment System

- Complete the installation of the new radio, data logger, and modem.
- Start on the development of a work-plan to achieve clean closure of the pond and sump area.

N. Other**O. Problems Encountered or Anticipated:**

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Nick Stone (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)

ST07

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
4/10/07	(3 total)	Attached is the March 2007 Monthly Report
5/9/07	"	" " " APRIL " " "
6/9/07	✓	" " " MAY " " "
7/10/07	3 total	" " " June " " "
8/7/07	"	" " " August " " "
9/6/07	"	" " " JULY " " "
10/10/07	"	" " " August " " "
11/8/07	"	" " " September " " "
		" " " October " " "

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst



Project Coordinator for Sparton Technology, Inc.