

# FAX



To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/08	(3 total)	Attached is the January 2008 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks  
Tony Hurst  
Project Coordinator for Sparton Technology, Inc.

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

**MONTHLY PROGRESS REPORT  
For month ending January 31<sup>st</sup>, 2008****CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.**

02/07/08

***Tasks Completed:*****A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs.
- Performed the 4<sup>th</sup> Quarter GWMP QA/QC.

**B. Public Involvement Plan**

-

**C. Deep Flow Zone System**

- Continued with the analysis of the MW-79 pump test data (SSP).
- Continued with the implementation of the MW-79 Work-Plan.

**D. Assessment of Aquifer Restoration**

- Started work on the 2007 Annual report.

**E. Offsite-Containment System**

- Finalized the software, and installed a building monitor relay. Tested the gallery communication system
- The system ran 100.0 % of the time and pumped 9,722,400 gallons (average of 246.5 gpm).

**F. Source Containment System**

- Completed the installation of the new monitoring system.
- Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 100.0 % of the time and pumped 2,083,950 gallons (average of 47.9 gpm).

**G. Other**

- Chuck Hendrickson has taken the place of Nick Stone as the Project coordinator for the EPA.

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

***Tasks Planned:*****H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Perform the sampling for the 1<sup>st</sup> Quarter GWMP on February 19<sup>th</sup> through the 21<sup>st</sup>.
- Monitor Well PZ-1 is being impacted (covered) by Paradise Boulevard widening. Surv-Tec is being contracted to locate and Rodgers & Co. will excavate and raise above final grade. Subsequently a reconstructed well head will be required.

**I. Public Involvement Plan**

- Distribute the Fact Sheet following EPA approval.

**J. Deep Flow Zone System**

- Continue with the analysis of the MW-79 pump test data (SSP).
- Continue with the implementation of the MW-79 Work-Plan.

**K. Assessment of Aquifer Restoration**

- Continue to work on the 2007 Annual report.
- Pursue approval of the 2006 (and earlier if necessary) Annual Report.

**L. Offsite-Containment System**

-

**M. Source Containment System**

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.
- Monitoring system will require some software revisions to improve functionality.

**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)