

FAX

To: John Kieling (505 476 6030)


From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/08	(3 total)	Attached is the January 2008 Monthly Report
3/5/08	"	" " " February " " "

Please call me at 719-649-1944 if you have any questions

Thanks
 Tony Hurst
 Project Coordinator for Sparton Technology, Inc.



HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending February 29th, 2008**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

03/05/08

Tasks Completed:**A. Groundwater Monitoring Plan**

- Performed the sampling for the 1st Quarter GWMP on February 19th through the 21st.
- Since Monitor Well PZ-1 was being impacted (covered) by Paradise Boulevard widening, Surv-Tec located the well and Rodgers & Co. excavated and raised it above final grade. The reconstructed well head was installed March 4th.
- Continued to evaluate Monitoring Wells replacement needs.

B. Public Involvement Plan

-

C. Deep Flow Zone System

- Continued with the analysis of the MW-79 pump test data (SSP).
- Continued with the implementation of the MW-79 Work-Plan.

D. Assessment of Aquifer Restoration

- Started work on the 2007 Annual report.

E. Offsite-Containment System

- The system ran 99.7 % of the time and pumped 10,000,900 gallons (average of 223.7 gpm). There was one outage on March 3rd for 2.33 hours. The Gallery signal was interrupted.

F. Source Containment System

- On February 5th completed the software revisions for the new monitoring system.
- Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 100.0 % of the time and pumped 2,138,925 gallons (average of 47.9 gpm).
- Needed to purge air from the Aquamag line on February 28th.
- Sampled and sent for analysis/profiling the samples taken for CW-2 pipeline in June of 2007 (the samples were concentrated by evaporation through January 2008).

G. Other

- As reported last month, Chuck Hendrickson has taken the place of Nick Stone as the Project coordinator for the EPA.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

Tasks Planned:**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.

I. Public Involvement Plan

- Started work on the 5-year summary Fact sheet.
- Distribute the Fact Sheet following EPA approval.

J. Deep Flow Zone System

- Continue with the analysis of the MW-79 pump test data (SSP).
- Continue with the implementation of the MW-79 Work-Plan.

K. Assessment of Aquifer Restoration

- Continue to work on the 2007 Annual report.
- Pursue approval of the 2006 (and earlier if necessary) Annual Report.

L. Offsite-Containment System

-

M. Source Containment System

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)