

ENTERED

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/08	(3 total)	Attached is the January 2008 Monthly Report
3/5/08	"	" " " February " " "
4/5/08	"	" " " March " " "
5/8/08	"	" " " April " " "

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.



HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending April 30th, 2008**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

05/08/08

Tasks Completed:**A. Groundwater Monitoring Plan**

- Coordinated with the Contractor (4/10, 4/12 and 4/21) that is installing a new fire hydrant adjacent to MW-37R.
- Continued to evaluate Monitoring Wells replacement needs.
- Continued with the evaluation of the 1998 through 2007 dissolved oxygen and oxidation reduction potential data for all the monitoring wells sampled.

B. Public Involvement Plan

- Collected names and addresses for all parties (area residents) to be used for distribution of the PIP Fact Sheet.

C. Deep Flow Zone System

- Continued with the implementation of the MW-79 Work-Plan.

D. Assessment of Aquifer Restoration

- EPA (Chuck) indicated that EPA is pursuing approval of the 2006 (and earlier if necessary) Annual Report(s).
- Worked on the 2007 Annual report.

E. Offsite-Containment System

- The system ran 99.9 % of the time and pumped 9,641,400 gallons (average of 223.1 gpm). There was one outage: This was on April 16th for 0.5 hours and was caused by a power outage.

F. Source Containment System

- Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 100.0 % of the time and pumped 2,143,950 gallons (average of 49.6 gpm).
- Cleared all weeds around the rapid infiltration ponds.
- On May 1st switched discharges into Ponds 2 and 3 (from Ponds 1 and 4).

G. Other

-

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

Tasks Planned:**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Coordinate with the Contractor that is installing a new fire hydrant adjacent to MW-37R.
- Perform the 2nd quarter data collection (sampling) for the GWMP - May 13th through 15th.

I. Public Involvement Plan

- Continue work on the 5-year summary Fact sheet.
- Distribute the Fact Sheet following EPA approval. Collected names and addresses for the affected parties.

J. Deep Flow Zone System

- Continue with the implementation of the MW-79 Work-Plan.

K. Assessment of Aquifer Restoration

- Complete work on the 2007 Annual report and submit to EPA/NMED pursuant to revised submittal schedule. The revised schedule allows for evaluation of the previous years 4th quarter data that becomes available February/March.
- Pursue approval of the 2006 (and earlier if necessary) Annual Report.

L. Offsite-Containment System**M. Source Containment System**

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

N. Other**O. Problems Encountered or Anticipated:**

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)