

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology,

Inc.

Date 2/7/08	No of Pages (3 total)	Month Attached is the January 2008 Monthly Report
3/5/08	18	in in February is in in
4/5/08	h	
5/8/08	n	u u "April u u
6/7/08	٧	MAY
7/9/08	14	u Jane " " '
8/6/08	h	a in a JULY in the to
9/6/08	и	u u u August n n u.
10/7/08	×	u "Septembel " " "
11/8/08	Ą	" Cctobel"

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220 Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending October 31st, 2008

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

11/08/08

Tasks Completed:

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs. See Annual Report Paragraph 7-2.
- The 4th quarter GWMP sampling will started on November 3rd.
 - B. Public Involvement Plan
 - C. Deep Flow Zone System
 - D. Assessment of Aquifer Restoration

E. Offsite-Containment System

- Worked on the repair of damage to the infiltration gallery solar panel and radio system that resulted from the October vandalism/robbery.
- The system ran 91.52% of the time and pumped 9,070,100 gallons (average of 203.2 gpm). There was six outages (total of 63.06 hours):
 - October 5th (4.08 hours), 11th (7.47 hours), and 29th (2.47 hours) all Power outages.
 - October 20th for 7.17 hours as a result of a low chemical feed tank.
 - October 21st through 22nd for 35.87 hours as a result of a robbery/vandalism at the infiltration gallery.
 - October 27th for 6.0 hours for adjustment of the discharge pump system.

F. Source Containment System

- Continued to work on developing a work-plan to achieve clean closure of the pond and sump area.
- Worked with the NMED on a resolution of the potential NOV from HWB.
- Determined that recent proposed changes in the HWB regulations do not need responses.
- Continued to work on the CW-2 monitoring software.
- The system ran 99.21 % of the time and pumped 2,154,266 gallons (average of 48.3 gpm). There was 2 power outages, totaling 5.90 hours.
 - October 5th for 4.5 hours.
 - October 29th for 1.4 hours.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220 Email: tonyhurst@earthlink.net

G. Other

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs. See Annual Report Paragraph 7-2.
- The 4th quarter GWMP sampling is ongoing.

I. Public Involvement Plan

- Continue work on the 5-year summary Fact sheet.
- Distribute the Fact Sheet following EPA approval. Collected names and addresses for the affected parties.
 - J. Deep Flow Zone System

K. Assessment of Aquifer Restoration

- Pursue approval of the 2007 (and earlier if necessary) Annual Report.

L. Offsite-Containment System

- Complete the repair of damage to the infiltration gallery solar panel and radio system.

M. Source Containment System

- Continue the development of a work-plan to achieve clean closure of the pond and sump area.
- Complete the resolution of the potential NOV from HWB.
- Continue work on the program for the CW-2 monitoring software. Determine why the September power outage was not communicated.
 - N. Other
 - O. Problems Encountered or Anticipated:

υу.

Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263) Mr. John Kieling (NMED: 505-476-6030)