



FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (3 total)	Month
3/6/09		Attached is the February 2009 Monthly Report
4/3/09	"	" " " March " " "
5/8/09	"	" " " April " " "
6/7/09	"	" " " MAY " " "

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending May 31st, 2009

CV-97-0206 (D.N.M)

Albuquerque v. Sparton Technology, Inc.

06/07/09

Tasks Completed:**A. Groundwater Monitoring Plan**

- Filed a plugging plan for MW-33 on May 26th with the State Engineers office.
- Performed 2nd quarter GWMP sampling starting May 13th.
- Continued to evaluate Monitoring Wells replacement needs.

B. Public Involvement Plan

- Modified the 5-year summary Fact sheet submitted to EPA-NMED with agreed upon changes.

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

- Continuing to work on closing out the Dispute Resolution following agreement on issues relating to location of a proposed new monitoring well. Currently working on finding a lot (to lease) to store the equipment.
- Continued to work on the 2008 Annual Report and submit to EPA-NMED. Agreed with EPA/NMED on an extension to submittal date to June 12th, 2009.

E. Offsite-Containment System

- The system ran 96.764 % of the time and pumped 9,604,800 gallons (average of 215.2 gpm). There was 2 outages totaling 25.0 hours:
 - o On May 22nd – 23rd for 24.0 hours as a result of a sump pump failure.
 - o On May 29th for 1.0 hours to replace the sump pump.

F. Source Containment System

- Cleaned out the pipeline (May 21st) connecting CW-2 well to the stripper.
- Continuing with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 99.73 % of the time and pumped 2,092,000 gallons (average of 46.8 gpm). There was one outage on May 21st for 2.0 hours to allow for the cleaning of the pipeline.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.netG. Other

-

Tasks Planned:H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.

I. Public Involvement Plan

- Distribute the 5-year summary Fact sheet (as submitted to EPA-NMED with agreed upon changes).

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Close out the Dispute Resolution following agreement on issues relating to location of a proposed new monitoring well.
- Complete work on the 2008 Annual Report and submit to EPA-NMED by June 12th 2009.

L. Offsite-Containment System

-

M. Source Containment System

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)