

# FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology,

Inc.

Date 3/6/09	No of Pages (3 total)	Month Attached is the February 2009 Monthly Report
4/3/09	u	
5/8/01	v	" " April " " "
6/7/09	pL	in a i MAY or "
7/9/09	ĸ	u . + Jule u

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

#### HURST ENGINEERING SERVICES

1915 Fairfax St\* Denver, CO 80220 Email: tonyhurst@earthlink.net

## MONTHLY PROGRESS REPORT For month ending June 30<sup>th</sup>, 2009

### CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

07/09/09

#### Tasks Completed:

#### A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- The plugging plan for MW-33 was approved by the State Engineers office on June 27<sup>th</sup>. It will be plugged during July.

#### B. Public Involvement Plan

- Distributed the 5-year summary Fact sheet (2002 through 2006) on June 27<sup>th</sup>.

#### C. Deep Flow Zone System

#### D. Assessment of Aquifer Restoration

- Completed work on the 2008 Annual Report and submitted to EPA-NMED June 12<sup>th</sup> 2009.
- Continuing to work on closing out the Dispute Resolution following agreement on issues relating to location of a proposed new monitoring well. Continuing to work on finding a lot (to lease) to store the equipment.

#### E. Offsite-Containment System

The system ran 99.91% of the time and pumped 9,605,900 gallons (average of 221.9 gpm). There was one outage on June 8<sup>th</sup> for 0.67hours – the discharge pump needed readjustment.

#### F. Source Containment System

- Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 98.84% of the time and pumped 2,182,500 gallons (average of 50.6 gpm). There was one outage on June 2<sup>nd</sup> for 8.33 hours that was the result of a power outage.

#### G. Other

#### **HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220 Email: tonyhurst@earthlink.net

#### Tasks Planned:

#### H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Perform the 3<sup>rd</sup> quarter GWMP sampling starting August 10<sup>th</sup>.
- MW-33 will be plugged during July

#### I. Public Involvement Plan

- Continue to respond to inquiries relating to any Fact Sheet issues.
  - J. Deep Flow Zone System

#### K. Assessment of Aquifer Restoration

- Close out the Dispute Resolution following agreement on issues relating to location of a proposed new monitoring well.
  - L. Offsite-Containment System

#### M. Source Containment System

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.
- During July clean the four discharge meters on CW-2.
  - N. Other
  - O. Problems Encountered or Anticipated:

By:

Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)

Mr. John Kieling (NMED: 505-476-6030)