



FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (3 total)	Month
3/6/09	(3 total)	Attached is the February 2009 Monthly Report
4/3/09	"	" " " March " " "
5/8/09	"	" " " April " " "
6/7/09	"	" " " MAY " " "
7/9/09	"	" " " June " " "
8/7/09	"	" " " JULY " " "

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending July 31st, 2009**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

08/07/09

Tasks Completed:**A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs.
- MW-33 was plugged on July 29th.
- The 2nd quarter semi-annual GWMP report was filed on August 4th.

B. Public Involvement Plan

- Continued to respond to inquiries relating to any Fact Sheet issues.

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

- Worked on issues relating to location of a proposed new monitoring well. The assigned realtor located a lot (Lot 16, Block 35 of Knolls Paradise Hills neighborhood) and it was presented to EPA/NMED on August 5th for consideration.

-

E. Offsite-Containment System

- The system ran 100.0% of the time and pumped 10,548,500 gallons (average of 236.3 gpm).

F. Source Containment System

- Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
- The four discharge meters on CW-2 were cleaned on July 9th.
- The system ran 96.51% of the time and pumped 2,278,100 gallons (average of 51.0 gpm). There was two outage totaling 26.0 hours
 - o One on July 1st for 24.0 hours that was the result of the discharge meters being plugged.
 - o The other was on July 9th for 2.0 hours to allow for the cleaning of the discharge meters

G. Other

-

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

Tasks Planned:**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Perform the 3rd quarter GWMP sampling starting August 10th.
-

I. Public Involvement Plan

- Continue to respond to inquiries relating to any Fact Sheet issues.
-

J. Deep Flow Zone System**K. Assessment of Aquifer Restoration**


- Close out the Dispute Resolution following agreement on issues relating to location of a proposed new monitoring well.
-

L. Offsite-Containment System**M. Source Containment System**

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.
-

N. Other**O. Problems Encountered or Anticipated:**

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)