

HURST ENGINEERING SERVICES
1915 Fairfax St* Denver, CO 80220
Email: tonyhurst@q.com



MONTHLY PROGRESS REPORT For month ending August 31st, 2009

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

09/01/09

Tasks Completed:

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Performed well head repairs on August 19th to MW-53 and MW-77.
- Performed the 3rd quarter GWMP sampling from August 10th through August 13th.
- The 2nd quarter semi-annual GWMP report was filed on August 4th.

B. Public Involvement Plan

- Continued to respond to inquiries relating to any Fact Sheet issues.

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

- Worked on issues relating to location of the proposed new monitoring well. The assigned realtor located a lot (Lot 16, Block 35 of Knolls Paradise Hills neighborhood) and it was presented to EPA/NMED on August 5th for consideration. On August 31st Metric met with Suzanne Busch and Alex Mora of the City of Albuquerque to start the process of obtaining the permit for MW-80.
- On August 12th EPA/NMED agreed upon the location of the down gradient MW-80. The proposed general specifications for the well, based on earlier discussions with EPA/NMED, were sent to EPA/NMED on August 13th. On August 28th EPA/NMED proposed significant revisions to the well specifications; Sparton and its consultants are in the process of reviewing these proposed revisions.

E. Offsite-Containment System

- The system ran 100.0 % of the time and pumped 9,220,600 gallons (average of 221.7 gpm).

F. Source Containment System

- Worked on a work-plan to achieve clean closure of the pond and sump area.
- The system ran 100.0% of the time and pumped 1,981,500 gallons (average of 47.5 gpm).

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

G. Other

-

Tasks Planned:H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.

I. Public Involvement Plan

-

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Continue to work on closing out the Dispute Resolution following agreement on issues relating MW-80.
- Continue to work on MW-80 permit issues (City of Albuquerque) and contract issues with the lot holder owner.

L. Offsite-Containment System

-

M. Source Containment System

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.


N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (3 total)	Month
3/6/09	(3 total)	Attached is the February 2009 Monthly Report
4/3/09	"	" " " March " " "
5/8/09	"	" " " April " " "
6/7/09	"	" " " MAY " " "
7/9/09	"	" " " June " " "
8/7/09	"	" " " JULY " " "
9/1/09	5 total	July REPORT and August.

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.