



# FAX

To: John Kieling (505 476 6030)


From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV 97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
4/7/10	(3 total)	Attached is the <u>MARCH</u> 2010 Monthly Report
5/6/10	(3 total)	Attached is the <u>APRIL</u> 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report
( )	( total)	Attached is the _____ 2010 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks  
Tony Hurst  
Project Coordinator for Sparton Technology, Inc



**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

**MONTHLY PROGRESS REPORT**  
For month ending April 30<sup>th</sup>, 2010**CV-97-0206 (D.N.M)**  
**Albuquerque v. Sparton Technology, Inc.**

05/06/10

***Tasks Completed:***

- A. Groundwater Monitoring Plan
- Continued to evaluate Monitoring Wells replacement needs.
  - Completed the 1<sup>st</sup> quarter GWMP QA/QC.
  - Resolved issues related to the design parameters for MW-80 to be included in the work plan with EPA/NMED.
  - Submitted the MW-80 work plan to EPA/NMED on May 4<sup>th</sup>.
- B. Public Involvement Plan
- 
- C. Deep Flow Zone System
- 
- D. Assessment of Aquifer Restoration
- Applied to EPA/NMED for an extension to June 15<sup>th</sup> for the submittal of the 2009 Annual Report.
  - Continued to work on the 2009 Annual Report.
- E. Offsite-Containment System
- EPA/NMED approved augmenting CW-1 pumping rate from 225 gpm to 300 gpm.
  - The system ran 99.96 % of the time and pumped 10,376,300 gallons (average of 225.3 gpm). There was one power outage April 29<sup>th</sup> for 0.33 hours.
- F. Source Containment System
- The system ran 99.91 % of the time and pumped 1,991,400 gallons (average of 43.2 gpm). There was one power outage April 29<sup>th</sup> for 0.67 hours.
- G. Other
- 

***Tasks Planned:***

- H. Groundwater Monitoring Plan
- Perform the 2<sup>nd</sup> quarter GWMP sampling starting May 19<sup>th</sup>.
  - Start construction of MW-80 following EPA/NMED approval of the work plan.

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

**I. Public Involvement Plan**

-

**J. Deep Flow Zone System**

-

**K. Assessment of Aquifer Restoration**

- Continue to work on the 2009 Annual Report.

**L. Offsite-Containment System**

- Begin to incrementally increase CW-1 pumping rate from 225 gpm to 300 gpm. Check the performance of the air stripper with each increment and determine whether additional trays are needed.

**M. Source Containment System**

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.


**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)