



FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV 97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
4/7/10	(3 total)	Attached is the <u>MARCH</u> 2010 Monthly Report
5/6/10	(3 total)	Attached is the <u>APRIL</u> 2010 Monthly Report
6/9/10	(3 total)	Attached is the <u>MAY</u> 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report
()	(total)	Attached is the _____ 2010 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

MONTHLY PROGRESS REPORT
For month ending May 31st, 2010**CV-97-0206 (D.N.M)****Albuquerque v. Sparton Technology, Inc.**

06/09/10

Tasks Completed:**A. Groundwater Monitoring Plan**

- Completed the 2nd quarter GWMP sampling that commenced on May 19th.
- MW-80 revisions to the work plan were sent to EPA/NMED on May 25th.
- MW-80 approval of the work plan was received from EPA/NMED on June 4th.
- Continued to evaluate Monitoring Wells replacement needs.

B. Public Involvement Plan

-

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

- Continued to work on the 2009 Annual Report.

E. Offsite-Containment System

- Phone line to CW-1 cut by City (COA) Parks and Rec. contractor May 8th. COA advised to provide trench access to Qwest.
- The system ran 94.0 % of the time and pumped 8,496,200 gallons (average of 203.4 gpm). There were three outages totaling 41.84 hours.
 - o On May 17th - 18th for 13.5 hours as a result of an improperly adjusted discharge pump.
 - o A power outage on May 29th for 0.67 hours.
 - o A power outage on May 29th - 30th for 27.67 hours.

F. Source Containment System

- The system ran 100.0 % of the time and pumped 1,778,600 gallons (average of 42.6 gpm).

G. Other

-

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

Tasks Planned:

- H. Groundwater Monitoring Plan
 - Start construction activities for MW-80.
 - Obtain drilling Well Permit for MW-80 from the State "Engineers office."

- I. Public Involvement Plan
 -

- J. Deep Flow Zone System
 -

- K. Assessment of Aquifer Restoration
 - Continue to work on the 2009 Annual Report.
 - Submit the 2009 Annual Report by June 15th.


- L. Offsite-Containment System
 - Begin to incrementally increase CW-1 pumping rate from 225 gpm to 300 gpm. Check the performance of the air stripper with each increment and determine whether additional trays are needed.
 - Advise Qwest of the continued lack of phone service at CW-1 (advised on June 8th). Provided contact name change - now John Cosadas (COA) – 505-907-0585.

- M. Source Containment System
 - Continue with the development of a work-plan to achieve clean closure of the pond and sump area.
 -

- N. Other
 -

- O. Problems Encountered or Anticipated:
 -

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)