

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology,

Inc.

Date	No of Pages	Month	
	(4 total)	Attached is the June	2010 Monthly Report
	(Atotal)	Attached is the TULY	2010 Monthly Report
	(Stotal)	Attached is the AUGUST	2010 Monthly Report
	(3total)	Attached is the STEPOR	2010 Monthly Report
	(total)	Attached is the	2010 Monthly Report
	(total)	Attached is the	2010 Monthly Report
	(total)	Attached is the	2010 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(_total)	Attached is the	2011 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(_total)	Attached is the	2011 Monthly Report
	(_total)	Attached is the	2011 Monthly Report
	(total)	Attached is the	2011 Monthly Report
	(_total)	Attached is the	2011 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220 Email: tonyhurst@ q.com

MONTHLY PROGRESS REPORT For month ending September 30th, 2010

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

10/06/10

Tasks Completed:

- A. Groundwater Monitoring Plan
- Continued to evaluate Monitoring Wells replacement needs.
 - B. Public Involvement Plan
 - C. Deep Flow Zone System
 - D. Assessment of Aquifer Restoration
- Worked on plans to install permanent sampling pumps in MW-80.
- Worked on, completed, and distributed revisions to the 2009 Annual Report.
- EPA/NMED approved the 2009 Annual Report on Sept. 28th, 2010.
- Installed a permanent sampling pump in MW-80 on 9/29/10.

E. Offsite-Containment System

- Solicited and evaluated bids for the new custom 300 gpm pump for CW-1. Ordered the pump.
- The system ran 93.33 % of the time and pumped 8,928,800 gallons (average of 206.9 gpm). There was one outage from 9/9 to 9/11/10 for 49.0 hours. This was a result of a power outage and an associated Qwest modern communication problem.
 - F. Source Containment System
- The system ran 100.0 % of the time and pumped 1,803,100 gallons (average of 41.8 gpm).
 - G. Other

Tasks Planned:

- H. Groundwater Monitoring Plan
- Continue to evaluate Monitoring Wells replacement needs.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220 Email: tonyhurst@ q.com

- I. Public Involvement Plan
- A Fact Sheet is being prepared (for distribution) for the period 2007 through 2009.
 - J. Deep Flow Zone System
 - K. Assessment of Aquifer Restoration
 - L. Offsite-Containment System
- Following delivery of the new 300 gpm pump for CW-1, install during the week of 10/11/10.
 - M. Source Containment System
- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.
 - N. Other
 - O. Problems Encountered or Anticipated:

By:

Tony Hurst

Project Coordinator for Sparton.

Try that

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)

Mr. John Kieling (NMED: 505-476-6030)