

ST



ENTERED

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M)Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/9/11	(3 total)	Attached is the <u>January</u> 2011 Monthly Report
3/5/11	(3 total)	Attached is the <u>February</u> 2011 Monthly Report
4/8/11	(3 total)	Attached is the <u>March</u> 2011 Monthly Report
5/9/11	(3 total)	Attached is the <u>APRIL</u> 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report
(total)		Attached is the _____ 2011 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

MONTHLY PROGRESS REPORT
For month ending April 30th, 2011CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

05/09/11

Tasks Completed:

- A. Groundwater Monitoring Plan
 - Approvals received from EPA/NMED to deepen MW-57 and to close down MW-13 and MW-48.
 - Continued to evaluate Monitoring Wells replacement needs.
- B. Public Involvement Plan
 -
- C. Deep Flow Zone System
 -
- D. Assessment of Aquifer Restoration
 -
- E. Offsite-Containment System
 - **The flow data reported for March, 2011 should have read 299.9 gpm, not 296.7gpm as reported. All other numbers were correct.**
 - The system ran 96.90 % of the time and pumped 12,927,000 gallons (average of 286.5 gpm).
 - o There was one power outage from 0910 on 4/11/11 through to 0830 on 4/12/11.
- F. Source Containment System
 - The system ran 100.0 % of the time and pumped 2,471,400 gallons (average of 55.4 gpm).
- G. Other
 -

Tasks Planned:

- H. Groundwater Monitoring Plan
 - Continue to evaluate Monitoring Wells replacement needs.
 - Following approval from the State Engineer (Christine Peters), MW-57 will be deepened and MW-13 and MW-48 will be closed down.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

- 2nd Quarter GWMP sampling and water level measurements to be started on May 10th, planned completion being May 16th.
- MW-80 waste (in barrels) to be disposed of.

I. Public Involvement Plan

-

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

-

L. Offsite-Containment System

-

M. Source Containment System

- Develop a work-plan to achieve clean closure of the pond and sump area.

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)