



# FAX

To: John Kieling <sup>4766030</sup> ~~505-428-2367~~

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/12	<input checked="" type="checkbox"/> total	Attached is the January 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the February 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the March 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the April 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the May 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the June 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the July 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the August 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the September 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the October 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the November 2012 Monthly Report
	<input type="checkbox"/> total	Attached is the December 2012 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

**MONTHLY PROGRESS REPORT**  
For month ending January 31<sup>st</sup>, 2012**CV-97-0206 (D.N.M)**  
**Albuquerque v. Sparton Technology, Inc.**

02/06/12

***Tasks Completed:***

- A. Groundwater Monitoring Plan
  - Continued to evaluate Monitoring Wells replacement needs.
  - Assembled and completed the QA/QC review of the 3d and 4<sup>th</sup> quarter water-level and water-quality data.
  
- B. Public Involvement Plan
  -
  
- C. Deep Flow Zone System
  -
  
- D. Assessment of Aquifer Restoration
  - Started work on data evaluation for the 2011 Annual Report.
  
- E. Offsite-Containment System
  - In January, the system ran 97.13% of the time and pumped 11,703,000 gallons (an average of 270.02 gpm). There were three outages.
    - o On January 8<sup>th</sup> there was a power failure that resulted in an outage for 7 hours 53 minutes.
    - o On January 26<sup>th</sup> there was a stripper sump overload that resulted in an outage for 8 hours 21 minutes.
    - o On January 27<sup>th</sup> there was a stripper sump overload that resulted in an outage for 4 hours 28 minutes.
  
- F. Source Containment System
  - CW-2 pipe cleaning residue to be tested for toxic residues following the drying (in progress – 50% complete and in barrels). Method of disposal to be determined following testing.
  - The system ran 100.0 % of the time and pumped 2,046,500 gallons (an average of 47.4 gpm. There were no outages.
  
- G. Other
  -

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

***Tasks Planned:***

**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Following approval of the Work Plan submitted to NMED/EPA for review and approval Nov. 22<sup>nd</sup>, arrangements will be made expeditiously to implement the tasks described. They include:
  - o plugging and abandoning Monitoring Wells 58, and 61
  - o plugging MW-47 and replacing it with a deeper MW-47R in the immediate vicinity
- Complete preparation of the Semi-Annual GWMP Progress Report for the Third and Fourth Quarters of 2011 and issue early in February.
- 1<sup>st</sup> quarter GWMP sampling scheduled for the period 14<sup>th</sup> through the 24<sup>th</sup> February.

**I. Public Involvement Plan**

- Following approval, the 2010 Fact Sheet will be distributed to the owners of the properties located within the plume area and along the pipeline leading to the infiltration gallery.

**J. Deep Flow Zone System**

-

**K. Assessment of Aquifer Restoration**

-

**L. Offsite-Containment System**

-

**M. Source Containment System**

- Develop a work-plan to achieve clean closure of the pond and sump area.


**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)