



FAX

To: John Kieling ^{476 6030} ~~505-428-2367~~

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/12	(3 total)	Attached is the January 2012 Monthly Report
3/8/12	(3 total)	Attached is the February 2012 Monthly Report
	(total)	Attached is the March 2012 Monthly Report
	(total)	Attached is the April 2012 Monthly Report
	(total)	Attached is the May 2012 Monthly Report
	(total)	Attached is the June 2012 Monthly Report
	(total)	Attached is the July 2012 Monthly Report
	(total)	Attached is the August 2012 Monthly Report
	(total)	Attached is the September 2012 Monthly Report
	(total)	Attached is the October 2012 Monthly Report
	(total)	Attached is the November 2012 Monthly Report
	(total)	Attached is the December 2012 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220
Email: tonyhurst@q.com

MONTHLY PROGRESS REPORT
For month ending February 29th, 2012**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

03/08/12

Tasks Completed:**A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs.
- On February 3, 2012 completed and transmitted the Semi-Annual Progress Report for the 3d and 4th Quarters of 2011.
- On February 15, 2012 completed and transmitted the 2011 Air Emissions Annual Report.
- Conducted the 1st quarter GWMP water level and water quality data collection.

B. Public Involvement Plan

-

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

- On February 15, 2012 mailed the 2010 Fact Sheet, as approved by the agencies, to residents living within the TCE plume area and along the pipeline to the infiltration gallery.
- Continued the assembly and evaluation of 2011 data from the off-site and source containment systems and from the groundwater monitoring program for the preparation of the 2011 Annual Report.

E. Offsite-Containment System

- The system ran 100.0 % of the time and pumped 11,753,100 gallons (an average of 287.9 gpm). There were no outages.

F. Source Containment System

- CW-2 pipe cleaning residue to be tested for toxic residues following the drying (in progress – 50% complete and in barrels). Method of disposal to be determined following testing.
- The system ran 99.77 % of the time and pumped 1,935,300 gallons (an average of 46.4 gpm. There was one outage:
 - o On February 14th for 97 minutes as a result of a high water level in the sump.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

G. Other

-

Tasks Planned:H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Following approval of the Work Plan submitted to NMED/EPA for review and approval Nov. 22nd, implementation of this work will be initiated. This includes:
 - o plugging and abandoning Monitoring Wells 58, and 61
 - o plugging MW-47 and replacing it with a deeper MW-47R in the immediate vicinity
- Concrete pads at MW-73 and MW-42 to be backfilled to alleviate undermining.

I. Public Involvement Plan

-

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Continue data assembly and evaluation for the preparation of the 2011 Annual Report.

L. Offsite-Containment System

-

M. Source Containment System

- Develop a work-plan to achieve clean closure of the pond and sump area.
- Cleanout of CW-2 pipeline to be scheduled.


N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)