



FAX

To: John Kieling ^{476 6030} ~~505-428-2567~~

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/12	(3 total)	Attached is the January 2012 Monthly Report
3/8/12	(3 total)	Attached is the February 2012 Monthly Report
4/9/12	(3 total)	Attached is the March 2012 Monthly Report
5/4/12	(3 total)	Attached is the April 2012 Monthly Report
6/9/12	(3 total)	Attached is the May 2012 Monthly Report
	(_ total)	Attached is the June 2012 Monthly Report
	(_ total)	Attached is the July 2012 Monthly Report
	(_ total)	Attached is the August 2012 Monthly Report
	(_ total)	Attached is the September 2012 Monthly Report
	(_ total)	Attached is the October 2012 Monthly Report
	(_ total)	Attached is the November 2012 Monthly Report
	(_ total)	Attached is the December 2012 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220
Email: tonyhurst@q.com

MONTHLY PROGRESS REPORT
For month ending May 31st, 2012**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

06/08/12

Tasks Completed:

- A. Groundwater Monitoring Plan
 - Continued to evaluate Monitoring Wells replacement needs.
 - Conducted 2nd Quarter sampling and water level monitoring.

- B. Public Involvement Plan
 -

- C. Deep Flow Zone System
 -

- D. Assessment of Aquifer Restoration
 - Continued data evaluation and preparation of 2011 Annual Report.
 - Obtained extension to the end of June for the preparation of the 2011 Annual Report.

- E. Offsite-Containment System
 - The system ran 100 % of the time and pumped 12,960,100 gallons (an average of 289.7 gpm). There were no outages.
 - Sampled CW-1 and sent discharge information to the Office of the State Engineer (OSE).

- F. Source Containment System
 - The system ran 100 % of the time and pumped 1,965,000 gallons (an average of 43.9 gpm). There were no outages.
 - Sampled CW-2 and sent discharge information to the Office of the State Engineer.

- G. Other
 -

Tasks Planned:

- H. Groundwater Monitoring Plan
 - Continue to evaluate Monitoring Wells replacement needs.
 - Perform QA/QC for the 2nd Quarter data.
 - Prepare the semi-annual progress report for the 1st and 2nd quarter GWMP.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

- Begin work on the plugging and abandonment of MW-47, MW-58 and MW-61 starting June 11th, and completing by June 20th.
- Upon approval by the City of Albuquerque, provide the permit to OSE in order to obtain drilling permit, and provide to Bernalillo County. Begin installation of MW-47R on city owned right-of-way (tentatively planned for June 26th..

I. Public Involvement Plan

-

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Complete preparation of Annual Report and submit to the agencies by or before June 29, 2012.

L. Offsite-Containment System

-

M. Source Containment System

- Develop a work-plan to achieve clean closure of the pond and sump area.


N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)