



Allen, Pam, NMENV

From: Maestas, Ricardo, NMENV
Sent: Friday, July 31, 2015 2:03 PM
To: Allen, Pam, NMENV
Subject: FW: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for December 23, 2014
Attachments: WIPP_Nitrate_Salt_Bearing_Waste_Container_Isolation_Plan_Implementation_Summary_for_12_23_2014.pdf

From: Chavez, Rick - RES [<mailto:Rick.Chavez@wipp.ws>]
Sent: Tuesday, December 23, 2014 3:20 PM
To: Basabilvazo, George - FedNet; Maestas, Ricardo, NMENV; Flynn, Ryan, NMENV; Kendall, Jeff, NMENV; Tongate, Butch, NMENV; Kieling, John, NMENV; Pullen, Steve, NMENV; Kliphuis, Trais, NMENV; Hall, Timothy, NMENV; Briley, Siona, NMENV; Holmes, Steve, NMENV; Smith, Coleman, NMENV; Hower, Jennifer, NMENV; Lauer, Gregory, NMENV; Skibitski, Thomas, NMENV; LucasKamat, Susan, NMENV; Franco, Jose - FedNet; Bryson, Dana - CBFO External Contact; Hellstrom, George - FedNet; McQuinn, Bob - NWP; Blankenhorn, Jim - NWP; Reynolds, Tammy - NWP; Cook, Dennis - NWP; Stone, Anthony - FedNet; Basabilvazo, George - DOE; McCauslin, Susan - DOE; Kehrman, Bob; Sisk-Scott, Charlotte - WSMS; Mouser, Wes - FedNet; Haschets, John - RES; Carlsen, Barry - RES; Guevara, Donna - RES; Pastorello, Linda - RES; Navarrete, Michelle - FedNet
Cc: Collis, Lacey - FedNet; Navarrete, Michelle - FedNet
Subject: RE: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for December 23, 2014

Attached is the summary of the December 23, 2014 conference call on the implementation status of the WIPP Nitrate Salt Bearing Waste Container Isolation Plan.

The WIPP participants on the conference call are listed below:

Anthony Stone, CBFO
John Vandekraats, NWP
Dave Sjomeling, NWP
Rick Chavez, NWP

Rick Chavez, Manager
URS Professional Solutions LLC - Regulatory Environmental Services
A Nuclear Waste Partnership LLC Affiliate Company
Contractor to the U.S. Department of Energy
400-2 Cascades Avenue, Suite 203
Carlsbad, NM 88220
575-234-3225
575-706-5435

CBFO:EPD:AS:MN:14-2665:UFC 5486.00



WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

December 23, 2014

Panel 6 Initial Closure

Access to Panel 6

a. Rollback

- Contamination Assessment— Radiological contamination assessments of the underground are ongoing with drifts E-140, W-30, and W-170 between S-2200 and S-2900 being rolled back. Radiological control personnel continue to perform surveys at the entrance of Panel 6 in preparation for Panel 6 initial closure activities.

Fixing/Decontamination Activities—The effectiveness of fixing and decontamination methods was evaluated in the S-2520 drift of Panel 7 between Rooms 4 and 5. The initial fixative applications and water spray demonstrations indicated that these methods are effective in attenuating/fixing contamination.

- Underground Entries—Preventive maintenance activities are underway on various pieces of heavy equipment in the underground. Entries this week are underway.

b. Ground Control Status

- Shaft/Hoist—Preventive maintenance and preoperational checks continue in support of placing the Waste Hoist back into full service. The accumulated water in the Waste Shaft sump has been removed. Salt buildup will now be removed as needed in order to allow necessary clearance between guide rope weights and the sump. Once this activity is complete then final hoisting rope inspections can be performed.
- Bolting—Priorities continue to include resumption of bolting and the initial closure of Panel 6. Bolting will need to be initiated in the Panel 6 entries in preparation to support Panel 6 initial closure activities. Bolting is being prioritized based on geotechnical inspections and surveys. Bolting activities have transitioned to the E-140 drift. Bolting commenced at the S-700 drift and has currently progressed to the S-1750 drift and will continue southward to the S-1950 drift. Cleaning was completed for another Bolter and is awaiting the final Fire Protection Engineer inspection. This bolter will be used in clean areas.

WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

December 23, 2014

c. Habitability

- Communication Systems—Initial inspections have been performed for the area between the Air Intake Shaft and Salt Shaft Station. Radiological rollback has allowed access to some mine phones, radio, and public address system locations in this limited area. As a result, operability tests have been performed for these underground mine phones, radio, and public address system locations. As radiological rollback continues towards Panel 6, mine phones in the Panel 6 area will be checked and, if necessary, will be repaired and have batteries replaced.
- Self-contained self-rescuer— Caches will be restocked, if needed, in the drifts (e.g., W-30, S-2750) to Panel 6. Habitability activities have started near the shaft areas and are progressing towards the south end of the underground via drifts (E-140, W-30 and W-170) and will continue towards drifts (S-2750 and S-3080) that provide access to Panel 6 to support Panel 6 initial closure activities.
- Eye wash/first aid stations— Inspections in accessible areas have been completed.
- Other Activities—Maintenance of a forklift, bolter, lube truck, haul truck, and underground rescue truck is in progress.

d. Drills, Training, Mockups

- The Annual Horizon-14 drill was performed on December 10, 2014.

Equipment/Ventilation/Materials

a. Electrical

- Ongoing visual checks are being performed to evaluate the extent of soot accumulation on electrical equipment and to clean, if necessary. The underground electrical cleaning is about 50% complete. Cleaning of some underground switch stations is ongoing.

b. Ventilation

- Air Flow—The underground ventilation system is currently operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground.

WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

December 23, 2014

c. Stage Needed Materials in Underground

- Bulkheads for the initial closure of Panel 6 are fabricated and are located in the underground. No additional staging of materials is currently underway.
- A forklift was prepped with brattice cloth. The brattice cloth is meant to allow for a better decontamination of the forklift when it is no longer needed in Panel 7 and is needed to support Panel 6 closure.

Document Preparation

a. Work Planning

- Revisions to work planning documents to address Panel 6 initial closure activities are in progress.

b. Safety Basis Documents

- Safety basis documents that support safety basis authorizations for Panel 6 initial closure activities are undergoing review.

Summary - Information Requests/Status

NMED requested a finalized copy of the Waste Isolation Pilot Plant Decontamination Plan.