


HAF



29 September 2007

MEMORANDUM FOR NEW MEXICO ENVIRONMENT DEPARTMENT

Attn: Mr. Bearzi
Hazardous Waste Bureau
2905 Rodeo Park Drive East
Santa Fe, NM 87505-6303

FROM: 49 CES/CD
550 Tabosa Ave
Holloman AFB NM 88330-8458

Subject: Quarterly RCRA Activity Reports Q2 and Q3, 2007.

1. Enclosed are copies of the subject reports.
2. I certify under penalty of law that this document and all attachments were prepared under my direction or supervision according to a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.
3. If you have any questions, please contact Mr. Will Desmare of our Environmental Flight at 505-572-5395.

George Fish

George Fish, PE
49CES/CEV

Enclosures:

- a) RCRA Quarter 2 & 3, 2007 Activity Reports

cc (w Encl):
Mr. David Strasser
Hazardous Waste Bureau
5500 San Antonio Dr. NE
Albuquerque, NM 87109

cc (letter Encl):
Mr. Cornelius Amindyas
Hazardous Waste Bureau
5500 San Antonio Drive NE
Albuquerque, NM 87109

cc (letter only)
Ms. Laurie King
USEPA, Region 6 (6PD-F)
1445 Ross Ave., Ste 12
Dallas, TX 75202-2733

**HOLLOMAN AIR FORCE BASE
NEW MEXICO**

**HAZARDOUS AND SOLID WASTE AMENDMENT
QUARTERLY ACTIVITY REPORT
EPA ID NM6572124422**



**Activity Period:
April 1 to June 30, 2007**

1.0 INTRODUCTION

This quarterly report has been prepared in accordance with the Resource Conservation and Recovery Act (RCRA) Permit and the Hazardous and Solid Waste Amendments (HSWA) Permit for Holloman Air Force Base (HAFB or Holloman). These permits require periodic reporting of activities related to corrective actions at Solid Waste Management Units (SWMUs) located at HAFB.

The report summarizes activities and available data concerning corrective actions at actively remediated SWMUs across HAFB from **April 1 to June 30, 2007**. Table 1 briefly summarizes the status of each site undergoing the corrective action process. Table 1 provides the SWMU number, site name, corresponding Environmental Restoration Program (ERP) site number, the status of each site, the activities conducted during the reporting period and the schedule for additional activities (if needed).

Section 2.0 provides the details of specific activities such as work plan preparation, report preparation, investigations and remediation activities. Section 3.0 summarizes planned future activities for each site during next quarter. The report certification statement is presented in Section 4.0

2.0 CORRECTIVE ACTION ACTIVITIES THIS QUARTER

From April 1 to June 30, 2007, no remediation activities were conducted at Site SS-17 Old BX Service Station (AOC-Q). However, excavation and remediation of petroleum contaminated soils was conducted at site and preparation for PCS excavation at SS-59 (T38).

Investigations were conducted at sites SS-65, SS-66, SS-67, SS-68, SS-69, RW-70, TU-71, SS-72, and SS-73. Work plans were finalized with NMED comments and field work was initiated at sites SS-06, SS-12, OT-03, OT-20, OT-45, OT-35, OT-37, OT-38, SS-18, OT-32, and RW-42.

HGL, the Performance Based Contractor (PBC) for Air Combat Command (ACC) received NFA status for sites: LF-19, LF-21, LF-22 and LF-23. Also, HGL submitted the amended RFI reports for: LF29, DP-30/33, LF-10 and SD-47 (SWMU 141) to NMED for review.

In addition to **Table 1**, details regarding several sites are provided in the subsections below.

2.1 Landfarm at FT-31

No soil was treated in the landfarm during this quarter. Quarterly reports for the landfarm were submitted to the NMED Groundwater Quality Bureau as required by the operating permit.

2.2 Landfarm at T-38

No soil was treated in the landfarm during this quarter. Quarterly reports for the landfarm were submitted to the NMED Groundwater Quality Bureau as required by the operating permit.

2.4 T-38 Test Cell Site SS-59 (SWMU 229)

Work to prepare the landfarm to accept petroleum contaminated soil was initiated late in this quarter.

2.5 SS-61 (AOC-1001) Building 1001

Received approval for work plan from NMED. Initiated excavation of PCS at suspected source areas. Volume of PCS appears to be greater than anticipated.

2.6 Site SD-08 (SWMU 82) Wash Rack Leach Field

No activity this quarter. Submitted RFI report in Q1 2007. Awaiting review and comment from NMED. RFI report requests NFA.

2.7 Corrective Action of Landfills LF-19, LF-21, LF-22 and LF-23

HGL received NFA from NMED on these units in June 2007. These sites will be placed on the next SOB anticipated in 2008.

2.8 Corrective Action of Landfills LF-10, LF-29 and DP-30/SD-33

HGL submitted revised RFI reports for these sites to NMED in June 2007.

2.9 Additional investigation at Washpad 9 (SWMU 141)

HGL submitted a revised RFI report for this site to NMED in June 2007.

2.10 Corrective Action at 11 sites

(SS-06, SS-12, OT-03, OT-20, OT-45, OT-35, OT-37, OT-38, SS-18, OT-32, RW-42)

NMED provided comments and conducted a site visit to finalize work plans in April 2007. Received work plan approval in May 2007.

2.11 Initial Characterization (RFI) Efforts at Seven Sites

(SS-65, SS-66, SS-67, SS-68, SS-69, RW-70, TU-71, SS-72, SS-73)

Initiated field activities at these sites by direction of ACC staff without receiving work plan comments from NMED. Received NMED comments in June 2007 after field work. Additional investigation will be conducted per NMED comments in July 2007.

2.12 VCM at DP-63 (AOC-3) Ammunition Disposal Site

No activity this period.

2.13 VCM at DP-64 (AOC-1) Chemical Agent Site

Funding was awarded this quarter. Project kick off meeting held at Base in June 2007. Anticipate delivery of the RFI work plan to NMED for review in October 2007.

3.0 ACTIVITIES FOR SCHEDULED FOR THE NEXT QUARTER

Activities for the next quarter (Third Quarter July 1 to September 30, 2007) will include:

1. Submit Confirmatory Sampling Report for: **(SS-65, SS-66, SS-67, SS-68, SS-69, RW-70, TU-71, SS-72, SS-73).**
2. Submit RFI report for: **SS-12, OT-03, OT-20, OT-45, OT-35, OT-37, OT-38, SS-18, OT-32, RW-42.**
3. Resume excavation at **SS-17 and SS-59.** Continue excavation of PCS at **SS-61.**

4.0 CERTIFICATION STATEMENT

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

George Fish
Name

49 CES/CEVR
Organization

Remedial Project Manager
Position

George Fish 9/29/07
Signature/Date

TABLES

TABLE 1
QUARTER 1, 2006 STATUS SUMMARY
(April 1 to June 30, 2007)
ONGOING CORRECTION ACTION SITES
HOLLOMAN AIR FORCE BASE, NEW MEXICO

SWMU NO.	SITE NAME	SITE STATUS	ACTIVITIES CONDUCTED (THIS PERIOD)	SCHEDULED ACTIVITIES
39,127,135, 170 & 171	Fire Training Area (ERP Site FT-31)	Field Activities Complete	Submitted SOB for permit modification in Q1 2007	None. .
123	Building 704 Waste Oil Tank (ERP Site N/A)	Undergoing Corrective Action	None. Waiting funding in 2007.	Anticipate resumption of work when funding is received in Q3 2007 This effort will address groundwater assessment remaining at this site and SWMU 122.
183	Air Base Sewer System	Site Requires Additional Characterization	Completed strategic planning for the RFI of the sewer system using the USEPA Triad approach. Compiled database containing all known information regarding industrial outfalls to the system. Developed conceptual model and develop work plan.	Anticipate delivery of model and work plan concept to NMED in Q2 2007.
141	Pad 9 Wash Rack ERP Site	Site Requires Additional Characterization	HGL submitted RFI to NMED for review in late June 2007.	Awaiting comments from NMED on RFI.
SWMU 82	Wash Rack Leach Field (ERP Site SD-08)	Site Requires Additional Characterization	RFI report including risk assessment was submitted to NMED for review in Q1 2007	Awaiting comments on RFI report from NMED.

**TABLE 1
 QUARTER 1, 2006 STATUS SUMMARY
 (April 1 to June 30, 2007)
 ONGOING CORRECTION ACTION SITES
 HOLLOMAN AIR FORCE BASE, NEW MEXICO**

229	T-38 Test Cell (ERP Site SS-59)	Undergoing Corrective Action	Removed existing lift from the landfarm. Removed clean overburden in anticipation of excavation of PCS in July.	Work will continue until all of 2007 funding is depleted (anticipate Q3, 2007).
AOC-2	North Tower Site	Investigation	Submitted SOB for permit modification in Q1 2007	None
AOC-Q	BX Service Station (ERP Site SS-17)	Undergoing Corrective Action	No activity this period	Anticipate continued excavation and treatment of PCS when FY 2007 budget is released.
AOC-T	Main POL Spill (EPR Sites SS-02 and SS-05)	Undergoing Corrective Action	Submitted comments for work plan to excavate isolated PCS near well S1-MW-1. Received funding to complete reporting and assessment	Perform additional characterization and excavation when approved by NMED.
AOC-V	Officer's Club (EPR Site SS-57)	Undergoing Corrective Action	Submitted SOB for permit modification in Q1 2007	None
LF-19 LF-21 LF-22 LF-23	Various Landfills	Corrective Action Interim Corrective Action Corrective actions at these sites are being investigated by Air Combat Command Performance Based Contractor (PBC), HGL, Inc.	Received NFA in June 2007 for these units. HGL, Inc. has completed their contracted efforts.	None. Place sites on next SOB. Anticipated in 2008.

TABLE 1
QUARTER 1, 2006 STATUS SUMMARY
(April 1 to June 30, 2007)
ONGOING CORRECTION ACTION SITES
HOLLOMAN AIR FORCE BASE, NEW MEXICO

LF-10 LF-29 DP-30/SD-33	Various Landfills	Corrective Action Interim Corrective Action Corrective actions at these sites are being investigated by Air Combat Command Performance Based Contractor (PBC), HGL, Inc.	Submitted latest phase of RFI in May 2007 to NMED for review. HGL, Inc. has completed their contracted efforts.	Awaiting comments from NMED. Anticipate resumption of activities at these sites by new contractor in October 2007.
AOC-1	Chemical Agent Site (ERP Site DP-64)	Undergoing Corrective Action	Funding awarded and project kick off meeting conducted in late June	Anticipate delivery of RFI work plan to NMED in October 2007.
AOC-3	Ammunition Disposal Site (ERP Site DP-63)	Undergoing Corrective Action	Completed additional field investigations per NMED comments. Submitted RFI Report for review by NMED.	Awaiting comments from NMED on revised RFI report.
AOC-4	West POL Fuel Spill Site	Corrective Action Complete	None this period	None anticipated until funding is available
AOC-S	Hospital UST (Emergency Generator)	Undergoing Corrective Action	Submitted SOB for permit modification in Q1 2007	None

TABLE 1
QUARTER 1, 2006 STATUS SUMMARY
(April 1 to June 30, 2007)
ONGOING CORRECTION ACTION SITES
HOLLOMAN AIR FORCE BASE, NEW MEXICO

SS-61	Building 1001 (Formerly site AOC-1001)	Undergoing Corrective Action	Received work plan approval from NMED. Initiated excavation in May 2007.	Extent of impact at source areas is larger than anticipated. Excavation will continue until funding is depleted.
SS-06 SS-12 OT-03 OT-20 OT-45 OT-35 OT-37 OT-38 SS-18 OT-32 RW-42	POL Fuel Line Spill West POL Fuel Line Spill Site The POL Tank Sludge Burial Sewer Sludge Disposal Trenches at WP-49 Sewage Lagoons Disposal Trench Old Age Refueling Station Spent Solvent Disposal Area Early Missile Testing Site Test Sled Maintenance Area Chromic Acid Spill Site Collapsed PRA Sewer Lines Radioactive Waste Burial Site	Undergoing Corrective Action Interim Remedial Action	Executed work plan without benefit of NMED comments in April 2007. Received NMED comments in late April (after initial investigation). Completed additional work per NMED comments in June 2007	Preparing investigation reports. Anticipate delivery to NMED in Q4 2007.
SS-65 SS-66 SS-67 SS-68 SS-69 RW-70 TU-71	Building 807 Test Cell Spill Building 835 Building 903-909 Sandblast Residue Asphalt Tank Spill Area Fighter Wing Flight Line Spill Building 18, Product Storage Tank Leaking Underground Storage Tank.	Undergoing Corrective Action RFI	Met with NMED onsite to review final details of work plan investigation for each site in late April 2007. Received work plan comments from NMED in May 2007. Revised work plans per NMED comments	Anticipate initiation of Field Work in July 2007 and completion by end of September 2007.

**HOLLOMAN AIR FORCE BASE
NEW MEXICO**

**HAZARDOUS AND SOLID WASTE AMENDMENT
QUARTERLY ACTIVITY REPORT
EPA ID NM6572124422**



**Activity Period:
July 1 to September 30, 2007**

I.0 INTRODUCTION

This quarterly report has been prepared in accordance with the Resource Conservation and Recovery Act (RCRA) Permit and the Hazardous and Solid Waste Amendments (HSWA) Permit for Holloman Air Force Base (HAFB or Holloman). These permits require periodic reporting of activities related to corrective actions at Solid Waste Management Units (SWMUs) located at HAFB.

The report summarizes activities and available data concerning corrective actions at actively remediated SWMUs across HAFB from **July 1 to September 30, 2007**. Table 1 briefly summarizes the status of each site undergoing the corrective action process. Table 1 provides the SWMU number, site name, corresponding Environmental Restoration Program (ERP) site number, the status of each site, the activities conducted during the reporting period and the schedule for additional activities (if needed).

Section 2.0 provides the details of specific activities such as work plan preparation, report preparation, investigations and remediation activities. Section 3.0 summarizes planned future activities for each site during next quarter. The report certification statement is presented in Section 4.0

2.0 CORRECTIVE ACTION ACTIVITIES THIS QUARTER

From July 1 to September 30, 2007, no remediation activities were conducted at Site SS-17 Old BX Service Station (AOC-Q). However, excavation and remediation of petroleum contaminated soils was conducted at site SS-59 (T38) and SS-61 (AOC-1001).

Investigations were completed at sites SS-65, SS-66, SS-67, SS-68, SS-69, RW-70, TU-71, SS-72, and SS-73. Also, investigations were completed at SS-12, OT-03, OT-20, OT-45, OT-35, OT-37, OT-38, SS-18, OT-32, and RW-42.

HGL, received NFA status for sites: LF-19, LF-21, LF-22 and LF-23. Also, HGL submitted amended RFI reports for: LF29, DP-30/33, LF-10 and SD-47 (SWMU 141) to NMED for review.

In addition to **Table 1**, details regarding several sites are provided in the subsections below.

2.1 Landfarm at FT-31

Soil from site SS-61 was treated at the landfarm this quarter. Soil began treatment at the landfarm in May 2007. At least one lift is anticipated during this quarter. Quarterly reports for the landfarm were submitted to the NMED Groundwater Quality Bureau as required by the operating permit.

2.2 Landfarm at T-38

One complete lift of soil (13,680 yards of PCS) was placed at the landfarm during this quarter. Quarterly reports for the landfarm were submitted to the NMED Groundwater Quality Bureau as required by the operating permit.

2.4 T-38 Test Cell Site SS-59 (SWMU 229)

Approximately 13,680 yards of PCS was excavated and placed in the landfarm this quarter.

2.5 SS-61 (AOC-1001) Building 1001

Received approval for work plan from NMED. Initiated excavation of PCS at suspected source areas. Volume of PCS appears to be greater than anticipated. Excavated PCS was placed into the FT-31 landfarm.

2.6 Site SD-08 (SWMU 82) Wash Rack Leach Field

No activity this quarter. Submitted RFI report in Q1 2007. Awaiting review and comment from NMED. RFI report requests NFA.

2.7 Corrective Action of Landfills LF-19, LF-21, LF-22 and LF-23

HGL received NFA from NMED on these units in June 2007. These sites will be placed on the next SOB anticipated in 2008.

2.8 Corrective Action of Landfills LF-10, LF-29 and DP-30/SD-33

No activity this quarter. HGL submitted revised RFI reports for these sites to NMED in June 2007.

2.9 Additional investigation at Washpad 9 (SWMU 141)

No activity this quarter. HGL submitted a revised RFI report for this site to NMED in June 2007.

2.10 Corrective Action at 11 sites

(SS-12, OT-03, OT-20, OT-45, OT-35, OT-37, OT-38, SS-18, OT-32, RW-42)

Field work and analytical results for these sites were completed this quarter. Reports preparation is underway. Anticipate delivery to NMED in Q4 2007.

2.11 Initial Characterization (RFI) Efforts at Seven Sites

(SS-65, SS-66, SS-67, SS-68, SS-69, RW-70, TU-71, SS-72, SS-73)

Field work and analytical results for these sites were completed this quarter. Reports preparation is underway. Anticipate delivery to NMED in Q4 2007.

2.12 VCM at DP-63 (AOC-3) Ammunition Disposal Site

No activity this period.

2.13 VCM at DP-64 (AOC-1) Chemical Agent Site

Completed work plan and internal USACE review. UXO concerns resolved. Anticipate delivery to NMED in October 2007.

2.14 SOB for 7 Sites (PRI-2, PRI-5, AOCs-2,R, V, & S, SWMUs 39, 127, 135, & 170)

No activity this quarter. Statement of Basis (SOB) was submitted for these sites to NMED in March 2007. NMED sent NOD requesting that HAFB formally request a Class III permit mod in addition to the request to review the SOB.

2.15 NOD for 1995 Base Wide Background Study

In September 2007, NMED issued a NOD on the subject background study. NMED has requested that a new background study be prepared and submitted.

3.0 ACTIVITES FOR SCHEDULED FOR THE NEXT QUARTER

Activities for the next quarter (Fourth Quarter October 1 to December 31, 2007) will include:

1. Submit Confirmatory Sampling Report for: **(SS-65, SS-66, SS-67, SS-68, SS-69, RW-70, TU-71, SS-72, SS-73.**
2. Submit RFI report for: **SS-12, OT-03, OT-20, OT-45, OT-35, OT-37, OT-38, SS-18, OT-32, RW-42.**
3. Resume excavation at **SS-17.** Continue excavation of PCS at **SS-61** and **SS-59.**
4. Annual site meeting with NMED Oct 16, 2007.
5. Resolution of the Base Wide Background Study NOD.

4.0 CERTIFICATION STATEMENT

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to be the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

George Fish
Name

49 CES/CEVR
Organization

Remedial Project Manager
Position

 / Pu George Fish 9/29/07
Signature/Date

TABLES

TABLE 1
QUARTER 1, 2006 STATUS SUMMARY
(July 1 to Sept 30, 2007)
ONGOING CORRECTION ACTION SITES
HOLLOMAN AIR FORCE BASE, NEW MEXICO

SWMU NO.	SITE NAME	SITE STATUS	ACTIVITES CONDUCTED (THIS PERIOD)	SCHEDULED ACTIVITIES
39,127,135, 170 & 171	Fire Training Area (ERP Site FT-31)	Field Activities Complete	Submitted SOB for permit modification in Q1 2007	None.
AOC-V	Officer's Club (EPR Site SS-57)	Undergoing Corrective Action	Submitted SOB for permit modification in Q1 2007	None
AOC-2	North Tower Site	Investigation	Submitted SOB for permit modification in Q1 2007	None
PRI-2 & PRI 5	Spent Solvent disposal Area at Primate Research	Investigation completed in 1995	Submitted SOB for permit modification in Q1 2007	None
AOC-R	JP-4 Fuel Line Spill Site	Investigation completed in 1996	Submitted SOB for permit modification in Q1 2007	None
AOC-S	Hospital UST (Emergency Generator)	Undergoing Corrective Action	Submitted SOB for permit modification in Q1 2007	None
AOC-F	Asphalt Tank Spill Area	Site Unknown, Can't be located.	Submitted SOB for permit modification in Q1 2007	None
123	Building 704 Waste Oil Tank (ERP Site N/A)	Undergoing Corrective Action	None. Funding not received on Sept 29, 2007 for FY 08. This effort will address groundwater assessment remaining at this site and SWMU 122.	Anticipate resumption of work when funding is received in FY 2009 or if fallout money becomes available.
183	Air Base Sewer System	Site Requires Additional Characterization	Work plan under internal review. Funding not received on Sept 29, 2007 for FY 08.	Anticipate delivery of model and work plan concept to NMED in Q4 2007.
141	Pad 9 Wash Rack ERP Site	Site Requires Additional Characterization	HGL submitted RFI to NMED for review in late June 2007.	Awaiting comments from NMED on RFI.

TABLE 1
QUARTER 1, 2006 STATUS SUMMARY
(July 1 to Sept 30, 2007)
ONGOING CORRECTION ACTION SITES
HOLLOMAN AIR FORCE BASE, NEW MEXICO

SWMU 82	Wash Rack Leach Field (ERP Site SD-08)	Site Requires Additional Characterization	RFI report including risk assessment was submitted to NMED for review in Q1 2007	Awaiting comments on RFI report from NMED.
229	T-38 Test Cell (ERP Site SS-59)	Undergoing Corrective Action	Excavated and treated approximately 14,000 yards of PCS during this quarter.	Work will continue until all of 2007 funding is depleted (anticipate early Q4, 2007).
AOC-Q	BX Service Station (ERP Site SS-17)	Undergoing Corrective Action	Initiated excavation and treatment of PCS on the west and southern limits of the site.	Continue PCS removal until 2007 funding is depleted. Project will be awarded to new contractor by ACC headquarters.
AOC-T	Main POL Spill (EPR Sites SS-02 and SS-05)	Undergoing Corrective Action	Received approval for work plan to excavate isolated PCS near well S1-MW-1 from NMED.	Perform additional characterization and excavation in Q4, 2007
LF-19 LF-21 LF-22 LF-23	Various Landfills	Corrective Action Interim Corrective Action Corrective actions at these sites are being investigated by Air Combat Command Performance Based Contractor (PBC), HGL, Inc.	Received NFA in June 2007 for these units. HGL, Inc. has completed their contracted efforts.	None. Place sites on next SOB. Anticipated in 2008. Project will be awarded to new contractor by ACC headquarters.

TABLE 1
QUARTER 1, 2006 STATUS SUMMARY
(July 1 to Sept 30, 2007)
ONGOING CORRECTION ACTION SITES
HOLLOMAN AIR FORCE BASE, NEW MEXICO

<p>LF-10 LF-29 DP-30/SD-33</p>	<p>Various Landfills</p>	<p>Corrective Action Interim Corrective Action</p> <p>Corrective actions at these sites are being investigated by Air Combat Command Performance Based Contractor (PBC), HGL, Inc.</p>	<p>Submitted latest phase of RFI in May 2007 to NMED for review. HGL, Inc. has completed their contracted efforts.</p>	<p>Awaiting comments from NMED.</p> <p>Anticipate resumption of activities at these sites by new contractor in October 2007.</p> <p>Project will be awarded to new contractor by ACC headquarters.</p>
<p>AOC-1</p>	<p>Chemical Agent Site (ERP Site DP-64)</p>	<p>Undergoing Corrective Action</p>	<p>Work plan under internal review with USACE</p>	<p>Anticipate delivery of RFI work plan to NMED in October 2007.</p>
<p>AOC-3</p>	<p>Ammunition Disposal Site (ERP Site DP-63)</p>	<p>Undergoing Corrective Action</p>	<p>None.</p>	<p>Awaiting comments from NMED on revised RFI report.</p>
<p>AOC-4</p>	<p>West POL Fuel Spill Site</p>	<p>Corrective Action Complete</p>	<p>None this period.</p> <p>Funding not received on Sept 29, 2007 for FY 08.</p>	<p>None anticipated until funding is available</p>

TABLE 1
QUARTER 1, 2006 STATUS SUMMARY
(July 1 to Sept 30, 2007)
ONGOING CORRECTION ACTION SITES
HOLLOMAN AIR FORCE BASE, NEW MEXICO

SS-61	Building 1001 (Formerly site AOC-1001)	Undergoing Corrective Action	Received work plan approval from NMED. Initiated excavation in May 2007. Continued excavation and treatment of PCS during this quarter.	Extent of impact at source areas is larger than anticipated. Excavation will continue until funding is depleted in Q4 2007
SS-12 OT-03 OT-20 OT-45 OT-35 OT-37 OT-38 SS-18 OT-32 RW-42	West POL Fuel Line Spill Site The POL Tank Sludge Burial Sewer Sludge Disposal Trenches at WP-49 Sewage Lagoons Disposal Trench Old Age Refueling Station Spent Solvent Disposal Area Early Missile Testing Site Test Sled Maintenance Area Chromic Acid Spill Site Collapsed PRA Sewer Lines Radioactive Waste Burial Site	Undergoing Corrective Action Interim Remedial Action	Field investigations, sampling and analysis as directed in the approved work plan have been completed. NMED's NOD for the 1995 Base wide background study may impact some sites with detected metals in soil and/or groundwater.	Preparing investigation reports. Anticipate delivery to NMED in Q4 2007.
SS-65 SS-66 SS-67 SS-68 SS-69 RW-70 TU-71	Building 807 Test Cell Spill Building 835 Building 903-909 Sandblast Residue Asphalt Tank Spill Area Fighter Wing Flight Line Spill Building 18, Product Storage Tank Leaking Underground Storage Tank.	Undergoing Corrective Action RFI	Field investigations, sampling and analysis as directed in the approved work plan have been completed. NMED's NOD for the 1995 Base wide background study may impact some sites with detected metals in soil and/or groundwater.	Preparing investigation reports. Anticipate delivery to NMED in Q4 2007.