



TA 21



Los Alamos National Laboratory/University of California  
Environmental Stewardship (ENV)  
Environmental Remediation & Surveillance Program (ERS), MS M992  
Los Alamos, New Mexico 87545  
(505) 667-0469/FAX (505) 665-4747

National Nuclear Security Administration  
Los Alamos Site Office, MS A316  
Environmental Restoration Program  
Los Alamos, New Mexico 87544  
(505) 667-7203/FAX (505) 665-4504

Date: November 3, 2005  
Refer to: ER2005-0800

Mr. James Bearzi  
NMED – Hazardous Waste Bureau  
2905 Rodeo Park Drive East, Building 1  
Santa Fe, NM 87505-6303



**SUBJECT: SCHEDULE FOR DEFERRED SITES AT TECHNICAL AREA 21**

Dear Mr. Bearzi:

Enclosed please find the schedule for the fieldwork and reporting for the Delta Prime (DP) investigation and corrective action sites and the deferred sites at Technical Area 21 (TA-21). This schedule was requested by Kathryn Chamberlain on October 11, 2005. Also included are the schedules for the decontamination and decommissioning (D&D) of the buildings at TA-21. Five of the deferred sites are associated with the D&D activities at DP West, and two of the deferred sites are associated with the D&D activities at DP East. The schedule illustrates that all field activities and reporting for the deferred sites will be completed by the August 31, 2011, Compliance Order on Consent deadline for submittal of all remedy completion reports in Los Alamos/Pueblo Watershed aggregate areas.

Please let us know if you concur with this proposed schedule. If you have any questions or need additional information, please contact Bill Criswell at (505) 665-5886 (bcriswell@lanl.gov) or Lance Woodworth at (505) 665-5820 (lwoodworth@doeal.gov).

Sincerely,

David McInroy, Deputy Program Director  
Environmental Remediation & Surveillance  
Los Alamos National Laboratory

Sincerely,

David Gregory, Federal Project Director  
Department of Energy  
Los Alamos Site Office



MT/jk

Enclosure: Two hard copies with electronic files—Schedule for the decontamination and decommissioning at Technical Area 21

Cy:(w/enc)

M. Thacker, ENV-ECR, MS M992  
D. Gregory, DOE LASO, MS A316  
L. King, EPA Region 6  
P. Reneau, ENV-ECR, MS M992  
ENV-ECR File, MS M992  
RPF, MS M707

Cy:(w/o enc)

A. Dorries, ENV-ECR, MS M992  
D. McInroy, ENV-ERS, MS M992  
B. Rich, ADTS, MS A104  
L. Woodworth, DOE LASO, MS A316  
D. Pepe, NMED-OB  
IM-9, MS A150

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish					
					FY06	FY07	FY08	FY09	FY10
<b>040 D&amp;D</b>									
<b>13 DP SITE D&amp;D</b>									
<b>II DP INVESTIGATIONS AND CORRECTIVE ACTIONS</b>									
<b>+ OO FIELDWORK AND REPORTING</b>									
		579	02OCT06	13FEB09					
<b>2F D&amp;D - DP WEST</b>									
<b>+ PD TA-21 DP WEST FACILITY D&amp;D</b>									
		967	02OCT06	07SEP10					
<b>+ O1 DEFERRED SITE FIELDWORK\REPORTING 21-022(b)-99</b>									
		367	18MAR09	07SEP10					
<b>+ O2 DEFERRED SITE FIELDWORK\REPORTING C-21-001</b>									
		367	18MAR09	07SEP10					
<b>+ O3 DEFERRED SITE FIELDWORK\REPORTING C-21-006</b>									
		367	18MAR09	07SEP10					
<b>+ O4 DEFERRED SITE FIELDWORK\REPORTING C-21-028(c)</b>									
		245	02OCT06	28SEP07					
<b>+ O5 DEFERRED SITE FIELDWORK\REPORTING C-21-006(e)</b>									
		245	02OCT06	28SEP07					
<b>2G D&amp;D - DP EAST</b>									
<b>+ PY TA-21 DP EAST FACILITY D&amp;D</b>									
		671	01JUN07	25FEB10					
<b>+ O6 DEFERRED SITE FIELDWORK\REPORTING 21-004(b)-99</b>									
		245	27FEB09	25FEB10					
<b>+ O7 DEFERRED SITE FIELDWORK\REPORTING 21-011(b)</b>									
		245	27FEB09	25FEB10					
<b>2H D&amp;D - TSFF</b>									
<b>+ PW TA-21 DP EAST FACILITY TSFF BLDG 209 GROUP 1</b>									
		671	01JUN07	25FEB10					
<b>16 TSTA</b>									
<b>2J D&amp;D - TSTA</b>									
<b>+ PX TA-21 DP EAST FACILITY TSTA BLDG 155 GROUP 1</b>									
		671	01JUN07	25FEB10					

Data Date 01OCT05  
Run Date 24OCT05 13:19

**TA-21  
D&D SITE SCHEDULE**

FY06 Planning Dates  
 Progress Bar