

ST 2004

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

## MONTHLY PROGRESS REPORT For month ending July 31st, 2004

CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.

8/6/04

### ***Tasks Completed:***

- A. Groundwater Monitoring Plan
  - Evaluating Monitoring Wells replacement needs.
  - Performed the QA/QC on the 2<sup>nd</sup> quarter GWMP sampling.
  - Distributed the GWMP semi-annual progress report for the 1<sup>st</sup> and 2<sup>nd</sup> Quarter 2004.
  - Started the GWMP 3<sup>rd</sup> Quarter sampling.
- B. Public Involvement Plan
  -
- C. MW71R Pump and Treat System
  -
- D. Assessment of Aquifer Restoration
  -
- E. Offsite-Containment System
  - The system ran 100.0% of the time and pumped 10,149,600 gallons (average of 226.9 gpm).
- F. Source Containment System
  - In-house (attorney) review of closure plan completed and transmitted to the Melloyes for review, comments and/or approval.
  - The system ran 100.0% of the time and pumped 2,356,030 gallons (average of 52.6 gpm).
- G. Other
  - Continued with the preparation of the Financial Assurance for FY 2005.
  - Completed Budget input for FY 2005

### ***Tasks Planned:***

- H. Groundwater Monitoring Plan
  - Continue the evaluation of Monitoring Wells replacement needs.
  - Continue with the GWMP 3<sup>rd</sup> Quarter sampling. Complete by August 15<sup>th</sup>.

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

I. Public Involvement Plan

- Upon receipt, review EPA/NMED comments on combined 2002-2003 Fact Sheet.

J. MW71R Pump and Treat System

- Review EPA/NMED comments on MW71R Work Plan when received.
- Continue to work on the permits as follows:
  - a. Discharge Permit (DP-1184). Preparation ongoing. Following approval, a water rights application to appropriate groundwater will be obtained. Providing regulatory (EPA/NMED) approval has been received, construction of the remediation measures will proceed.
  - b. Construction Permits – The contractor will acquire these.

K. Assessment of Aquifer Restoration

- A formal request will be submitted to modify the Consent Decree to reflect a due date for the Annual Report as June 1<sup>st</sup>.

L. Offsite-Containment System

-

M. Source Containment System

- A closure plan will be prepared if it is determined that any ponds are to be released.

N. Other

- Complete the preparation of the Financial Assurance for FY 2005.
- Resolve with Carolyn Cooper/Baird Swanson status of MW71R closure plan and Fact sheet comments.

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)  
Mr. John Kieling (NMED: 505-428-2567)

# FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)  
719 599 7960 Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
11/9/04	3	December 2003
1/5/04	4	January 2004
3/8/04	3	February 2004
4/7/04	4	March 2004
4/28/04	2	Annual Report Extension Request.
5/2/04	4	April 2004
5/2/04	7	Fact Sheet for 2002-2003 & Cover letter
6/9/04	4	Monthly Report for May 2004
7/8/04	3	Monthly Report for June 2004
8/6/04	3	Monthly Report for July 2004