



Allen, Pam, NMENV

From: Maestas, Ricardo, NMENV
Sent: Wednesday, November 18, 2015 1:54 PM
To: Allen, Pam, NMENV
Subject: FW: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for May 21, 2015
Attachments: WIPP_Nitrate_Salt_Bearing_Waste_Container_Isolation_Plan_Implementation_Summary_for_5_21_2015.pdf

From: Anthony Stone [<mailto:anthony.stone@cbfo.doe.gov>]
Sent: Thursday, May 21, 2015 10:58 AM
To: Maestas, Ricardo, NMENV; Flynn, Ryan, NMENV; Kendall, Jeff, NMENV; Tongate, Butch, NMENV; Kieling, John, NMENV; Pullen, Steve, NMENV; Hall, Timothy, NMENV; Briley, Siona, NMENV; Holmes, Steve, NMENV; Roberts, Kathryn, NMENV; Smith, Coleman, NMENV; Hower, Jennifer, NMENV; Lauer, Gregory, NMENV; Skibitski, Thomas, NMENV; LucasKamat, Susan, NMENV; Jose Franco; Dana Bryson; George Hellstrom; 'McQuinn, Bob - NWP'; 'Blankenhorn, Jim - NWP'; 'Reynolds, Tammy - NWP'; 'Cook, Dennis - NWP'; Susan McCauslin - WIPPNet; 'Kehrman, Bob'; Wes Mouser; 'Haschets, John - RES'; 'Carlsen, Barry - RES'; 'Guevara, Donna - RES'; 'Pastorello, Linda - RES'; Michelle Navarrete; 'Chavez, Rick - RES'; Lacey Collis; 'Sisk-Scott, Charlotte - WSMS (charlotte.sisk-scott@wipp.ws)'; George Basabilvazo
Subject: RE: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for May 21, 2015

Good Morning All,

Attached is the summary of the May 21, 2015 weekly update on the implementation status of the WIPP Nitrate Salt Bearing Waste Container Isolation Plan. No call required today. The next call will be May 28, 2015. As required by the NMED Letter dated May 20, 2015.

V/R,

Anthony R. Stone
DOE/CBFO-EPD
RCRA Program Manager
575-234-7475
Cell 575-706-5193
Anthony.stone@wipp.ws

CBFO:EPD:AS:MN:15-1488:UFC 5486.00



WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

May 21, 2015

Panel 6 and Panel 7, Room 7

a. Rollback

- Contamination Assessment—This prerequisite is complete and therefore status updates are no longer required.
- Fixing/Decontamination Activities—Decontamination water spraying is continuing to be performed on the ribs, floor and back of Rooms 1 through 6 of Panel 7.

b. Ground Control Status

- This prerequisite is complete and therefore status updates are no longer required.

c. Habitability

- This prerequisite is complete and therefore status updates are no longer required.

d. Drills, Training, Mockups

- A Surface Response Drill was performed on May 13, 2015.

Equipment/Ventilation/Materials

a. Electrical

- Restoration of electrical switch stations in the underground, north of S-1950 drift, is complete.

b. Ventilation

- Air Flow—The underground ventilation system is operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground.

c. Stage Needed Materials in Underground/Closure Installation Progress

- The expedited closure of Panel 6 with the initial closures described in Sections 3.2.2 and 3.3.2 of the Waste Isolation Pilot Plant Nitrate Salt Bearing Waste Container Isolation Plan, Revision 1 is complete.
- The S-2180 (Room 7 of Panel 7) drift bulkhead is staged and installation is in

WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

May 21, 2015

progress.

- The bulkhead and flashing for the S-2520 drift Room 7 of Panel 7 closure is installed.
- The ventilation slider on the exhaust (S-2180) side of Panel 7, Room 7 is closed.

Document Preparation

a. Work Planning

- Work planning documents for installation of Panel 7, Room 7 bulkheads are approved.

b. Safety Basis Documents

- The safety basis document that supports safety basis authorization for Panel 6 initial closure and Panel 7, Room 7 closure is approved.

Summary - Information Requests/Status

None Pending