


United States Government

Department of Energy

**memorandum**Carlsbad Field Office  
Carlsbad, New Mexico 88221

DATE: SEP 10 2015

REPLY TO  
ATTN OF: CBFO:OQA:MPN:SG:15-0882:UFC 2300.00

SUBJECT: Recertification Audit A-16-01 of the AMWTP Transuranic Waste Characterization and Certification Program

TO: Benjamine Roberts, DOE-ID

Please be advised that an audit team from the U.S. Department of Energy (DOE) Carlsbad Field Office (CBFO) will conduct a recertification audit of the Advanced Mixed Waste Treatment Project (AMWTP) at the Energy Drive Facility in Idaho Falls, Idaho, and at the Idaho National Laboratory near Idaho Falls, on October 27–29, 2015.

The AMWTP characterization activities for contact-handled transuranic Summary Category Group (SCG) S3000 homogeneous solids waste and SCG S5000 debris waste will be evaluated during the audit. In addition, the Nondestructive Assay Retrieval Box Assay System (Site Equipment No. Z-212-105) will be evaluated for initial certification for characterization of SCGs S3000 and S5000 wastes.

The audit will be conducted in accordance with the attached audit plan. Representatives from the DOE CBFO and the New Mexico Environment Department may be present to observe the audit. In addition, the U. S. Environmental Protection Agency may conduct an independent inspection of the AMWTP and/or an inspection of the CBFO audit process.

Your representatives are requested to coordinate with the audit team to develop the necessary documentation for the audit team to gain access to the AMWTP facilities, conduct the audit, and have appropriate access to necessary documentation and records. Please provide meeting rooms for the entrance and exit meetings, and work rooms for the audit team and observers. The audit team will need a full set of documentation applicable to the AMWTP characterization activities for waste to be transported to the Waste Isolation Pilot Plant, including procedures.

If you have any questions or comments concerning the audit, please contact me at (575) 234-7483.

Martin P. Navarrete  
Senior Quality Assurance Specialist

Attachments



Mr. Benjamine Roberts

-2-

SEP 10 2015

cc: w/attachments

M. Brown, CBFO	*ED
J. R. Stroble, CBFO	ED
D. Miehl, CBFO	ED
N. Castaneda, CBFO	ED
G. Birge, CBFO	ED
T. Carver, CBFO	ED
H. Cruickshank, CBFO	ED
S. Ross, EM-43	ED
J. Zimmerman, DOE-ID	ED
M. Willcox, DOE-ID	ED
T. Jenkins, DOE-ID	ED
D. Haar, AMWTP	ED
G. Byram, AMWTP	ED
G. Tedford, AMWTP	ED
A. Morse, AMWTP	ED
T. Peake, EPA	ED
L. Bender, EPA	ED
E. Feltcorn, EPA	ED
R. Joglekar, EPA	ED
J. Kieling, NMED	ED
R. Maestas, NMED	ED
S. Holmes, NMED	ED
C. Smith, NMED	ED
V. Daub, CTAC	ED
R. Allen, CTAC	ED
P. Martinez, CTAC	ED
B. Pace, CTAC	ED
C. Castillo, CTAC	ED
D. Harvill, CTAC	ED
G. White, CTAC	ED
Site Documents	ED
CBFO QA File	
CBFO M&RC	

\*ED denotes electronic distribution

## CARLSBAD FIELD OFFICE AUDIT PLAN

**Audit Number:** A-16-01

**Organization:** Advanced Mixed Waste Treatment Project (AMWTP)

**Organizations to be Notified:** Idaho Treatment Group  
New Mexico Environment Department (NMED)  
U.S. Environmental Protection Agency (EPA)

**Date and Location:** October 27–29, 2015  
Idaho National Laboratory (INL), Idaho Falls, Idaho, and the AMWTP Energy Drive Facility, Idaho Falls, Idaho

**Audit Team:**

Martin Navarrete	Management Representative, Carlsbad Field Office (CBFO) Office of Quality Assurance (QA)
Dennis Miehl	CBFO QA Representative
Cindi Castillo	Audit Team Leader, CBFO Technical Assistance Contractor (CTAC)
Tammy Ackman	Auditor, CTAC (VE)
Randall Allen	Auditor, CTAC (Management & Independent Assessments)
Bob Boyko	Auditor, CTAC (NDA)
Harley Kirschenmann	Auditor, CTAC (Organization/QA Program/Graded Approach)
Greg Knox	Auditor, CTAC (C6 QA, Quality Improvement)
Berry Pace	Auditor, CTAC (RTR)
Bob Prentiss	Auditor, CTAC (Procurement and Inspection & Testing)
Charlie Riggs	Auditor, CTAC (C6 QA, Training)
Jim Schuetz	Auditor, CTAC (C6 QA, WWIS/WDS, Software Control & Work Processes)
Judith Stewart	Auditor, CTAC (AK, Waste Certification, Load Management)
Roger Vawter	Auditor, CTAC (Records and Document Control)
Rhett Bradford	Technical Specialist, CTAC (VE)
Dick Blauvelt	Technical Specialist, CTAC (AK, Waste Certification, Load Management)
Paul Gomez	Technical Specialist, CTAC (PL V&V)
Michel Hall	Technical Specialist, CTAC (NDA)
Porf Martinez	Technical Specialist, CTAC (RTR)
Jim Oliver	Technical Specialist, CTAC (NDA)
B. J. Verret	Technical Specialist, CTAC (Container Management, Shipping Documentation, Retrieval Inspection)

**Audit Scope:**

The audit team will evaluate the continued adequacy, implementation, and effectiveness of AMWTP technical and quality assurance (QA) activities related to characterizing contact-handled (CH) transuranic waste. The QA and technical activities implemented at

AMWTP for Summary Category Group (SCG) S3000 homogeneous solids waste and SCG S5000 debris waste will be audited to requirements in the Waste Isolation Pilot Plant (WIPP) Hazardous Waste Facility Permit (HWFP), the *CBFO Quality Assurance Program Document*, and the *Transuranic Waste Acceptance Criteria for the Waste Isolation Pilot Plant*.

In addition, the Nondestructive Assay (NDA) Retrieval Box Assay System (RBAS) will be evaluated for initial certification for characterization of SCG S3000 and SCG S5000 wastes. The audit team will evaluate the system and batch data reports generated, as well as assess the process to allow the assembly of CH waste payloads to include some compacted containers (pucks) that cannot be directly measured under AMWTP's currently approved program.

**Activities to be Audited:**

The following general areas from Attachment C6, Section C6-3, of the WIPP HWFP will be audited:

- Results of Previous Audits
- Changes in Programs or Operations
- New Programs or Activities Being Implemented
- Changes in Key Personnel

**QA Activities/Processes:**

- Organization/QA Program Implementation & Graded Approach
- Personnel Qualification and Training
- Quality Improvement (nonconformance reporting and corrective action)
- Document Control
- Records
- Work Processes
- Procurement
- Inspection and Testing (control of measurement and test equipment for data collection)
- Assessments
- Container Management
- Software Control

**Technical Elements:**

- Acceptable Knowledge (AK), including waste certification (i.e., Waste Stream Profile Forms)
- Project-Level Data Validation and Verification (PL V&V)
- Real-time Radiography (RTR)
- Visual Examination (VE)
- Nondestructive Assay (NDA), including the initial certification of RBAS
- WIPP Waste Information System/Waste Data System (WWIS/WDS)
- Load Management

For additional details, see the attached Processes and Equipment to be Reviewed During Audit A-16-01 of AMWTP.

**Governing Documents/Requirements:**

Evaluation of adequacy of AMWTP documents will be based on the current revisions of the following documents:

- *CBFO Quality Assurance Program Document*, DOE/CBFO-94-1012
- Waste Isolation Pilot Plant Hazardous Waste Facility Permit NM4890139088-TSDF
- *Transuranic Waste Acceptance Criteria for the Waste Isolation Pilot Plant*, DOE/WIPP-02-3122

Programmatic and technical checklists will be developed from the current revisions of the following documents:

- *AMWTP Certification Plan for INL Transuranic Waste*, MP-TRUW-8.1
- *AMWTP Quality Assurance Project Plan*, MP-TRUW-8.2
- Related AMWTP QA and technical implementing procedures

**Schedule of Audit Activities:**

A pre-audit conference is scheduled for 8:30 a.m., Tuesday, October 27, 2015, at the Engineering Research Office Building (EROB) Facility, Conference Room 159, in Idaho Falls, Idaho. The EROB is located adjacent to the AMWTP Energy Drive Facility (EDF) where the audit will be conducted.

Audit team caucuses will be held at 3:30 p.m., Tuesday and Wednesday, October 27 and 28, 2015, and at 1:00 p.m. on Thursday, October 29, 2015, at the EDF, Room 116. In order to maintain independence of audit activities, all caucus meetings are limited to only the audit team, CBFO QA management, and Observers from DOE-HQ, NMED, and EPA.

The audit team leader will meet with DOE-ID and AMWTP management (if needed) to discuss audit concerns and audit progress at 8:30 a.m., Wednesday and Thursday, October 28 and 29, 2015, at the EDF, Room 116.

A post-audit conference is scheduled for 3:00 p.m., Thursday, October 29, 2015, at the EDF, Room 116.

Any changes to meeting locations will be identified on the daily audit schedule.

Approved By: Cindi Castillo  
Cindi Castillo, CTAC  
Audit Team Leader

Date: 9/8/15

Approved By: Michael R. Brown  
Michael R. Brown, CBFO  
Director, Office of Quality Assurance

Date: 9/9/2015

## Processes and Equipment to be Reviewed During Audit A-16-01 of AMWTP

WIPP #	Site Equipment #	Process/Equipment Description	Components	Software	NDA Calibrated Range, Operating Range and TMU
<b>AMWTP New Processes or Equipment</b>					
9RBAS1	Z-212-105	Retrieval Box Assay System (RBAS)  BAS-105- PDP Registration #AM05/AMN5 Method described in INST-OI-15	<ul style="list-style-type: none"> <li>• Broad Energy Germanium (BEGe) gamma detectors</li> <li>• 84 six foot helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential die-away modality</li> <li>• Eu-152 Source Gamma check source</li> <li>• 14 MeV neutron generator</li> <li>• 4 Flux monitor assemblies</li> </ul>	<ul style="list-style-type: none"> <li>• PSC RBAS.exe</li> <li>• PSC RWARS software package</li> </ul>	The calibration of the RBAS was verified and documented in PSC-5431-CCR-001, Calibration Confirmation Report. The determination of total measurement uncertainty (TMU) for the RBAS unit is documented BII-5112-TMU-001, AMWTP Retrieval Box Assay System Total Measurement Uncertainty Report.
<b>AMWTP Previously Certified Processes or Equipment</b>					
<b>NONDESTRUCTIVE ASSAY</b>					
9DA1	Z-211-102	Canberra Integrated Waste Assay System (IWAS) for assay and isotopics on 55-gallon and 83/85-gallon drums  DAS -102 - PDP Registration # AM01/AMN1 Method described in procedure INST-OI-14	<ul style="list-style-type: none"> <li>• Broad Energy Germanium (BEGe) gamma detectors</li> <li>• 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential die-away modality</li> <li>• Cf-252/Cs-137 Add-A-Source (AAS) correction source</li> <li>• 14 MeV neutron generator</li> <li>• Fast Neutron Detector Packs (FNDP)</li> </ul>	<ul style="list-style-type: none"> <li>• NDA 2000</li> <li>• Canberra's Genie 2000</li> <li>• Multi-Group Analysis (MGA)</li> <li>• Multi-Group Analysis-Uranium (MGA-U)</li> </ul>	The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054.  The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035, Calibration Verification and Confirmation Procedure for the IWAS at AMWTP.

WIPP #	Site Equipment #	Process/Equipment Description	Components	Software	NDA Calibrated Range, Operating Range and TMU
					The determination of TMU for the IWAS unit is documented in CI-IDA-NDA-0055, Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems, Revision 1, July 30, 2003.
9DA2	Z-211-103	Canberra Integrated Waste Assay System (IWAS) for assay and isotopics on 55-gallon and 83/85-gallon drums  DAS-103 - PDP Registration # AM02/AMN2 Method described in procedure INST-OI-14	<ul style="list-style-type: none"> <li>• Broad Energy Germanium (BEGe) gamma detectors</li> <li>• 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential die-away modality</li> <li>• Cf-252/Cs-137 Add-A-Source (AAS) correction source</li> <li>• 14 MeV neutron generator</li> <li>• Fast Neutron Detector Packs (FNDP)</li> </ul>	<ul style="list-style-type: none"> <li>• NDA 2000</li> <li>• Canberra's Genie 2000</li> <li>• Multi-Group Analysis (MGA)</li> <li>• Multi-Group Analysis-Uranium (MGA-U)</li> </ul>	<p>The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054.</p> <p>The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035, Calibration Verification and Confirmation Procedure for the IWAS at AMWTP.</p> <p>The determination of TMU for the IWAS unit is documented in CI-IDA-NDA-0055, Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems, Revision 1, July 30, 2003.</p>
9DA3	Z-390-100	Canberra Integrated Waste Assay System (IWAS) - DAS3 – 55-gallon drums  DAS-100 – PDP Registration # AM03/AMN3 Method described in INST-FOI-01	<ul style="list-style-type: none"> <li>• Broad Energy Germanium (BEGe) gamma detectors</li> <li>• 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential die-away modality</li> <li>• Cf-252/Cs-137 Add-A-Source (AAS) correction source</li> <li>• 14 MeV neutron generator</li> <li>• Fast Neutron Detector Packs (FNDP)</li> </ul>	<ul style="list-style-type: none"> <li>• NDA 2000</li> <li>• Canberra's Genie 2000</li> <li>• Multi-Group Analysis (MGA)</li> <li>• Multi-Group Analysis-Uranium (MGA-U)</li> </ul>	<p>The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054.</p> <p>The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035, Calibration Verification and Confirmation Procedure for the IWAS at AMWTP.</p>

WIPP #	Site Equipment #	Process/Equipment Description	Components	Software	NDA Calibrated Range, Operating Range and TMU
					The determination of TMU for the IWAS unit is documented in CI-IDA-NDA-0055, Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems, Revision 1, July 30, 2003.
9DA4	Z-390-101	Canberra Integrated Waste Assay System (IWAS) - DAS4 – 55-gallon drums  DAS-101 – PDP Registration # AM04/AMN4 Method described in INST-FOI-01	<ul style="list-style-type: none"> <li>• Broad Energy Germanium (BEGe) gamma detectors</li> <li>• 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential die-away modality</li> <li>• Cf-252/Cs-137 Add-A-Source (AAS) correction source</li> <li>• 14 MeV neutron generator</li> <li>• Fast Neutron Detector Packs (FNDP)</li> </ul>	<ul style="list-style-type: none"> <li>• NDA 2000</li> <li>• Canberra's Genie 2000</li> <li>• Multi-Group Analysis (MGA)</li> <li>• Multi-Group Analysis-Uranium (MGA-U)</li> </ul>	<p>The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054.</p> <p>The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035, Calibration Verification and Confirmation Procedure for the IWAS at AMWTP. The determination of TMU for the IWAS unit is documented in CI-IDA-NDA-0055, Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems, Revision 1, July 30, 2003.</p>
<b>NON-DESTRUCTIVE EXAMINATION</b>					
9RR1	Z-213-101	Real-Time Radiography System Method described in procedure INST-OI-12	RTR System	Waste Tracking System (WTS)	N/A
9RR2	Z-213-106	Real-Time Radiography System Method described in procedure INST-OI-12	RTR System	Waste Tracking System (WTS)	N/A
9RR3	RTR-RTR-1001	Real-Time Radiography System Method described in procedure INST-OI-12	RTR System	Waste Tracking System (WTS)	N/A

WIPP #	Site Equipment #	Process/Equipment Description	Components	Software	NDA Calibrated Range, Operating Range and TMU
<b>VISUAL EXAMINATION</b>					
9VE2	N/A	Visual Examination (in lieu of RTR) (VEC) Method described in INST-OI-34	N/A	Waste Tracking System (WTS)	N/A
9VE3	N/A	Newly Generated Waste Visual Examination Closure (VNC) Method described in INST-OI-34	N/A	Waste Tracking System (WTS)	N/A
9VE5	N/A	Visual Examination (in lieu of RTR) (VEC) Method described in INST-FOI-17	N/A	Waste Tracking System (WTS)	N/A
9VE6	N/A	Newly Generated Waste Visual Examination Closure (VNC) Method described in INST-FOI-17	N/A	Waste Tracking System (WTS)	N/A
9VE7	N/A	Box Line Visual Examination (VEB) – Box to drum repackaging Method described in INST-FOI-17	N/A	Waste Tracking System (WTS)	N/A
9VE8	N/A	Box Line Visual Examination (VEB) – Drum to new drum repackaging Method described in INST-FOI-17	N/A	Waste Tracking System (WTS)	N/A
9VE10	N/A	Box Line Visual Examination (VEB) – Drum to new drum repackaging Method described in INST-OI-34	N/A	Waste Tracking System (WTS)	N/A

<b>AMWTP DEACTIVATED EQUIPMENT AND PROCESS LIST</b>			
<b>WIPP #</b>	<b>Site Equipment #</b>	<b>Equipment Description</b>	<b>Date Deactivated</b>
<b>HEADSPACE GAS</b>			
9HG1	Z-220-001A	Nuclear Filter Technology Drum Vent System – Mass Spectrometer, Unit A	8/6/06
9HG2	Z-220-001B	Nuclear Filter Technology Drum Vent System – Mass Spectrometer, Unit B	8/6/06
9HG3	Z-220-001C	Nuclear Filter Technology Drum Vent System – Mass Spectrometer, Unit C	8/6/06
9HG7	Z-221-001D	Consonant Technology Inc. (CTI) –Gas Chromatography/Mass Spectrometry (GC/MS) System	Used for spare parts
9HG6	Z-221-001C	Consonant Technology Inc. (CTI) –Gas Chromatography/Mass Spectrometry (GC/MS) System	4/08
9HG5	Z-221-001B	Consonant Technology Inc. (CTI) –Gas Chromatography/Mass Spectrometry (GC/MS) System	4/08
9HG4	Z-221-001-A	Consonant Technology Inc. (CTI) –Gas Chromatography/Mass Spectrometry (GC/MS) System	3/13
<b>Solids Sampling</b>			
9DC1	Z-250-802	Drum Coring and Sample Collection Glove Box	3/13
<b>VISUAL EXAMINATION</b>			
9VE9	N/A	Box Line Visual Examination (VEB) – Box to Drum Repackaging	Expired in WDS February 23, 2011
9VE11	N/A	Sludge Visual Examination Closure (VSC) – S3000 to a new container Method described in INST-FOI-22	2/12