

Department of Energy

Carlsbad Field Office
P. O. Box 3090
Carlsbad, New Mexico 88221
NOV 1 0 2016



RECEIVED

Mr. John E. Kieling, Chief Hazardous Waste Bureau New Mexico Environment Department 2905 Rodeo Park Drive East, Building 1 Santa Fe. NM 87505-6303

NMED Hazardous Waste Bureau

Subject:

Transmittal of Audit Plan and Notification of Assigned Auditors for CBFO

Audit A-17-04 of the Advanced Mixed Waste Treatment Project

Dear Mr. Kieling:

This letter transmits the audit plan for Carlsbad Field Office (CBFO) Recertification Audit A-17-04 of the Advanced Mixed Waste Treatment Project at the Idaho National Laboratory (INL) for transuranic waste characterization activities. The audit will be conducted as required by the Waste Isolation Pilot Plant Hazardous Waste Facility Permit, and will be held at the Sawtelle Street Facility, 1580 Sawtelle Street, Idaho Falls, ID 83402, and at the INL Site, December 12 – 16, 2016. The audit plan identifies the audit team members, as required by the Permit.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision according to a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for knowing violations.

Please contact CBFO Office of Quality Assurance Senior Quality Assurance Specialist, Mr. Martin P. Navarrete, at (575) 234-7483 should you have any questions concerning this notification.

Sincerely,

Toll have

Todd Shrader, Manager Carlsbad Field Office

Enclosure



cc: w/enclosure	
S. Ross, EM-3.113	*ED
S. Dunagan, CBFO	ED
J. Carswell, CBFO	ED
M. Brown, CBFO	ED
D. Miehls, CBFO	ED
M. Navarrete, CBFO	ED
J.R. Stroble, CBFO	ED
G. Basabilvazo, CBFO	ED
N. Castaneda, CBFO	ED
G. Birge, CBFO	ED
T. Carver, CBFO	ED
H. Cruickshank, CBFO	ED
R. Maestas, NMED	ED
D. Biswell, NMED	ED
V. Daub, CTAC	ED
P. Martinez, CTAC	ED
C. Castillo, CTAC	ED
M. Leroch, CTAC	ED
G. Knox, CTAC	ED
D. Harvill, CTAC	ED
G. White, CTAC	ED
J. Vernon, CTAC	ED
A. Urquidez, RES	ED
CBFO QA File	
CBFO M&RC	

*ED denotes electronic distribution

CARLSBAD FIELD OFFICE AUDIT PLAN

Audit Number:

A-17-04

Organization:

Advanced Mixed Waste Treatment Project (AMWTP)

Organizations

Fluor Idaho

to be Notified:

New Mexico Environment Department U.S. Environmental Protection Agency Defense Nuclear Facilities Safety Board

Date and

December 12 – 16, 2016

Location:

Idaho National Laboratory (INL), Idaho Falls, Idaho, and the

AMWTP Sawtelle St. Facility, Idaho Falls, Idaho.

Audit Team:

Martin Navarrete

Management Representative, Carlsbad Field

Office (CBFO) Office of Quality Assurance

(QA)

Dennis Miehls

CBFO QA Representative

Greg Knox Audit Team Leader, CBFO Technical

Assistance Contractor (CTAC)

Jim Vernon

Audit Team Leader-in-training, CTAC (C6

QA, WWISWDS, Software Control)

Porf Martinez

Auditor, CTAC (Organization/QA Program)

Harley Kirschenmann Cindi Castillo Charlie Piggs Auditor, CTAC (AK)
Auditor, CTAC (VE)

Charlie Riggs Auditor, CTAC (RTR)
Jack Walsh Auditor, CTAC (NDA)

Roger Vawter Auditor, CTAC (NDA)

Auditor, CTAC (NDA)

Roger Vawter Auditor, CTAC (C6 QA, Quality Improvement,

Inspection & Testing, Audits/Assessments

Procurement, Work Processes)

Kathy Hood Auditor, CTAC (C6 QA, Records,

Documents, Training)

Ricardo Chavez John Fernandez Auditor-in-training, CTAC Auditor-in-training, CTAC

Paul Gomez
Dick Blauvelt (telecon.)

Technical Specialist, CTAC (PL V&V)
Technical Specialist, CTAC (AK, Waste

Certification, Load Management)
Technical Specialist, CTAC (AK)

Randy Fitzgerald Tech
Rhett Bradford Tech
Prissy Yanez Tech
Jim Oliver Tech
B.J. Verret Tech

Technical Specialist, CTAC (VE)
Technical Specialist, CTAC (RTR)
Technical Specialist, CTAC (NDA)
Technical Specialist, CTAC (Container

Management Shipping Documentation,

Retrieval Inspection)

Audit Scope:

The audit team will evaluate the continued adequacy, implementation, and

effectiveness of the AMWTP technical and QA activities performed for characterizing contact-handled transuranic waste. The QA and technical activities implemented at AMWTP for contact-handled (CH) Summary Category Group (SCG) S3000 homogeneous solids waste and CH SCG S5000 debris waste will be audited to requirements in the Waste Isolation Pilot Plant (WIPP) Hazardous Waste Facility Permit (HWFP), the CBFO Quality Assurance Program Document, and the Transuranic Waste Acceptance Criteria for the Waste Isolation Pilot Plant. The specific items to be audited are listed below.

Activities to be Audited:

The following general areas from Attachment C6, Section C6-3, of the WIPP HWFP will be audited:

Results of Previous Audits Changes in Programs or Operations New Programs or Activities Being Implemented Changes in Key Personnel

The following QA processes will be audited:

Organization/QA Program Implementation

Personnel Qualification and Training

Quality Improvement (nonconformance reporting and corrective action)

Document Control

Records

Work Processes

Procurement

Inspection and Testing (control of measurement and test equipment for data collection)

Audits/Assessments

Container Management

Software Control

The following waste characterization technical elements will be audited:

Acceptable Knowledge (AK), including waste certification (i.e., Waste Stream Profile Forms)

Project-Level Data Validation and Verification (PL V&V)

Real-time Radiography (RTR)

Visual Examination (VE)

Nondestructive Assay (NDA)

WIPP Waste Information System/Waste Data System (WWIS/WDS)

Load Management

For additional details, see the attached Processes and Equipment to be reviewed during Audit A-17-04 of AMWTP.

Governing Documents/Requirements:

Evaluation of adequacy of AMWTP documents will be based on the current revisions of the following documents:

- CBFO Quality Assurance Program Document, DOE/CBFO-94-1012
- Waste Isolation Pilot Plant Hazardous Waste Facility Permit NM4890139088-TSDF
- Transuranic Waste Acceptance Criteria for the Waste Isolation Pilot Plant, DOE/WIPP-02-3122

Programmatic and technical checklists will be developed from the current revisions of the following documents:

- AMWTP Certification Plan for INL Contact-Handled Transuranic Waste, MP-TRUW-8.1 (Fluor Idaho PLN-5198)
- AMWTP Quality Assurance Project Plan, MP-TRUW-8.2 (Fluor Idaho PLN 5199)
- Related AMWTP QA and technical implementing procedures

Schedule of Audit Activities:

A pre-audit conference is scheduled for 8:30 a.m., Monday, December 12, 2016, in the AMWTP Sawtelle St. Facility, Idaho Falls, Idaho.

Audit team caucuses will be held at 3:30 p.m., Monday, December 12, through Thursday, December 15, 2016, and at 1:00 p.m. on Friday, December 16, 2016.

The audit team leader will meet with AMWTP management (if needed) to discuss audit concerns and audit progress at 8:30 a.m., Tuesday, December 13 through Friday, December 16, 2016, location TBD.

A post-audit conference is scheduled for 3:00 p.m., Friday, December 16, 2016, in the AMWTP Sawtelle St. Facility, Idaho Falls, Idaho.

All meeting locations will be identified on the daily audit schedule.

Approved By: ______ Date: 9Nau2

Audit Team Leader

Approved By: 11/9/2016

Michael R. Brown, Director

CBFO Office of Quality Assurance

Processes and Equipment to be Reviewed During Audit A-17-04 of AMWTP

WIPP #	Site Equipment #	Process/Equipment Description	Components	Software	NDA Calibrated Range, Operating Range and TMU
		AMWTP New Pro	cesses or Equipment		
9WAGSI	WAGS-610	Waste Assay Gamma Spectrometer (WAGS) WAGS- PDP Registration #AM07/AMG2 Method described in INST-01-123 (TPR-8093)	Broad Energy Germanium (BEGe) gamma detectors Barium Transmission Source	NDA 2000 Canberra's Genie 2000 Multi-Group Analysis (MGA) Multi-Group Analysis-Uranium (MGA-U)	The calibration of the WAGS was verified and documented in CCP-INL-WAGS-001 and CCP-INL-WAGS-003, Waste Assay Gamma Spectrometer (WAGS) Calibration, Confirmation, and Verification Reports, The determination of TMU for the WAGS is documented CCP-INL-WAGS -002, Total Measurement Uncertainty for the WAGS System
9SGRS I	SGRS-610	SWEPP Gamma-Ray Spectrometer (SRGS) SGRS- PDP Registration # AM06/AMG1 Method described in INST-01-122 (tPR-8092)	Broad Energy Germanium (BEGe) gamma detectors	NDA 2000 Canberra's Genie 2000 Multi-Group Analysis (MGA) Multi-Group Analysis-Uranium (MGA-U)	The calibration of the WAGS was verified and documented in CCP-INL- SGRS-001 SWEPP Gamma-Ray Spectromete (SGRS) Calibration, Confirmation, and Verification Report, The determination of TMU for the SGRS is documented CCP-INL- SGRS-002, Total Measurement Uncertainty for the SGRS System
9VEI2	N/A	Visual Examination: ARP Packaging Stations (VEA and VEP) Method described in INST-TRUW-8.13.4 (TPR-7997)	NA	Waste Tracking System (WTS)	N/A

WIPP #	Site Equipment #	Process/Equipment Description	Components	Software	NDA Calibrated Range, Operating Range and TMU
	<u> </u>	AMWTP Previously Certi	fied Processes or Equ	ipment	
NONDES	STRUCTIVE AS	SSAY			
9DA1	Z-211-102	Canberra Integrated Waste Assay System (IWAS) for assay and isotopics on 55-gallon and 83/85-gallon drums DAS -102 - PDP Registration # AM01/AMN1 Method described in procedure INST-OI-14 (TPR-8094)	Broad Energy Germanium (BEGe) gamma detectors 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential dieaway modality Cf-252/Cs-137 Add-A-Source (AAS) correction source 14 MeV neutron generator Fast Neutron Detector Packs (FNDP)	NDA 2000 Canberra's Genie 2000 Multi-Group Analysis (MGA) Multi-Group Analysis-Uranium (MGA-U)	The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054 The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035. Calibration Verification and Confirmation Procedure for the IWAS at AMWTP The determination of TMU for the IWAS unit is documented in CI-IDA-NDA-0055, Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems, Revision 1, July 30, 2003.
9DA2	Z-211-103	Canberra Integrated Waste Assay System (IWAS) for assay and isotopics on 55-gallon and 83/85-gallon drums DAS-103 - PDP Registration # AM02/AMN2 Method described in procedure INST-OI-14 (TPR-8094)	Broad Energy Germanium (BEGe) gamma detectors 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential dieaway modality Cf-252/Cs-137 Add-A-Source (AAS) correction source 14 MeV neutron generator Fast Neutron Detector Packs (FNDP)	NDA 2000 Canberra's Genie 2000 Multi-Group Analysis (MGA) Multi-Group Analysis-Uranium (MGA-U)	The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054 The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035. Calibration Verification and Confirmation Procedure for the IWAS at AMWTP The determination of TMU for the IWAS unit is

WIPP #	Site Equipment #	Process/Equipment Description	Components	Software	NDA Calibrated Range, Operating Range and TMU
					documented in CI-IDA-NDA- 0055, "Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems", Revision 1, July 30, 2003.

NOND	STRUCTIVE A	ASSAY (continued)			
9DA3	Z-390-100	Canberra Integrated Waste Assay System (IWAS) - DAS3 – 55 gallon drums DAS-100 – PDP Registration # AM03/AMN3 Method described in INST-FOI-01 (TPR-8025)	Broad Energy Germanium (BEGe) gamma detectors 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential dieaway modality Cf-252/Cs-137 Add-A-Source (AAS) correction source 14 MeV neutron generator Fast Neutron Detector Packs (FNDP)	NDA 2000 Canberra's Genie 2000 Multi-Group Analysis (MGA) Multi-Group Analysis-Uranium (MGA-U)	The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054 The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035. Calibration Verification and Confirmation Procedure for the IWAS at AMWTP
					The determination of TMU for the IWAS unit is documented in CI-IDA-NDA-0055, Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems, Revision 1, July 30, 2003.

9DA4	Z-390-101	Canberra Integrated Waste Assay System (IWAS) - DAS4 – 55 gallon drums DAS-101 – PDP Registration # AM04/AMN4 Method described in INST-FOI-01 (TPR-8025)	Broad Energy Germanium (BEGe) gamma detectors 122 helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential die-	NDA 2000 Canberra's Genie 2000 Multi-Group Analysis (MGA) Multi-Group Analysis-	The calibration of IWAS system was verified and documented in the site acceptance reports CI-IDA-NDA-0051 through CI-IDA-NDA-0054
			away modality Cf-252/Cs-137 Add-A-Source (AAS) correction source 14 MeV neutron generator Fast Neutron Detector Packs (FNDP)	Uranium (MGA-U)	The calibration of the IWAS was verified and documented in CI-IDA-NDA-0035. Calibration Verification and Confirmation Procedure for the IWAS at AMWTP The determination of TMU for the IWAS unit is documented in CI-IDA-NDA-0055, Total Measurement Uncertainty for the AMWTP Integrated Waste Assay Systems, Revision 1,
9RBAS1	Z-212-105	Retrieval Box Assay System (RBAS) BAS-105- PDP Registration #AM05/AMN5 Method described in INST-OI-15 (TPR -8095)	Broad Energy Germanium (BEGe) gamma detectors 84 six foot helium-3 tubes used in passive neutron coincidence counting modality and the active neutron differential die-away modality Eu-152 Source Gamma check source 14 MeV neutron generator 4 Flux monitor assemblies	PSC RBAS.exe PSC RWARS software package	July 30, 2003. The calibration of the RBAS was verified and documented in PSC-5431-CCR-001, Calibration Confirmation Report. The determination of TMU for the RBAS unit is documented BII-5112-TMU-001, AMWTP Retrieval Box Assay System Total Measurement Uncertainty Report.
NON-DE	STRUCTIVE EX	XAMINATION			
9RR1	Z-213-101	Real-Time Radiography System Method described in INST-OI-12 (TPR-8089)	RTR System	Waste Tracking System (WTS)	N/A
9RR2	Z-213-106	Real-Time Radiography System Method described in procedure INST-OI-12 (TPR- 8089)	RTR System	Waste Tracking System (WTS)	N/A
9RR3	RTR-RTR-1001	Real-Time Radiography System Method described in procedure IINST-OI-12 (TPR- 8089)	RTR System	Waste Tracking System (WTS)	N/A

VISUAL	VISUAL EXAMINATION					
9VE2	N/A	Visual Examination (in lieu of RTR) (VEC) Method described in INST-OI-34 (TPR-8103)	N/A	Waste Tracking System (WTS)	N/A	
9VE3	N/A	Newly Generated Waste Visual Examination Closure (VNC) Method described in INST-OI-34 (TPR-8103)	N/A	Waste Tracking System (WTS)	N/A	
9VE5	N/A	Visual Examination (in lieu of RTR) (VEC) Method described in INST-FOI-17 (TPR-8041)	N/A	Waste Tracking System (WTS)	N/A	
9VE6	N/A	Newly Generated Waste Visual Examination Closure (VNC) Method described in INST-FOI-17 (TPR-8041)	N/A	Waste Tracking System (WTS)	N/A	
9VE7	N/A	Box Line Visual Examination (VEB) – Box to drum repackaging Method described in INST-FOI-17 (TPR-8041)	N/A	Waste Tracking System (WTS)	N/A	
9VE8	N/A	Box Line Visual Examination (VEB) – Drum to new drum repackaging Method described in INST-FOI-17 (TPR-8041)	N/A	Waste Tracking System (WTS)	N/A	
9VE10	N/A	Box Line Visual Examination (VEB) – Drum to new drum repackaging Method described in INST-OI-34 (TPR-8103)	N/A	Waste Tracking System (WTS)	N/A	

	AMWTP DEACTIVATED EQUIPMENT and Process LIST				
WIPP #	Site Equipment #	Equipment Description	Date Deactivated		
HEADSP	ACE GAS		-		
9HG1	Z-220-001A	Nuclear Filter Technology Drum Vent System - Mass Spectrometer, Unit A	8/6/06		
9HG2	Z-220-001B	Nuclear Filter Technology Drum Vent System – Mass Spectrometer, Unit B	8/6/06		
9HG3	Z-220-001C	Nuclear Filter Technology Drum Vent System - Mass Spectrometer, Unit C	8/6/06		
9HG7	Z-221-001D	Consonant Technology Inc. (CTI) –Gas Chromatography/Mass Spectrometry (GC/MS) System	Used for spare parts		
9HG6	Z-221-001C	Consonant Technology Inc. (CTI) -Gas Chromatography/Mass Spectrometry (GC/MS) System	4/08		
9HG5	Z-221-001B	Consonant Technology Inc. (CTI) -Gas Chromatography/Mass Spectrometry (GC/MS) System	4/08		
9HG4	Z-221-001-A	Consonant Technology Inc. (CTI) -Gas Chromatography/Mass Spectrometry (GC/MS) System	3/13		
Solids Sa	ampling				
9DC1	Z-250-802	Drum Coring and Sample Collection Glove Box	3/13		
VISUAL E	EXAMINATION				
9VE9	N/A	Box Line Visual Examination (VEB) – Box to Drum Repackaging	Expired in WDS February 23, 2011		
9VE11	N/A	Sludge Visual Examination Closure (VSC) – S3000 to a new container Method described in INST-FOI-22	2/12		