




DEPARTMENT OF THE AIR FORCE

HEADQUARTERS 49TH FIGHTER WING (ACC)
HOLLOMAN AIR FORCE BASE, NEW MEXICO

01 AUG 1996

MEMORANDUM FOR NEW MEXICO ENVIRONMENT DEPARTMENT

Attn: Steve Pullen
Hazardous & Radioactive Materials Bureau
P.O. Box 26110
Santa Fe, NM 87502



FROM: 49 CES/CEV
550 Tabosa Avenue
Holloman AFB, NM 88330-8458

SUBJECT: Hazardous and Solid Waste Amendment (HSWA) Quarterly Report (Apr-Jun 96)

1. In accordance with Module IV, Section E of Holloman AFB's HSWA permit, attached please find the Apr-Jun 96 Quarterly Report.
2. If you have any questions, please contact Warren Neff at (505) 475-5395.

Howard E. Moffatt
HOWARD E. MOFFATT
Deputy Base Civil Engineer

Attachment:
HSWA Quarterly Report

cc: w/Atch

Mr Rich Mayer
US Environmental Protection Agency, Region 6
Hazardous Waste Management Division
1445 Ross Ave
Dallas, TX 75202-2733

Ms Barbara Hoditschek
New Mexico Environment Department
Hazardous & Radioactive Materials Bureau
P.O. Box 26110
Santa Fe, NM 87502

Mr David Morgan
New Mexico Environment Department
Groundwater Protection & Remediation Bureau
1190 St Francis Dr
Santa Fe, NM 87502

Mr Ron Kern
New Mexico Environment Department
Hazardous & Radioactive Materials Bureau
P.O. Box 26110
Santa Fe, NM 87502

HOLLOMAN AIR FORCE BASE, NM

HAZARDOUS AND SOLID WASTE AMENDMENT

QUARTERLY REPORT

APR-JUN 96

ATCH 1

I. INTRODUCTION

A. Pursuant to the Solid Waste Disposal Act, as amended by the Resource Conservation and Recovery Act (RCRA), as amended by the RCRA Statute (42 U.S.C. 6701, et seq.), as amended by the Hazardous and Solid Waste Amendments of 1984 (HSWA), a permit has been issued to Holloman AFB to operate a hazardous waste disposal facility.

B. This Quarterly Report is consistent with the terms and conditions of the permit found under Module IV, Section E.

II. DESCRIPTION OF WORK COMPLETED.

A. The following is a list of solid waste management units (SWMUs) and Installation Restoration Program (IRP) sites investigated under the IRP program. Also listed are the site descriptions and status as of this quarter.

SUMMARY OF HOLLOMAN AFB IRP/SWMU SITES

IRP/ SWMU #	Site Description	Material Disposed	Dates of Operation	Status
1/106	Main Base Landfill	Construction rubble, small quantities of solvents, waste oil, and pesticides	1958-Present	SC/LTM
2/AOC-T	POL Spill Site No. 1	JP-4 and other fuels	1960-1970s	LTO
3/114	POL Tank Sludge Burial Site	Sludges, rags, iron fragments	1955-1975	SC
4/102	Acid Trailer Burial Site	Acid trailer, lab equipment, bottles, spent rockets	1958	SC
5/AOC-T	POL Spill Site No. 2	JP-4	1978	LTO
6/AOC-R	Fuel Line Spill Site No. 2	JP-4	1979	SC
7/110	Rubble Disposal Site	Wood, nails, sheet metal	1965 - Present	SC
8/82	Refuse Collection Truck Washrack	Pesticides	1970s	RA
9/42	POL Drum Storage/Spill Area	Waste oils, solvents, hydraulic fluid, fuels	1965-1980	SC
10/101,109	Old Main Base Landfill	Domestic waste, incinerator ash, solvents, waste oil	1942-1958	SC/LTM
11/107	Main Base Electrical Substation	PCBs	Unknown-1979	SC
12/AOC-K	Fuel Line Spill Site No. 1	JP-4	1975	SC

IRP/ SWMU #	Site Description	Material Disposed	Dates of Operation	Status
13/AOC-J	Sodium Arsenite Spill Site	Sodium Arsenite	1979	SC
14/197	Former Entomology Shop	Pesticides	1968-1977	RA
15/80	Refrigeration/Heat Shop Washrack	Sulfuric Acid	1971-1981	SC
16/132,118 AOC-A	Existing Entomology Shop	Pesticides	1977-Present	IRA
17/AOC-Q	BX Service Station Fuel Leak	Gasoline	1950s-Present	LTO
18/AOC-H	Chromic Acid Spill Site	Chromic Acid	1970s	SC
19/105	Golf Course Landfill	Grass clippings, rodenticides	1968-1978	SC/LTM
20/113A	WWTP Grit Burial Site	Sludge from grit chamber	1947-Present	SC
21/116	West Area Landfill No. 2	Paper bags, boxes, boards	1970-1977	SC/LTM
22/115	West Area Landfill No. 1	Plastic sheets, boxes, cans	1974-1978	SC/LTM
23/108	MOBSS Landfill	Diazinon, dibromochloromethane, construction debris, drums, buckets	1976-1979	SC/LTM
24/134	Former Equipment Maint. Area	Cleaners, waste solvents, oils	1959-1970	RI/FS
25/166	Possible Drainage Lagoon Disposal Site	Pesticides, HTH, solvents	1977	SC
26/AOC-D	Possible Missile Fuel Spill Site	Waste fuels	1976	SC
27/141	Pad 9 Washrack Area	Radioactive Materials	1940s	PA/SI
28/212	Former North Area Washrack	Oils, detergents, fuels	1950s	SC
29/104	Former Army Landfill	Spent munitions and missiles	1950s-1975	RI/FS
30/113B	Grease Trap Disposal Pits	Wastes from grease trap	1959-Present	SC/LTM
31/170,171, 127,135,39	Fire Department Training Area	Waste oils, solvents, fuels	Unknown-1990	RD/IRA
32/PRI-A	Sewer line from Primate Research Lab	Carbon-14, iodine, tritium, solvents	1960s-1981	SC
33/113B	Cooking Grease Disposal Pits	Cooking grease	Unknown- Present	SC/LTM
34	Spent Munitions Burial Site	Spent munitions	Unknown	SC

IRP/ SWMU #	Site Description	Material Disposed	Dates of Operation	Status
35/PRI-5	Spent Solvent Disposal Area	Radioactive tracers, solvents	1950s	SC
36/129,178	Unconventional Fuels Storage Site	JP-X, nitric acid, UDMH, aniline, JP-4	1950s	SC
37/AOC-L	Early Missile Testing Site	Fuels, lead oxide, nitrate compounds, acids	1947-1955	SC
38/137,138	Sled Test Maintenance Area	Waste oils, solvents, paint, strippers	1951-1979	SC
39/165,167, 177.179,181	Missile Fuel Spill Area	Oxidizers, fuels	Unknown-1975	SC/LTM
40/103	Causeway Rubble Disposal Site	Concrete rubble	Unknown- Present	SC
41/192	Coco Block House Borehole Disposal Site	Propellants, oxidizers	1960s	SC
42/111	Radioactive Material Burial Site	Radioactive material	1950s	SC
43/AOC-G	Atlas Electrical Substations	PCBs	Unknown-1979	SC
44/AOC-P	Bldg. 301 Aircraft Maintenance Hangar	Heating oil, fuel	Unknown	RD/IRA
45/AOC-O	Old AGE Refueling Station	Gasoline, JP-4, diesel	Unknown- 1980s	SC
46/130,AOC-S	JP-4 Spill Site	Waste JP-4	1978-1990	SC
47/21,22	POL Washrack Discharge Area	Waste JP-4	1953-1993	LTO
48/AOC-N	Military Gas Station	Gasoline	Unknown- Present	SC/LTM
49/148-154	Sewage Lagoons	Hazardous wastes	1943-Present	RI/FS
50	Waste Disposal Pit	Can, drums	Unknown	SC
51/PRI-S	Primate Research Lab Borehole Disposal Site	Radioactive material, solvents	1950-Present	SC
56	West Ramp Fuel Spill	Fuels	Unknown- Present	SC
57	Officer's Club	Diesel, sulfurous compounds	1960-Present	IRA
58/231	Incinerator/Landfill	Ash from unconventional fuels, film	Unknown- Present	RI/FS
59/19,20,229	T-38 Test Cell Fuel Spill Site	JP-4	1966-1991	RA/LTO

TRP/ SWME #	Site Description	Material Disposed	Dates of Operation	Status
60/230	Bldg 828 Fuel Spill Site	Diesel, gasoline, JP-4	1977-1991	RA/LTO
AOC-BBMS	Bare Base Mobility Squadron	JP-4	Unknown	SC
AOC-RR	Buried RR Cars	Waste oil, fuel	Unknown	SC

FFCA Federal Facility Compliance Agreement
 IRA Interim Remedial Action
 PA/SI Preliminary Assessment/Site Investigation
 RA Remedial Action
 RI/FS Remedial Investigation/Feasibility Study
 SC Site Close-Out
 SI Site Investigation
 LTM Long Term Monitoring
 AOC Area of Concern (Air Force Designation)

III. SUMMARY OF FINDINGS.

Construction of the T-38 Test Cell (SWMU 229) dual phase vapor extraction (DPVE) system was completed this quarter. The system became operational in June. Product recovery to date is estimated at 63,000 gallons of JP-4.

Operation of the Bldg 828 Fuel Spill (SWMU 230) DPVE system began this quarter. The system is anticipated to remediate the site by the spring of 1998.

Voluntary clean up actions required to comply with the 1000 parts per million total petroleum hydrocarbon (TPH) clean up standard established with NMED continued this quarter. Approximately 6,000 cubic yards of TPH contaminated soil were excavated this quarter. Excavation work will continue through September with an additional 5,000 yards of TPH contaminated soil anticipated for removal

The soil vapor extraction system (SVE) at SWMU AOC-T, the POL Spill Sites, continued to operate this quarter. At this time, approximately 12,000 pounds of JP-4 have been removed. This system is anticipated to operate through next fall.

The biovent system at SWMU 133, Building 703, Washrack Discharge Area, continues to operate flawlessly. Confirmations borings are scheduled to be taken in July.

Design work was completed for the Fire Training Area (SWMUs 39, 127, 135, 170) biovent system this quarter. The system will be constructed in early August. A smaller scale biovent is scheduled for SWMU 136.

IV. PROJECTED WORK FOR THE NEXT REPORTING QUARTER - JUL-SEP 96

<u>TASK</u>	<u>ANTICIPATED COMPLETION DATE</u>
A. Long Term Operation of SWMU 229 DPVE System	Sept 2001
B. Long Term Operation of SWMU 230 DPVE System	Mar 1998
C. Construction of Lined Asphalt Caps at Entomology Shop and Refuse Collection Truck Washrack (VCA)	Aug 1996
D. Long Term Operation of SVE System at SWMU AOC-T	Jun 1997
E. Construction of Fire Training Area (SWMUs 170 & 171) Biovent System	Aug 1996
F. Construction of Pilot Scale Biovent/SVE System at SWMU AOC-V, the Officers Club	Sept 1996