

OFFICE MEMORANDUM

TO : Dean Meyer, Group Leader H-1

DATE: 10/27/58

FROM : John Enders, H-1

SUBJECT: QUARTERLY REPORT FOR PIT #1, AREA "G", THIRD QUARTER, 1958.

SYMBOL : H-1

Pit #1 has been used this quarter for receiving demolished building material from J-2 building, IA-1 and ML Lab., IA-1. A fire trench in the center of the pit was re-dug and non-burnable material piled along the East wall has been covered once this quarter. A single charge of \$1,059.97 was made by Zia for this job and the covering job at Pit #6, Area "C". One half of this amount was charged to Pit #1 and one half to Pit #6.

Non-burnable material from J-2 Bldg. has been piled along the East wall. The dump trucks unload along the edge of the East wall and then Zia laborers push it over the side. As of this date, about one half the length of the Pit along the East side has been filled to the top of the Pit. It is estimated that when all of the non-burnable material has been placed in the Pit, all of the 1st. layer, East side and a portion of the 1st. layer, West side, will be filled.

The layers referred to above are about 15 feet wide and run the length of the Pit. An estimated 4,000 cubic yards of Pit space will have been taken up with building material and dirt (East side of Pit). The filled space was estimated to have the demensions of 400 feet in length, 15 feet in width and 20 feet in height.

Representatives from H-1, Eng-4 and the Zia Co. have visited Area "G" and have tentatively decided to start the job of digging Pit #2 in this area. Completion time is estimated to be about the first of February.

At the present fill rate on Pit #6, Area "C" it is believed that this Pit will be filled by December, 1958, and routine trash will have to be put into Pit #1, Area "G".

Cost Tabulation:

1. <u>Fencing:</u>	Original cost = \$6,040.00, write off @ 1/10 per yr. (Balance = \$5,587) 1/4 of 1/10 of \$604.00 *	\$ 151.00
2. <u>Road Construction and Excavation of Indian Ruins:</u>	Original cost = \$10,872.00, write off @ 1/20 per yr. (543.00) 1/4 of 543.00 *	135.00
3. <u>Pit #1 Excavation:</u>	(Total cost = \$12,571.75) 1/8 per quarter; (Balance left = \$3139.75)	1,572.00
4. <u>Covering exposed non-burnable trash and re-digging fire trench</u>	(1/2 of \$1,059.97)	530.00
	Total:	\$2,388.00

CC: Eng - 4
File

John W. Enders
John W. Enders
Section Leader
Tech Area - 3



7823

1722 Report

114

IV

IV