

TA-35 (TA 34)

Subject: Weekly Drill Summary

Date: Fri, 26 Jul 2002 15:17:38 -0600

From: Steve Pearson <spears@lanl.gov>

To: nylander@lanl.gov, jmccann@lanl.gov, mdale@lanl.gov, broxton@lanl.gov, granzow@lanl.gov, john_young@nmenv.state.nm.us, bramsey@lanl.gov, plongmire@lanl.gov, wstone@lanl.gov, carolyn_cooper@nmenv.state.nm.us, robinson@lanl.gov, slug@lanl.gov, hld@lanl.gov

Weekly Summary for Saturday July 20, 2002 to Friday July 26, 2002

R-14 - Started well development operations; wire brushed inside of well casing; surged and bailed well. Removed a total of 5300 gallons of water since start up of development. Turbidity, initially over 1000 NTUs is presently averaging 150 - 200 NTUs.

R-32 - Ran conductor casing to 60' bgs. Attempted to trip drill string from casing but drill bit would not pass through the casing. Pulled casing and drill string; casing was cut and separated at approx. 42' due to rotation through the alluvium. Abandoned boring, offset and redrill to 55' bgs; install and cement conductor casing; drill from 55' to 363' bgs with 16-inch tricone bit and foam.

R-20 - Pad complete. Awaiting mobilization of Stewart Brothers Drilling.

R-23 - Pad complete.

R-16 - Delayed awaiting signed access agreement from Los Alamos County. Agreement received on Thursday. Relocate utilities on Friday due to expiration of original dig permit.

Plans for Upcoming Week (July 27 to August 2)

Complete well development and testing at R-14; begin discharge of drill fluids per NOI. Continue drilling at R-32. Mobilize Stewart Brothers to R-20 and begin coring operations. Start and complete pad construction at R-16.

NOTE : Same as last week, traffic controls are in place on each side of R-20, 32 and 23. Be careful of your approach and departure from these sites.

