

TAB5 (TAB6)

Subject: Weekly Drill Summary

Date: Fri, 06 Sep 2002 15:20:16 -0600

From: Steve Pearson <spearson@lanl.gov>

To: nylander@lanl.gov, jmccann@lanl.gov, mdale@lanl.gov, broxton@lanl.gov, granzow@lanl.gov, john_young@nmenv.state.nm.us, bramsey@lanl.gov, plongmire@lanl.gov, wstone@lanl.gov, carolyn_cooper@nmenv.state.nm.us, robinson@lanl.gov, slug@lanl.gov, hld@lanl.gov

Weekly Summary for Saturday August 31, 2002 to Friday September 6, 2002

R-14 - No activity. Well head secure awaiting further development.

R-32 - Working 12 hour day shifts only; using smear rig trip in pump and packer assembly; pump well to develop and remove drill additives; pump approx. 8,000 gals. Trip pump and packer out of well.

R-20 - drill from 785' to 1365'; plan preliminary well design and run Schlumberger geophysical suite.

R-23 - Demob T4 drill rig from site; secure well bore. Boring will be drilled with the DR-24 when it has finished at R-16.

R-16 - Complete geophysical logging; install well casing and screen; backfill annulus up to temporary casing string; attempt to pull back temporary casing; unsuccessful at retracting casing string.

Plans for Upcoming Week (September 7 to September 13)

Continue well development at R-32. Complete geophysical logging and well installation at R-20. Complete well installation at R-16; cement temporary casing string in place. Begin drilling at R-23 with the DR-24 drill rig.

