

OFFICE MEMORANDUM

John Enders, H-1 Section Leader

DATE: October 2, 1968

Gerald Eagan, H-1

Cement Capping of Disposal Wells

H-1-GMR

1528
TA 50

This memo is to inform you that on this date C.O. Martinez and I cement "capped" three holes at area "G". These holes were numbers 3, 4, and 7. Each of these holes took six bags of cement to fill.

We also put two extra bags of cement on holes 5 and 6 to form a slight mound to turn water more readily.

A total of 22 bags of cement were used and this leaves approximately 20 bags at T.A.-50.

As we were capping these holes, a holding flange on the mixer broke and will have to be repaired before this operation can be performed again.

This operation took about three hours for two men or six man-hours to complete.

The Onan generator started easily and operated correctly.



8300

C.O. Martinez

Gerald Eagan
Gerald Eagan